

**HINDUSTAN PETROLEUM CORPORATION LTD
NEW FCCU PROJECT
MAHUL, MUMBAI, MAHARASHTRA**

**JOB NO: 6891
JOB CLOSEOUT REPORT – TIME ASPECT
(CONSTRUCTION ACTIVITIES)**

JCR/6891/314

PREPARED BY

**इंजीनियर्स
इंडिया लिमिटेड** (भारत सरकार का उपक्रम) **ENGINEERS
INDIA LIMITED**
(A Govt. of India Undertaking)

HPCL, MUMBAI

Page 1 of 195

31.05.2011

Information / Action

VK

KS / VKG

JKB

DATE

ISSUED FOR

Document Number: 6891-00-2745-N001

Prepared By

Reviewed By

Approved By

TABLE OF CONTENTS

S.No	DESCRIPTION	PAGE NO.
1.0	General Information	
1.1	Introduction.	4 - 6
1.2	Salient Features.	7 -
1.3	Description of Project site.	8
1.4	Construction Work Load.	9
1.5	Work Break down structure.	10
2.0	Construction Schedule and Schedule Performance	11
2.1	Construction Network and Stipulation	12 - 37
2.2	Adherence to Schedule	38 - 41
2.3	Overall construction schedule	42
2.4	Delay Analysis	43 - 63
2.5	Chronological achievements of Key mile stones	64 - 66
3.0	Performance of construction activites	67
3.1	Introduction	68-69
3.2	Infrastrucutre facilities	69-
3.3	Equipment Erection Status (Mechanical)	70 - 87
3.4	Majors Problems , Solution and suggestions	88 - 99
3.5	Special construction features	100 - 102
3.6	Material control	103 - 104
3.7	Safety	105 - 107
3.8	Performance rating of contractors	108
4.0	Annexure	
4.1	Oragnisationa Chart Field Office	109
4.2	Manpower Deploymnet at Field office	110
4.3	List of Major contracts	111- 112
4.4	Overall & Unit Wise Construction progress curve	113- 115



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIESJob No. : 6891
Page 3 of 195

S.No	DESCRIPTION	PAGE NO.
4.5	Contractor Performance bar chart	116 - 145
4.6	Contractor performance curve – Schedule , Front and Actual	146 - 156
4.7	Construction Quantum Performance	157 - 158
	Major Work Items (Unitwise)	1
	Piping (Unit Wise)	
	Piping (Project Level)	
4.8	Resource deployment required Vs Deployed by each contractor Manpower. Equipment and Machinery.	159 - 172
4.9	Summary of Resource Deployment – Unit Wise , Project wise at complex level.	173 - 176
4.10	Productivity Data	177 - 178
4.11	Construction Photographs	179 - 190
5.0	Synopsis of construction	191 - 195

**1.1 INTRODUCTION:**

Hindustan Petroleum corporation Limited (HPCL), Mumbai initially proposed to revamp the existing FCCU to increase the capacity of the unit from 1.2 MMTPA to 1.456 MMTPA under GFEC Project (EIL Job No. - 6269). Later on in view of Long shutdown period associated with revamp, decision was taken by HPCL management to shelve revamp units. Further, it was decided by HPCL Management to put New FCCU unit in place of revamp of existing FCCU.

Since engineering for revamp was almost completed by the time the management decision was taken, the intent was to utilise already engineered and procured equipments of FCCU Revamp and fit the same in New FCCU plot. Major equipments like Main air blower , Fluffing air blower , Wet Gas compressor, Hopper , Air Pre heater , Slide valves , cyclones , Towers , Exchangers , Vessels & Pumps, Air fin coolers and Analyzers has been procured under GFEC project (EIL Job no-6269 ,Total 162 nos. equipments). Balance 127 nos. equipments were procured under New FCCU Project.

Critical items like Reactor-Regenerator, orifice chamber, FG Cooler package and quench tower were ordered under GFEC Project, the manufacturing & delivery was completed in New FCCU Project through suitability negotiated contract amendments by HPCL.

The New FCCU Plot was initially occupied by old storage tanks and these were progressively dismantled by HPCL and site was handed over for main execution works in August 2008 against the schedule of December 2007.

Execution Methodology: The total NEW FCCU Project implemented in conventional basis except following:

1. RR Package
2. FG Cooler package
3. Heaters Package

New FCCU Project consists of the following units & Offsite.**1. UNITS**

- a. Gas concentrating Unit (GCU -120)
- b. Fluidised catalytic cracking Unit (FCCU -114).
- c. Flue gas treating Unit (FGTU)
- d. Flue Gas scrubbing Unit (FGSU-110)
- e. RR Package and orifice chambers (114)
- f. Purge treating Unit (PTU-110)
- g. Caustic storage Unit.(110)

2. OFFSITES

- a. Connecting of all utilities and offsite lines to existing offsite lines.
- b. Air Drier facilities.
- c. Air compressor facilities
- d. Extension of Sea cooling Supply /Return line from existing line.

New FCCU Project was very challenging for site execution team because works were to be executed in ISBL, which was surrounded by other operational units like FRE unit in north, Pipe Alleys, tanks and control room etc on south, East & west sides. Safety of execution was of paramount importance due to these constraints.



The construction schedule to achieve the mechanical completion within 22.50 months was very challenging for site construction team. (Total Project duration : 27 months).

The key factor for accomplishment was realized as sensitivity and responsiveness to the work demands that pushed every team member to stretch up to their limits & beyond.

PRE -CONSTRUCTION PHASE:

During the Pre construction phase EIL ROV invited bids from the contractors to execute the various works, short listed the same and sent the recommendation to client. The contractor were finalised & awarded for various works by client

Important detailing during the pre construction phase included study on constructability, feasibility studies for movement of ODC inside the refinery / Unit area, heavy lift erection, optimisation of resources and optimal use of space for fabrication yards, maximum utilisation of work force during Monsoon period, Infrastructure requirement including office / Pota cabins , warehouse and manpower planning including selection of key personnel in the construction team etc. were coordinated by site team and timely input were provided to EIL ROV. Assessment/Quantification / Condition of already supplied items were also provided to client/ROV for further engineering and preventive action.

CONSTRUCTION PHASE:

Site Construction team was headed by the Resident construction Manager (RCM), with total responsibility of the site in execution, leading the team with full responsibility of safety during construction, quality & time.

The construction activity at site commenced from January 2008 (Schedule – 15.11.2007) with the commencement of Reactor regenerator and orifice chamber foundation works by contractor M/s SKB Builders.

Some of the Special features and highlights involved in the execution of the project were.

- All civil works executed based on priority fixed in view of release of maximum work front to Mechanical contractor considering availability of piping materials / equipments.
- Every month Review meeting conducted for every contractor / critical vendors chaired by ED (R) HPCL and higher officials of EIL along with EIL Project team to expedite the resolution of engineering hold up points, manufacturing & delivery of required material and construction works at Site.
- Electrical cable laying/ pulling was done with in a mechanical way automatic power winch machine with torque limits. Quality results were achieved and lot of time was saved.
- All 4 nos. Tower foundation for Gas concentrating unit (GCU) has been made on priority and towers also erected on foundation before commencement of RCC Super structure works in GCU area in view of space constraints.
- Fully covered fabrication yard within refinery provided to all mechanical contractors for pre fabrication works were provided by HPCL.
- About **1000-1200 ID achieved** per day during Peak pre fabrication period at yard by main ISBL Mechanical contractor M/s Offshore infrastructure limited.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 6 of 195

NFCCU PROJECT

The construction team at site worked with complete dedication from the day of commencement and out performed at all stages of the construction with much professionalism and maintained the standard quality at site.

The mechanical completion for New FCU project was finally achieved on 16th December 2010, with actual duration of 41.5 months from the date of award. Actual construction period was 35 months.

PRE – COMMISSIONING / COMMISSIONING PHASE :

For New FCCU Project total 107 nos. P&ID's issued (ISBL – EIL P& ID's 53 nos. , UOP P& ID's – 21 nos. , OSBL- 20 nos. , FGSU / PTU / CAUSTIC -13 Nos.)

For the simplification and systematic completion of the unit , the total work was sub divided into P& ID System – 118 nos. and Non P&ID Systems - 222 nos. systems

P&ID Systems

SL NO	SYSTEMS TYPE	ISBL	OSBL	FGSU / PTU / CAUSTIC	TOTAL
1.	Process Systems	19	31	9	59
2.	Utility Systems	25	23	11	59

The non-P&ID systems were introduced only to enable smooth take over of various systems by the client.

SL NO	SYSTEMS	ISBL	OSBL	FGSU	PTU	CASUTIC	OTHE RS	TOTAL
1.	Equipments & Others	153	-	9	14	8	-	184
2.	Electrical Systems	-	-	-	-	-	15	15
3.	Instrumentation systems	-	-	-	-	-	7	7
4.	Civil Systems	-	-	-	-	-	16	16
TOTAL		153	-	9	14	8	38	222

The complete commissioning team of energetic , young and experienced POSD personnel from EIL-HO and operation & maintenance engineers from HPCL mobilised at site for the commissioning phase. The commissioning team fully supported by site team worked day in and day out to complete all the pre commissioning and commissioning activities as per the process and licensor's / client's requirement. The works were completed successfully which enabled smooth commissioning.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 7 of 145

NFCCU PROJECT

1.2 SALIENT FEATURES

- | | | |
|-----------------------------------|----------|---|
| 1. OWNER | : | HINDUSTAN PETROLEUM CORPORATION LTD. |
| 2. PROJECT NAME& LOCN. | : | NEW FCCU PROJECT ,MAHUL, MUMBAI |
| 3. DESIGN CAPACITY | : | |

UNIT	CAPACITY	PROCESSOR
NEW FCC	1.456 MMTPA	UOP
FGS	158 TPH OF FLUE GAS	BELCO
UTILITIES & OFFSITE	CORRESPONDING TO ABOVE	EIL

RAW MATERIAL

:

HVGO

FINISHED PRODUCT

:

LPG / GASOLENE (FCCG)

EIL SCOPE OF WORK

:

Project Management, Residual Process Engineering, Detailed Engineering, Procurement Services, Tendering, Construction Management & Supervision, Commissioning Assistance.

TYPE OF CONTRACT

:

CONVENTIONAL

PROJECT KEY DATES

:

Zero Date **:** 30.06.2007

Effective Start Date **:** 30.06.2007

Construction Key dates.

:

Sch. Start date **:** 15.11.2007 FCCU , GCU , FGTU & U/O

15.02.2009@ FGSU ,PTU & Caustic

Actual Start date **:** 08.01.2008 (FCCU , GCU , FGTU & U/O)

Mech. Completion date

:

Contractual **:** 30.09.2009 (27.0 Months) FCCU , GCU , FGTU & U/O

: 14.05.2010 (24.0 Months) @ FGSU ,PTU & Caustic

Actual **:** 16.12.2010 (41.5 Months) FCCU , GCU , FGTU & U/O

: 16.12.2010 (31.0 Months) @ FGSU ,PTU & Caustic

Gas-in Date **:** 13.03.2011

Commissioning date **:** **18.04.2011**

PROJECT COST

:

₹900 Crores (Excluding tax)

PMC charges

:

₹47.8 Crores.

Process know how, basic engg

:

₹19.03 Crores.

Plant & Machinery

:

₹585.63 Crores (Including taxes & duties)

Erection & sub contract cost

:

₹104.39 Crores (Including taxes & duties)

Construction site equipment

:

₹3.44 Crores

Owners construction period

:

₹6.88 Crores

expenses

:

₹8.26 Crores

Start up & commissioning

:

₹123.95 Crores (Including Taxes & duties.)

Misc. & Contingency

:

SOURCE OF FINANCE

:

Owner

@ : Awarded to EIL on 15.05.08 as change order on EPCM basis with completion schedule of 24 months.



NFCCU PROJECT

1.3 DESCRIPTION OF PROJECT SITE

1.	Owner / Purchase	Hindustan Petroleum Corporation Limited., Refinery, Mahul, Mumbai – 400 074.
2.	Project Title	: NEW FCCU PROJECT ,MAHUL, MUMBAI.
3.	Location	: Mahul, Mumbai, Maharashtra, Mumbai
4.	Altitude	: 6.71 M above Mean Sea Level (MSL)
5.	Transport	:
5.1	Railway Nearest Railway Station	: Kurla on board Gauge on Central Railway, (Approx. 10-12 km.)
5.2	Road	: The site is located approx. 25 km. from Mumbai. Access Road is Refinery Road.
5.3	Air Port	: Mumbai
5.4	Sea Port	: Mumbai
6.	Ambient Air Temperature	
a.	Maximum dry bulb temp.	: 40 Deg. C (Design)
b.	Maximum dry bulb temp.	: 10 Deg. C (Design)
c.	Max. Wet bulb temp.	: 28 Deg. C (Design)
d.	Design wet bulb temp for cooling tower	: 28 Deg. C
7.	Design Ambient Temperature for Electrical equipment	: 40 Deg. C
8.	Rainfall	:
a.	Annual Average	: 2000-2200 mm
b.	Max. intensity	: 584.1 mm in 24 hrs.
c.	Average Intensity	: 475.4 mm (monthly)
d.	Design Intensity	: 100 mm / hr.
e.	Period of rainfall	: Major portion from June to September
9.	Relative Humidity	:
a	Maximum	: 100%
b	Minimum	: 62%
10.	Wind Data	:
a	Basic Wind Speed	: 44 m / sec as per IS : 875 (Part-3)
b	Max. Wind Velocity	: 160 km / hr.
11.	Seismic data	:
a	Zone	: Zone III as per IS : 1893
b	Coefficient	: Basic Horizontal seismic coefficient 0.04 as per IS : 1893
c	Site Coefficient	: 1.0
12.	Climate	: Coastal and highly corrosive as found in Refineries and Petrochemical Plants.



NFCCU PROJECT

**JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES**

JOB NO: 6891
ANNEXURE 1.4
PAGE 9 OF 195

1.4 PROJECT WORK LOAD (CONSTRUCTION)

S.N.	UNIT NAME	UOM	FCCU		OFFSITE		FGSU / PTU / CAUSTIC		TOTAL		REMARKS
			EST.	ACT.	EST.	ACT.	EST.*	ACT.	EST.	ACT.	
1	EARTH WORK	M3	32450	18700	10420	6200	2280	3150	45150	28050	
2	RCC								0	0	
	- FDNS/ SUB STRUCTURE	M3	7150	6600	3195	3357	910	800	11255	10757	
	- SUPER STRUCTURE	M3	2925	4575	900	1350	40	67	3865	5992	
	- RCC PAVEMENT	M3	1300	1100	0	0	225	195	1525	1295	
3	PCC	M3	880	780	600	305	73	140	1553	1225	
4	STRL STEEL								0	0	
	- FABN.	MT	873	1600	210	487	40	42	1123	2129	
	- ERECTION	MT	873	1600	210	487	40	42	1123	2129	
5	GRATINGS ERECTION	MT	275	306			20	20	295	326	
6	HAND RAIL	RM	3975	4950			460	720	4435	5670	
7	WBM	SM	23800	0			0	0	23800	0	
8	FALSE CEILING	SM			1280	1280	0	0	1280	1280	
9	GI PIPING	RM	2510	780			0	0	2510	780	
10	SHEETING WORKS	SM	1260	1260			0	0	1260	1260	
11	PIPE RACK LENGTH IN UNIT	RM	163	163			11		174	163	
12	MECHANICAL / PIPING WORKS								0	0	
	STATIC EQPT. ERCN.	NOS.	174	174	2	2	24	24	200	200	
	STATIC EQPT. ERCN.	MT	650	2055	91	91	106.1	142	847.1	2288	
	ROT. EQPT ERCN	NOS.	59	59	5	5	18	18	82	82	
	ROTARY . EQPT ERCN	MT	141	141	3.8	3.8	7.4	7.4	152.2	152.2	
	COMPRESSOR ERCN.	NOS.	4	4	1	1	2	2	7	7	
	COMPRESSOR ERCN.	MT	350	208.1	14	14	10	10	374	232.1	
	A/G WELDING	ID	180000	238341	55200	68550	5750	13300	240950	320191	
	A/G ERECTION	IM	217000	295081	174900	173350	10900	11300	402800	479731	
	RADIOGRAPHY- NO. OF JOINTS	NOS.	8000	13000	1595	1300	697	1500	10292	15800	
	NO. OF LOOPS	NOS.	594	594			70	70	664	664	
	U/G PIPING	RM	2500	2700			0	0	2500	2700	
	STEAM TRACING	RM	8500	11000	34000	19500	0	0	42500	30500	
	GI PIPE	RM	2510	780			200	150	2710	930	
	TANKS	NOS.	0	0			6	6	6	6	
	TANKS	MT	0	0			71.5	93.82	71.5	93.82	
13	RR PACKAGE								0	0	
	EQUIPMENT ERECTION	MT	711	711			0	0	711	711	
	STRUCTURE FAB. & ERCN	MT	1215	1215			0	0	1215	1215	
	CYCLONES & SLIDE VALVES	MT	151	151			0	0	151	151	
	REFRACTORY WORK	NOS.							0	0	
14	ELECTRICALS								0	0	
	- CABLE TRAY	KM	10.8	12.9			0.4	10.8	13.3		
	LT CABLE LAYING	KM	174.24	257			23	174.24	280		
	HT CABLE LAYING	KM	40.06	24.2			1	40.06	25.2		
	LIGHTING CABLE LAYING	KM	73.7	37			4	73.7	41		
	COMMUNICATION CABLE	KM	11	14.88			1	11	15.88		
	TRANSFORMER	NOS.	10	10			0	10	10		
	SWITCH BOARD PANELS	NOS.	141	141			0	141	141		
	MOTOR NO LOAD RUN	NOS.	118	126			27	118	153		
15	INSTRUMENTATION								0	0	
	CABLE TRAY	KM	16	20.1			2	16	22.1		
	BRANCH CABE BYNG	KM	75	63			10	75	73		
	POWER CABE BYNG	KM	13	11.17			4.83	13	16		
	MULTICORE CABE BYNG	KM	160	133			17	160	150		
	INSTRUMENT AIR LINE	RM	1700	2200			300	1700	2500		
	IMPULSE PIPING	NOS.	1200	1275			100	1200	1375		
	INSTRUMENT MOUNTING	NOS.	2200	2154			121	2200	2275		
	LOOP CHECKING	NOS.	3700	2410			90	3700	2500		

Note (*) : For Electrical & Instrumentation works QTY clubbed with FCCU ISBL , OSBL and FGSU / PTU / CAUSTIC

JOB CLOSE OUT REPORT – TIME ASPECT CONSTRUCTION ACTIVITIES

JOB NO: 6891
ANNEXURE- 1.5
PAGE 10 OF 195

NEW FCCU PROJECT					
FCCU / GCU OFFSITES			STRUCTURE (NFCU)		
LICENSED UO P FCCC-1456 MNTPA			PROJECT : NEW FCCU PROJECT JOB NO : 6891 CLIENT : SHAI MINIMAP PMC : EPC INDIA LIMITED		
COLUMNS			WORK BREAK DOWN		
TOTAL (NOS)	9	RR PACKAGE	PUMPS	INSTRUMENTATION	STRUCTURE (NFCU)
WEIGHT (MT)	507	RR WEIGHT	TOTAL (NOS) 59	CABE TRAY 20.1 MS	APPROVED BY
HEATERS			WEIGHT (MT) 141	BRANCH CABE 63 MS	
TOTAL (NOS)	1	RR STRL		POWER CABE 11.17 MS	
WEIGHT (MT)	248	CRANE & S V		MULTICORE 17 MS	
TANKS				CABE 0.3 MS	
TOTAL (NOS)	2	OFFICE CHAMBER		AIR LINE 2200 RM	
WEIGHT (MT)	66.7			IMPULSE PIPING 127 NOS.	
CLARIFIER				INSTRUMENT MOUNTING 254 NOS.	
TOTAL (NOS)	1	QUENCH TOWER		DOOR CHECKING 24.0 NOS.	
WEIGHT (MT)	120				
OTHERS					
TOTAL (NOS)	1	RCC	COMPRESSOR	ELECTRICAL	
WEIGHT (MT)	248	STL STEEL	TOTAL (NOS) 4	TRANSFORMER S 10 NOS.	
VESSELS			WEIGHT (MT) 208	CABE TRAY 12.9 MS	
TOTAL (NOS)	28	PARTMENT		HT CABING 24.2 M	
WEIGHT (MT)	299			IT CABING 27.0 MS	
HEAT EXCHANGERS				TG CABING 37 MS	
TOTAL (NOS)	69			SWITCH BOARD 141 NOS.	
WEIGHT (MT)	685			PANES 14.85 MS	
PIPING				COMMUNICATION 1.26 NOS.	
AG WEDGING	366691 ID			NO DAD RUN 1.26 NOS.	
AG ERECTION	468971 M				
CIVIL & STRL.					
RCC	15002 M3				
STL STEEL	2087 MT				
PARTMENT	1100 M3				
OTHERS					
SD (NOS. /MT)	86.6				
FILTER (NOS. /MT)	1.785				
EJECTOR (NOS. /MT)	1 / 0.28				
AFC (NOS. /MT)	28.396				
HEAT EXCHANGERS					
TOTAL (NOS)	1		OXIDATION BLOWER	PUMPS	
WEIGHT (MT)	7		TOTAL (NOS) 2	TOTAL (NOS) 18	
TANKS			WEIGHT (MT)	WEIGHT (MT) 10	
TOTAL (NOS)	6				
WEIGHT (MT)	92.4				
PIPING					
AS PIPING (ID)	13300				
AG PIPING (IM)	11300				
CIVIL & STRL.					
RCC	867 M3				
STRUCTEE L	42 MT				
PARTMENT	195 M3				
OTHERS					
FILTER (NOS. /MT)	1 / 14.2				
STRUCTURE (NFCU)					
LICENSED BEC O					
158 TPH OF FUE GAS					



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 11 of 145

2.0 CONSTRUCTION SCHEDULES & SCHEDULE PERFORMANCE

FCCU-HPCL, MUMBAI																26-May-11 22:21	
Activity ID	Activity Name			Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Q1	Q2	Q3	Q4	2008	2009	TOT	
GENERAL				571	571	0%	30-Jun-07	29-Sep-09	0					29-Sep-09	29-Sep-09		
GEN100	PROJECT START DATE			571	571	0%	30-Jun-07	29-Sep-09	0							29-Sep-09	
GEN110	KICK-OFF MEETING			0	0	0%	30-Jun-07										
GEN120	MECHANICAL COMPLETION			0	0	0%	16-Jul-07									◆ MECHANICAL	
PROCESS				145	145	0%	30-Jun-07	28-Jan-08	11								
PROC110	ISSUE OF P & ID'S & LINE LIST FOR ENGG			68	68	0%	30-Jun-07	17-Sep-07	0							◆ ISSUE OF P & ID'S & LINE LIST FOR ENGG	
PROC120	ISSUE OF COMPLETE PROCESS PACKAGE			80	80	0%	30-Jun-07	01-Oct-07	0							◆ ISSUE OF COMPLETE PROCESS PACKAGE	
PROC100	ISSUE OF EQUIPMENT DATA SHEETS			28	28	0%	16-Jul-07	16-Aug-07	0							◆ ISSUE OF EQUIPMENT DATA SHEETS	
PROC130	ISSUE OF INSTMN. DATA SHEET			40	40	0%	29-Aug-07	01-Oct-07	0							◆ ISSUE OF INSTMN. DATA SHEET	
PROC140	ISSUE OF P & ID'S & LINE LIST FOR UTILITY DIST (ISBL)			41	41	0%	29-Aug-07	15-Oct-07	0							◆ ISSUE OF P & ID'S & LINE LIST FOR UTILITY DIST (ISBL)	
PROC150	PREP. AND ISSUE UTILITIES/OFFSITES PAOS FOR ENGG (OSBL)			91	91	0%	02-Oct-07	15-Jan-08	7							◆ PREP. AND ISSUE UTILITIES/OFFSITES PAOS FOR ENGG (OSBL)	
PROC160	ISSUE OF DATASHEETS FOR AIR COMPRESSOR			11	11	0%	16-Jan-08	28-Jan-08	13							◆ ISSUE OF DATASHEETS FOR AIR COMPRESSOR	
UNIT-FCCU				571	571	0%	30-Jun-07	29-Sep-09	0							29-Sep-09	
ENGINEERING				411	411	0%	17-Aug-07	31-Mar-09	29							31-Mar-09, ENGINEERING	
PIPING				296	296	0%	17-Aug-07	15-Oct-08	0							15-Oct-08, PIPING	
ENGPP100	PREPARE AND FINALISATION OF EQUIPMENT LAYOUT			39	39	0%	17-Aug-07	01-Oct-07	0							◆ PREPARE AND FINALISATION OF EQUIPMENT LAYOUT	
ENGPP140	PIPING STUDIES, EQPT & LINE MODELLING (PART)			150	150	0%	02-Oct-07	24-Mar-08	0							◆ PIPING STUDIES, EQPT & LINE MODELLING (PART)	
ENGPP110	PREP. PRELIMINARY PIPING MTO (PART)			40	40	0%	16-Oct-07	30-Nov-07	0							◆ PREP. PRELIMINARY PIPING MTO (PART)	
ENGPP120	PREP. MR-PRELIMINARY PIPING MTO (PART)			26	26	0%	01-Dec-07	31-Dec-07	0							◆ PREP. MR-PRELIMINARY PIPING MTO (PART)	
ENGPP130	PREP. INTERMEDIATE PIPING MTO			27	27	0%	01-Jan-08	31-Jan-08	0							◆ PREP. INTERMEDIATE PIPING MTO	
ENGPP150	COMPL. MODELLING, GAD AND ISO'S			32	32	0%	25-Mar-08	30-Apr-08	0							◆ COMPL. MODELLING, GAD AND ISO'S	
ENGPP170	PREP. SPECS-MECH/INSUL / PAINTING WORKS INCL. OFFSITES			138	138	0%	25-Mar-08	01-Sep-08	0							◆ PREP. SPECS-MECH/INSUL / PAINTING WORKS INCL. OFFSITES	
ENGPP200	PREP. MR-INTERMEDIATE PIPING MTO			30	30	0%	11-Apr-08	15-May-08	0							◆ PREP. MR-INTERMEDIATE PIPING MTO	
ENGPP160	PREP. FINAL PIPING MTO			28	28	0%	01-May-08	02-Jun-08	0							◆ PREP. FINAL PIPING MTO	
ENGPP180	PREP. MR-FINAL PIPING MTO			25	25	0%	02-Sep-08	30-Sep-08	0							◆ PREP. MR-FINAL PIPING MTO	
ENGPP190	CIVIL/Piping			13	13	0%	01-Oct-08	15-Oct-08	0							◆ CIVIL/Piping	
ENGCS100	PREP. SPEC FOR REACTOR/REGEN, FDN WORKS			286	286	0%	17-Aug-07	01-Oct-08	37							01-Oct-08, CIVIL/STR/LUG PIPING	
ENGCS110	PREP. CIVIL/STR. DRG - REACTOR/ REGENERATOR			8	8	0%	17-Aug-07	25-Aug-07	75							◆ PREP. SPEC FOR REACTOR/ REGEN, FDN WORKS	
ENGCS120	PREP. CIVIL/STR. DRG - ROT EOPT (PART)			39	39	0%	02-Oct-07	15-Nov-07	75							◆ PREP. CIVIL/STR. DRG - REACTOR/ REGENERATOR	
ENGCS130	PREP. CIVIL/STR. DRG FOR PIPERACK (PART)			130	130	0%	02-Oct-07	29-Feb-08	45							◆ PREP. CIVIL/STR. DRG FOR PIPERACK (PART)	
ENGCS105	PREP. SPEC-CIVIL/STR. & UG PPG			30	30	0%	13-Oct-07	16-Nov-07	14							◆ PREP. SPEC-CIVIL/STR. & UG PPG	
ENGCS140	PREP. CIVIL/STR. DRG - TECH STR (PART)			105	105	0%	01-Nov-07	01-Mar-08	19							◆ PREP. CIVIL/STR. DRG - TECH STR (PART)	
ENGCS120	PREP. CIVIL/STR. DRG FDN (STATIC EOPT) (PART)			53	53	0%	17-Oct-07	15-Feb-08	80							◆ PREP. CIVIL/STR. DRG FDN (STATIC EOPT) (PART)	
ENGCS160	PREP. CIVIL/STR. DRG - ROT EOPT (PART)			112	112	0%	01-Jan-08	09-May-08	29							◆ PREP. CIVIL/STR. DRG - ROT EOPT (PART)	
ENGCS110	PREP. CIVIL/STR. DRG - (STATIC EOPT) (COMP)			116	116	0%	16-Feb-08	30-Jun-08	95							◆ PREP. CIVIL/STR. DRG FDN (STATIC EOPT) (COMP)	
ENGCS130	PREP. CIVIL/STR. DRG FOR PIPERACK (COMP)			79	79	0%	01-Mar-08	31-May-08	64							◆ PREP. CIVIL/STR. DRG FOR PIPERACK (COMP)	
ENGCS115	PREP. CIVIL/STR. DRG - TECH STR (BAL)			129	129	0%	03-Mar-08	30-Jul-08	19							◆ PREP. CIVIL/STR. DRG - TECH STR (BAL)	
ENGCS150	PREP. CIVIL/STR. DRG - ROT EOPT (BAL)			124	124	0%	10-May-08	01-Oct-08	44							◆ PREP. CIVIL/STR. DRG - ROT EOPT (BAL)	
ELECTRICAL				400	400	0%	01-Sep-07	31-Mar-09	29							31-Mar-09, ELECTRICAL	
ENGEL100	PREP. SLO/LOAD SUMMARY			37	37	0%	01-Sep-07	13-Oct-07	51							◆ PREP. SLO/LOAD SUMMARY	
ENGEL110	PREP. MR-ELECTRICAL ITEMS			42	42	0%	15-Oct-07	01-Dec-07	51							◆ PREP. MR-ELECTRICAL ITEMS	
ENGEL120	PREP. OF ELECTRICAL LAYOUT DRGS (PART)			126	126	0%	14-Jun-08	07-Nov-08	20							◆ PREP. OF ELECTRICAL LAYOUT DRGS (PART)	
ENGEL140	PREP. SPEC'S ELECTRICAL WORKS			36	36	0%	08-Jul-08	18-Aug-08								◆ PREP. SPEC'S ELECTRICAL WORKS	
TASK filter: All Activities																Page 1 of 7	
Actual Work																Summary	
Remaining Work																◆ Milestone	
																© Primavera Systems, Inc.	

FCCU-HPCI, MUMBAI

Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	2008				2009				Total
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
PRUCL160	ISSUE LOI FOR OTHER COLUMNS	13	13	0%	16-Feb-08	01-Mar-08	4									101
PRUCL170	MANF & DELY AT SITE OTHERS COLUMNS	288	288	0%	03-Mar-08	31-Jan-09	4									101
PRUCL190	ERECT. OF COLUMNS PROCURED UNDER JOB NO-6269	60	60	0%	01-Nov-08	09-Jan-09	19									101
PRUCL180	ERECT. OF COLUMN & INTERNALS	155	155	0%	02-Feb-09	31-Jul-09	4									101
COLUMNS INTERNALS		354	359	0%	01-Nov-07	01-Apr-09	15									101
PRUCL100	PREP. MR-COLUMN INTERNALS	39	39	0%	01-Nov-07	15-Dec-07	18									101
PRUC110	ISSUE ENQ/EVAL & RECOMM-COLUMNS INTERNALS	60	60	0%	17-Dec-07	23-Feb-08	18									101
PRUC120	ISSUE LOI FOR COLUMNS INTERNALS	15	15	0%	25-Feb-08	12-Mar-08	18									101
PRUC130	MANF & DELY AT SITE (PARTY- INTERNALS	238	238	0%	13-Mar-08	15-Dec-08	18									101
PRUC140	MANF & DELY AT SITE (COMP- INTERNALS	92	92	0%	18-Dec-08	01-Apr-09	18									101
VESSELS		414	414	0%	28-Sep-07	15-May-09	7									101
PRUV099	PREP. MR-VESSELS	28	28	0%	28-Sep-07	31-Oct-07	10									101
PRUV100	ISSUE ENQ/EVAL & RECOMM-VESSELS	92	92	0%	01-Nov-07	15-Feb-08	10									101
PRUV101	ISSUE LOI FOR VESSELS	14	14	0%	16-Feb-08	03-Mar-08	10									101
PRUV121	MANF & DELY AT SITE -VESSELS	337	337	0%	04-Mar-08	31-Mar-09	10									101
PRUV160	ERECT. OF VESSELS PROCURED UNDER JOB NO - 6269	65	65	0%	01-Nov-08	15-Jan-09	14									101
PRUV150	ERECT. OF VESSELS	39	39	0%	01-Apr-09	15-May-09	10									101
HEAT EXCHANGERS		456	456	0%	24-Aug-07	15-Jun-09	15									101
PRUH099	PREP. MR-HEAT EXCHANGERS (I MR)	28	28	0%	28-Aug-07	29-Sep-07	16									101
PRUHE132	PREP. MR-HEAT EXCHANGERS (II MR)	27	27	0%	01-Oct-07	31-Oct-07	30									101
PRUHE100	ISSUE ENQ/EVAL & RECOMM-HEAT EXCHANGERS (I MR)	92	92	0%	01-Oct-07	15-Jan-08	16									101
PRUHE135	ISSUE ENQ/EVAL & RECOMM-HEAT EXCHANGERS (II MR)	92	92	0%	01-Nov-07	15-Feb-08	30									101
PRUHE120	ISSUE LOI FOR HEAT EXCHANGERS (I MR)	14	14	0%	16-Jan-08	30-Sep-08	16									101
PRUHE125	MANF & DELY AT SITE (I MR)-H EXCH	208	208	0%	01-Feb-08	29-Feb-08	30									101
PRUHE140	ISSUE LOI FOR HEAT EXCHANGERS (II MR)-H EXCH	12	12	0%	16-Feb-08	02-Mar-09	30									101
PRUHE145	MANF & DELY AT SITE (II MR)-H EXCH	314	314	0%	01-Mar-08	13-Jan-09	16									101
PRUHE130	ERCTION OF HEAT EXCH PROCURED UNDER JOB NO - 6269	90	90	0%	01-Oct-08	15-Jan-09	16									101
PRUHE160	ERECT. OF HEAT EXCH PROCURED UNDER JOB NO - 6269	79	79	0%	01-Nov-08	31-Jan-09	0									101
PRUHE150	ERECT. OF HEAT EXCH	79	79	0%	16-Mar-09	15-Jun-09	19									101
PRUAC100	RESOLUTION OF TECH/ COMMERCIAL ISSUE	454	454	0%	30-Jun-07	28-Apr-09	45									101
PRUAC110	MANF - AIR COOLER	79	79	0%	30-Jun-07	28-Sep-07	55									101
PRUAC120	DELAY AT SITE- AIR COOLER	314	314	0%	01-Oct-08	01-Dec-08	55									101
PRUAC130	INSTALLATION OF AIR COOLER	53	53	0%	24-Dec-08	28-Apr-09	55									101
PUMPS		127	127	0%	24-Aug-07	24-Jul-09	3									101
PRUPU100	PREP. MR-PUMPS (I MR)	28	28	0%	29-Aug-07	29-Sep-07	10									101
PRUPU180	PREP. MR-PUMPS (II MR)	27	27	0%	01-Oct-07	31-Oct-07	10									101
PRUPU110	ISSUE ENQ/EVAL & RECOMM-PUMPS (I MR)	92	92	0%	01-Oct-07	15-Jan-08	61									101
PRUPU190	ISSUE ENQ/EVAL & RECOMM-PUMPS (II MR)	92	92	0%	01-Nov-07	15-Feb-08	10									101
PRUPU20	ISSUE LOI FOR PUMPS (I MR)	14	14	0%	16-Jan-08	31-Jan-08	61									101
PRUPU30	REC & APPV OF VENDOR DRGS- PUMPS (I MR)	60	60	0%	01-Feb-08	10-Apr-08	61									101
PRUPU40	MANF & DELY AT SITE (PARTY)-PUMPS (I MR)	208	208	0%	01-Feb-08	30-Sep-08	99									101
PRUPU200	ISSUE LOI FOR PUMPS (II MR)	12	12	0%	16-Feb-08	29-Feb-08	10									101
PRUPU210	REC & APPV OF VENDOR DRGS- PUMPS (II MR)	60	60	0%	01-Mar-08	09-May-08	10									101
PRUPU220	MANF & DELY AT SITE (PARTY)-PUMPS (II MR)	196	196	0%	01-Mar-08	15-Oct-08	10									101

Actual Work

Remaining Work

◆ Milestone

Page 3 of 7

Summary

TASK filter: All Activities

© Primavera Systems, Inc.


FCCU-HPCI, MUMBAI												26-May-11 22:21											
Activity ID	Activity Name	Original Duration			Remaining Duration			Schedule % Complete		Start		Finish		Total 07			2008			2009			
		Start	End	Duration	Start	End	Duration	0%	100%	0%	100%	0%	100%	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PRUPU150	MANF & DELY AT SITE (COMP)-PUMPS (IMR)	27	27	0%	01-Oct-08	31-Oct-08	99	0%	100%	16-Oct-08	16-Feb-09	10	0%	MANF & DELY AT SITE (COMP)-PUMPS (IMR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (IMR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (IMR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (IMR)
PRUPU230	MANF & DELY AT SITE (COMP)-PUMPS (II MR)	106	106	0%	16-Oct-08	16-Feb-09	10	0%	100%	01-Nov-08	29-Dec-08	78	0%	MANF & DELY AT SITE (COMP)-PUMPS (II MR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (II MR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (II MR)	0	0%	MANF & DELY AT SITE (COMP)-PUMPS (II MR)
PRUPU160	INSTALLATION OF PUMPS (PART) (I MR) PART	50	50	0%	01-Nov-08	31-Jan-09	0	0%	100%	01-Nov-08	30-Dec-08	0	0%	INSTALLATION OF PUMPS (PART) (I MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (I MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (I MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (I MR) PART
PRUPU260	INSTALLATION OF PUMPS (PART) (II MR) PART	79	79	0%	01-Nov-08	31-Jan-09	0	0%	100%	01-Nov-08	31-Mar-09	0	0%	INSTALLATION OF PUMPS (PART) (II MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (II MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (II MR) PART	0	0%	INSTALLATION OF PUMPS (PART) (II MR) PART
PRUPU240	INSTALLATION OF PUMPS (I MR) COMP	129	129	0%	01-Nov-08	31-Mar-09	23	0%	100%	01-Nov-08	25-Feb-09	78	0%	INSTALLATION OF PUMPS (I MR) COMP	0	0%	INSTALLATION OF PUMPS (I MR) COMP	0	0%	INSTALLATION OF PUMPS (I MR) COMP	0	0%	INSTALLATION OF PUMPS (I MR) COMP
PRUPU170	INSTALLATION OF PUMPS (BAL) (II MR)	50	50	0%	01-Nov-08	31-Mar-09	23	0%	100%	01-Nov-08	25-Feb-09	78	0%	INSTALLATION OF PUMPS (BAL) (II MR)	0	0%	INSTALLATION OF PUMPS (BAL) (II MR)	0	0%	INSTALLATION OF PUMPS (BAL) (II MR)	0	0%	INSTALLATION OF PUMPS (BAL) (II MR)
PRUPU250	INSTALLATION OF PUMPS (BAL) (I MR)	60	60	0%	01-May-09	24-Jul-09	10	0%	100%	01-May-09	24-Jul-09	10	0%	INSTALLATION OF PUMPS (BAL) (I MR)	0	0%	INSTALLATION OF PUMPS (BAL) (I MR)	0	0%	INSTALLATION OF PUMPS (BAL) (I MR)	0	0%	INSTALLATION OF PUMPS (BAL) (I MR)
MAIN AIR BLOWER		530			0%			28-Aug-07		29-Sep-09		0		0			0			0			
PRUM100	PREP MR-MAIN AIR BLOWER	29	29	0%	28-Aug-07	01-Oct-07	0	0%	100%	28-Aug-07	01-Oct-07	0	0%	PREP MR-MAIN AIR BLOWER	0	0%	ISSUE ENQ/EVAL & RECOMM-MAIN AIR BLOWER	0	0%	ISSUE ENQ/EVAL & RECOMM-MAIN AIR BLOWER	0	0%	ISSUE ENQ/EVAL & RECOMM-MAIN AIR BLOWER
PRUM110	ISSUE ENQ/EVAL & RECOMM-MAIN AIR BLOWER	92	92	0%	02-Oct-07	16-Jan-08	0	0%	100%	02-Oct-07	01-Feb-08	0	0%	ISSUE LOI FOR- MAIN AIR BLOWER	0	0%	ISSUE LOI FOR- MAIN AIR BLOWER	0	0%	ISSUE LOI FOR- MAIN AIR BLOWER	0	0%	ISSUE LOI FOR- MAIN AIR BLOWER
PRUM120	ISSUE LOI FOR- MAIN AIR BLOWER	14	14	0%	17-Jan-08	01-Feb-08	0	0%	100%	17-Jan-08	01-Jun-09	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER
PRUM130	MANF & DELY AT SITE - MAIN AIR BLOWER	416	416	0%	02-Feb-08	01-Jun-09	0	0%	100%	02-Feb-08	01-Jun-09	0	0%	INSTALLATION OF- MAIN AIR BLOWER	0	0%	INSTALLATION OF- MAIN AIR BLOWER	0	0%	INSTALLATION OF- MAIN AIR BLOWER	0	0%	INSTALLATION OF- MAIN AIR BLOWER
PRUM140	INSTALLATION OF- MAIN AIR BLOWER	103	103	0%	02-Jun-09	29-Sep-09	0	0%	100%	02-Jun-09	29-Sep-09	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER	0	0%	MANF & DELY AT SITE - MAIN AIR BLOWER
MAB / WG COMPRESSORS (ORDERED UNDER JOB NO-46269)		412			0%			30-Jun-07		14-Feb-09		84		0			0			0			
PRUW100	RESOLUTION OF TECH COMMERCIAL ISSUE	79	79	0%	30-Jun-07	29-Sep-07	208	0%	100%	30-Jun-07	30-Jun-08	208	0%	RESOLUTION OF TECH COMMERCIAL ISSUE	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSORS	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSORS	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSORS
PRUW110	MANF & DELY AT SITE - MAB / WG COMPRESSOR	235	235	0%	01-Nov-08	14-Feb-09	102	0%	100%	01-Nov-08	14-Feb-09	102	0%	INSTALLATION OF- MAB / WG COMPRESSOR	0	0%	INSTALLATION OF- MAB / WG COMPRESSOR	0	0%	INSTALLATION OF- MAB / WG COMPRESSOR	0	0%	INSTALLATION OF- MAB / WG COMPRESSOR
PRUW120	INSTALLATION OF- MAB / WG COMPRESSOR	91	91	0%	15-Feb-09	28-Feb-09	23	0%	100%	15-Feb-09	28-Feb-09	23	0%	MANF & DELY AT SITE - MAB / WG COMPRESSOR	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSOR	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSOR	0	0%	MANF & DELY AT SITE - MAB / WG COMPRESSOR
BURNERS		325			0%			30-Jun-07		14-Feb-09		84		0			0			0			
PRUH099	PREP MR-BURNER	39	39	0%	16-Nov-07	31-Dec-07	27	0%	100%	16-Nov-07	31-Dec-07	27	0%	PREP MR-BURNER	0	0%	ISSUE ENQ/EVAL & RECOMM-BURNER	0	0%	ISSUE ENQ/EVAL & RECOMM-BURNER	0	0%	ISSUE ENQ/EVAL & RECOMM-BURNER
PRUH100	ISSUE ENQ/EVAL & RECOMM-BURNER	91	91	0%	01-Jan-08	15-Apr-08	27	0%	100%	01-Jan-08	30-Apr-08	27	0%	ISSUE ENQ/EVAL & RECOMM-BURNER	0	0%	ISSUE LOI - BURNER	0	0%	ISSUE LOI - BURNER	0	0%	ISSUE LOI - BURNER
PRUH120	ISSUE LOI - BURNER	13	13	0%	16-Apr-08	30-Apr-08	27	0%	100%	16-Apr-08	09-Jul-08	27	0%	REC & APPV OF VENDOR DRGS-BURNER	0	0%	REC & APPV OF VENDOR DRGS-BURNER	0	0%	REC & APPV OF VENDOR DRGS-BURNER	0	0%	REC & APPV OF VENDOR DRGS-BURNER
PRUH130	REC & APPV OF VENDOR DRGS-BURNER	60	60	0%	01-May-08	31-May-08	27	0%	100%	01-May-08	31-May-08	27	0%	MANF & DELY (FOB) OF BURNER	0	0%	MANF & DELY (FOB) OF BURNER	0	0%	MANF & DELY (FOB) OF BURNER	0	0%	MANF & DELY (FOB) OF BURNER
PRUH140	MANF & DELY (FOB) OF BURNER	150	150	0%	10-Jun-08	31-Jun-08	27	0%	100%	10-Jun-08	31-Jun-08	27	0%	DELIVERY AT SITE - BURNER	0	0%	DELIVERY AT SITE - BURNER	0	0%	DELIVERY AT SITE - BURNER	0	0%	DELIVERY AT SITE - BURNER
PRUH150	DELIVERY AT SITE - BURNER	51	51	0%	01-Jan-09	28-Feb-09	27	0%	100%	01-Jan-09	28-Feb-09	27	0%	PREP MR-BURNER	0	0%	ISSUE ENQ/EVAL & RECOMM-ELEC. ITEMS	0	0%	ISSUE ENQ/EVAL & RECOMM-ELEC. ITEMS	0	0%	ISSUE ENQ/EVAL & RECOMM-ELEC. ITEMS
ELECTRICAL		316			0%			03-Dec-07		28-Feb-09		64		0			0			0			
PRUE100	ISSUE ENQ/EVAL & RECOMM-ELEC. ITEMS	90	90	0%	03-Dec-07	15-Mar-08	51	0%	100%	03-Dec-07	15-Mar-08	51	0%	ISSUE ENQ/EVAL & RECOMM-ELEC. ITEMS	0	0%	ISSUE LOI-ELEC ITEMS	0	0%	ISSUE LOI-ELEC ITEMS	0	0%	ISSUE LOI-ELEC ITEMS
PRUE110	ISSUE LOI-ELEC ITEMS	13	13	0%	01-Mar-08	31-Mar-08	51	0%	100%	01-Mar-08	28-Feb-09	71	0%	MANF & DELY OF ELECT MATERI	0	0%	MANF & DELY OF ELECT MATERI	0	0%	MANF & DELY OF ELECT MATERI	0	0%	MANF & DELY OF ELECT MATERI
PRUE120	MANF & DELY OF ELECT MATERIAL AT SITE (PART)	236	236	0%	01-Apr-08	31-Mar-08	51	0%	100%	01-Apr-08	31-Mar-08	51	0%	MANF & DELY OF ELECT MATERIAL AT SITE (PART)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (PART)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (PART)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (PART)
PRUE130	MANF & DELY OF ELECT MATERIAL AT SITE (COMP)	51	51	0%	01-Jan-09	28-Feb-09	71	0%	100%	01-Jan-09	28-Feb-09	71	0%	MANF & DELY OF ELECT MATERIAL AT SITE (COMP)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (COMP)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (COMP)	0	0%	MANF & DELY OF ELECT MATERIAL AT SITE (COMP)
INSTRUMENTATION		274			0%			01-Dec-07		28-Feb-09		35		0			0			0			
PRUE110	ISSUE LO-INST. ITEMS (PART)	64	64	0%	01-Feb-08	15-Apr-08	41	0%	100%	01-Feb-08	15-Apr-08	41	0%	ISSUE LO-INST. ITEMS (PART)	0	0%	ISSUE LO-INST. ITEMS (PART)	0	0%	ISSUE LO-INST. ITEMS (PART)	0	0%	ISSUE LO-INST. ITEMS (PART)
PRUE120	ISSUE ENQ/EVAL & RECOMM- INST. ITEMS (COMP)	78	78	0%	16-Apr-08	15-Jul-08	41	0%	100%	16-Apr-08	29-Nov-08	54	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)
PRUE130	MANF & DELY OF INST. ITEMS (PART)	183	183	0%	01-May-08	31-Jul-08	41	0%	100%	01-May-08	31-Jul-08	41	0%	ISSUE LO-INST. ITEMS (COMP)	0	0%	ISSUE LO-INST. ITEMS (COMP)	0	0%	ISSUE LO-INST. ITEMS (COMP)	0	0%	ISSUE LO-INST. ITEMS (COMP)
PRUE140	MANF & DELY OF INST. ITEMS (COMP)	14	14	0%	01-Aug-08	28-Feb-09	41	0%	100%	01-Aug-08	28-Feb-09	41	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)	0	0%	MANF & DELY OF INST. ITEMS (COMP)
CONSTRUCTION		182			0%			182		0%		571		0			0			0			
PRUJ110	REMOVAL OF EXIST. FACILITIES & AREA CLEARANCE	452	452	0%	30-Jun-07	11-Apr-09	25	0%	100%	30-Jun-07	11-Apr-09	25	0%	REMOVAL OF EXIST. FACILITIES & AREA CLEARANCE	0	0%	REMOVAL OF EXIST. FACILITIES & AREA CLEARANCE	0	0%	REMOVAL OF EXIST. FACILITIES & AREA CLEARANCE	0	0%	REMOVAL OF EXIST. FACILITIES & AREA CLEARANCE
CONC099	PREP & ISSUE OF TENDER-CIVIL / STRU UGL-FCCU	158	158	0%	12-Nov-07	30-Nov-07	14	0%	100%	12-Nov-07	30-Nov-07	14	0%	PREP & ISSUE OF TENDER-CIVIL / STRU UGL-FCCU	0	0%	PREP & ISSUE OF TENDER-CIVIL / STRU UGL-FCCU	0	0%	PREP & ISSUE OF TENDER-CIVIL / STRU UGL-FCCU	0	0%	PREP & ISSUE OF TENDER-CIVIL / STRU UGL-FCCU
CONC100	EVAL. & RECOMM-CIVIL / STRU UG-FCCU	12	12	0%	17-Nov-07	15-Mar-08	14	0%	100%	17-Nov-07	15-Mar-08	14	0%	EVAL. & RECOMM-CIVIL / STRU UG-FCCU	0	0%	EVAL. & RECOMM-CIVIL / STRU UG-FCCU	0	0%	EVAL. & RECOMM-CIVIL / STRU UG-FCCU	0	0%	EVAL. & RECOMM-CIVIL / STRU UG-FCCU
CONC110	AWARD CONTRACT FOR CIVIL / STRU-FCCU	91	91	0%	01-Dec-07	31-Mar-08	14	0%	100%	01-Dec-07	31-Mar-08	14	0%	AWARD CONTRACT FOR CIVIL / STRU-FCCU	0	0%	AWARD CONTRACT FOR CIVIL / STRU-FCCU	0	0%	AWARD CONTRACT FOR CIVIL / STRU-FCCU	0	0%	AWARD CONTRACT FOR CIVIL / STRU-FCCU
CONC120	MOBILIZATION CIVIL / STRU-FCCU	13	13	0%	17-Mar-08	31-Mar-08	14	0%	100%	17-Mar-08	31-Mar-08	14	0%	MOBILIZATION CIVIL / STRU-FCCU	0	0%	MOBILIZATION CIVIL / STRU-FCCU	0	0%	MOBILIZATION CIVIL / STRU-FCCU	0	0%	MOBILIZATION CIVIL / STRU-FCCU
CONC130	CIVIL / STRU WORKS-PIPE RACK FDN	13	13	0%	01-Apr-08	15-Apr-08	14	0%	100%	01-Apr-08</td													


FCCU-HPCL, MUMBAI											26-May-11 22:21																								
Activity ID	Activity Name	Original Duration			Remaining Duration		Schedule % Complete		Start			Finish			Total Float			Q1			Q2			Q3			Q4			2009			2010		
		Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration	Start	End	Duration						
PRUD100	PREP. MR- DCS (PKG) ISSUE ENQ/EVAL & RECOMM-DCS ISSUE LOI- DCS	30	0%	26-Jan-08	29-Feb-08	0	0%	01-Mar-08	14-Jun-08	0	0%	16-Jun-08	30-Jun-08	0	0%	01-Jul-08	28-Feb-09	0	0%	02-Mar-09	29-Apr-09	0	0%	01-Jul-08	28-Feb-09	0	0%	02-Mar-09	29-Apr-09	0					
PRUD110		91	91	13	13	13	0%	01-Mar-08	14-Jun-08	0	0%	16-Jun-08	30-Jun-08	0	0%	01-Jul-08	28-Feb-09	0	0%	02-Mar-09	29-Apr-09	0	0%	01-Jul-08	28-Feb-09	0	0%	02-Mar-09	29-Apr-09	0					
PRUD120	MANF & DELY OF DCS (PART)	209	209	51	51	51	0%	01-Jul-08	28-Feb-09	0	0%	01-Jun-08	30-Jun-08	0	0%	02-Mar-09	29-Apr-09	0	0%	01-Jul-08	28-Feb-09	0	0%	01-Jun-08	30-Jun-08	0	0%	02-Mar-09	29-Apr-09	0					
PRUD130	MANF & DELY OF DCS (COMP)	51	51	51	51	51	0%	02-Mar-09	29-Apr-09	0	0%	01-Jul-08	28-Feb-09	0	0%	01-Jun-08	30-Jun-08	0	0%	02-Mar-09	29-Apr-09	0	0%	01-Jul-08	28-Feb-09	0	0%	01-Jun-08	30-Jun-08	0					
AIR COMPRESSOR																																			
UOPAC1000	PREP. OF MR FOR AIR COMPRESSOR ISSUE ENQ/EVAL & RECOMM-AIR COMPRESSOR	25	25	78	78	78	0%	25-Jan-08	12-Sep-08	12	0%	25-Jan-08	26-Feb-08	13	0%	25-Feb-08	27-May-08	14	0%	25-May-08	12-Jun-08	14	0%	13-Jun-08	13-May-09	14	0%	14-Jun-08	13-Sep-09	14					
UOPAC1010	ISSUE LOI-AIR COMPRESSOR	14	14	14	14	14	0%	25-Feb-08	27-May-08	14	0%	25-May-08	12-Jun-08	14	0%	13-Jun-08	13-May-09	14	0%	14-Jun-08	13-Sep-09	14	0%	13-Jun-08	13-May-09	14	0%	14-Jun-08	13-Sep-09	14					
UOPAC1020	MANF & DELY OF AIR COMPRESSOR	287	287	105	105	105	0%	13-Jun-08	13-May-09	14	0%	14-Jun-08	13-Sep-09	14	0%	14-May-09	12-Sep-09	14	0%	15-Jun-09	31-Mar-09	21	0%	16-Jun-09	31-Mar-09	21	0%	17-Jun-09	31-Mar-09	21					
UOPAC1030	MANF & DELY OF AIR COMPRESSOR	105	105	105	105	105	0%	14-Jun-08	13-Sep-09	14	0%	15-Jun-09	31-Mar-09	21	0%	16-Jun-09	31-Mar-09	21	0%	17-Jun-09	31-Mar-09	21	0%	18-Jun-09	31-Mar-09	21	0%	19-Jun-09	31-Mar-09	21					
UOPAC1040	INSTALLATION OF AIR COMPRESSOR	308	308	308	308	308	0%	15-Jan-08	31-Mar-08	21	0%	15-Jan-08	31-Mar-08	21	0%	16-Jan-08	31-Mar-08	21	0%	17-Jan-08	31-Mar-08	21	0%	18-Jan-08	31-Mar-08	21	0%	19-Jan-08	31-Mar-08	21					
CONSTRUCTION-JUO																																			
UOCONS1000	PREP & ISSUE OF TENDER-SUB-STATION AND CIVIL/STRL WORK/UO	14	14	14	14	14	0%	16-Jan-08	31-Jan-08	10	0%	16-Jan-08	15-Feb-08	10	0%	17-Feb-08	15-May-08	10	0%	18-May-08	31-May-08	10	0%	19-May-08	31-May-08	10	0%	20-May-08	31-May-08	10					
UOCONS1010	EVAL & RECOMM-SUB-STATION AND CIVIL/STRL WORK/UO	90	90	90	90	90	0%	17-Feb-08	15-May-08	10	0%	18-May-08	31-May-08	10	0%	19-May-08	31-Jun-08	10	0%	20-Jun-08	18-Jun-08	10	0%	21-Jun-08	18-Jun-08	10	0%	22-Jun-08	18-Jun-08	10					
UOCONS1020	AWARD CONTRACT-SUB-STATION AND CIVIL/STRL WORK/UO	14	14	14	14	14	0%	19-May-08	31-May-08	10	0%	20-May-08	18-Jun-08	10	0%	21-Jun-08	18-Jun-08	10	0%	22-Jun-08	18-Jun-08	10	0%	23-Jun-08	18-Jun-08	10	0%	24-Jun-08	18-Jun-08	10					
UOCONS1030	MOBILISATION-SUB-STATION AND CIVIL/STRL WORK/UO	15	15	15	15	15	0%	02-Jun-08	18-Jun-08	10	0%	03-Jun-08	18-Jun-08	10	0%	04-Jun-08	17-Oct-08	10	0%	05-Jun-08	17-Oct-08	10	0%	06-Jun-08	17-Oct-08	10	0%	07-Jun-08	17-Oct-08	10					
UOCONS1040	CIVIL / STRL WORK FOR AIR COMPRESSOR AND SHED	104	104	104	104	104	0%	15-Jun-08	17-Oct-08	10	0%	16-Jun-08	17-Oct-08	10	0%	17-Jun-08	17-Oct-08	10	0%	18-Jun-08	17-Oct-08	10	0%	19-Jun-08	17-Oct-08	10	0%	20-Jun-08	17-Oct-08	10					
UOCONS1040	CIVIL WORK FOR SUB-STATION (80 %)	195	195	82	82	82	0%	19-Jun-08	31-Jan-09	24	0%	19-Jun-08	15-Oct-08	10	0%	20-Jun-08	15-Oct-08	10	0%	21-Jun-08	31-Dec-08	10	0%	22-Jun-08	31-Dec-08	10	0%	23-Jun-08	31-Dec-08	10	0%	24-Jun-08	31-Dec-08	10	
UOCONS1070	CIVIL / STRL WORK FOR PIPE RACK (FDN)	105	105	105	105	105	0%	01-Sep-08	31-Dec-08	10	0%	01-Sep-08	31-Dec-08	10	0%	02-Sep-08	31-Dec-08	10	0%	03-Sep-08	31-Dec-08	10	0%	04-Sep-08	31-Dec-08	10	0%	05-Sep-08	31-Dec-08	10					
UOCONS1080	COMPLETION OF CIVIL/STRL - UO	66	66	66	66	66	0%	16-Oct-08	31-Dec-08	10	0%	16-Oct-08	31-Dec-08	10	0%	17-Oct-08	31-Dec-08	10	0%	18-Oct-08	31-Dec-08	10	0%	19-Oct-08	31-Dec-08	10	0%	20-Oct-08	31-Dec-08	10					
UOCONS1080	CIVIL / STRL WORK FOR PIPE RACK (SUPERSTRUCTURE)	50	50	50	50	50	0%	02-Feb-09	31-Mar-09	25	0%	02-Feb-09	31-Mar-09	25	0%	03-Feb-09	31-Mar-09	25	0%	04-Feb-09	31-Mar-09	25	0%	05-Feb-09	31-Mar-09	25	0%	06-Feb-09	31-Mar-09	25					
EXTN. OF SUB-STATION BUILD AND CIVIL/STRL WORK UO																																			
UOCONS1090	CIVIL WORK FOR SUB-STATION (COMPLETE)	100	100	100	100	100	0%	16-Jun-09	31-Mar-09	25	0%	16-Jun-09	31-Mar-09	25	0%	17-Jun-09	31-Mar-09	25	0%	18-Jun-09	31-Mar-09	25	0%	19-Jun-09	31-Mar-09	25	0%	20-Jun-09	31-Mar-09	25					


Actual Work Remaining Work Critical Remaining Work Milestone


Page 7 of 7


TASK filter: All Activities















DOC. NO. :
56891-00-2744-S001-






















DOC. NO. :
6891-00-2744-S


OVERALL PROJECT SCHEDULE


NEW FCC UNIT PROJECT

HPCL MUMBAI









DOC. NO. : 6891-00-2744-SO01-0	 Primary Baseline Actual Work Remaining Work Critical Remaining ...	OVERALL PROJECT SCHEDULE NEW FCC UNIT PROJECT	HPCL MUMBAI	PAGE 19 OF 19
-----------------------------------	--	---	-------------	---------------



2.2 Adherence to Schedule

The Job was awarded on conventional basis with Contractual project Mechanical completion duration of 27 months from date of award. All construction schedules were prepared based on master project schedule. Status of award of various contracts, commencement and completion of works given in details subsequently in Annexure 4.1.

The major monitoring activities taken up in various phases of construction were:

- Construction Schedules were prepared for each contract and monitored on daily basis by the site and reporting done on weekly, monthly basis.
- Weekly progress report and Monthly progress report issued to reflect the status of the various works at site W.R.T to the schedule.
- Weekly Progress review meetings were conducted with contractor and client to evaluate the progress, resolve the queries, convey the priority / preferences of the works at site and coordination in release of various work fronts by the contractors.
- Monthly Programm was prepared in consultation with area coordinators, discussed with contractor. After approval, monthly programm sent to client, contractor and EIL Engineers.
- Material & drawings Hold Up reports prepared and sent to ROV fortnightly to let them know the various holds in drawings and shortages of materials at site.
- Time to time catch up plans for delay in the works were drawn along with the contractor, issued and reviewed periodically.
- In order to ensure receipt of 100% Isometrics at site , time to time report on Isometrics not received w.r.t. COSMAS line list was sent to EIL HO / EIL ROV
- List of isometrics, which were not found in COSMAS, sent to EIL HO / ROV periodically to ensure materials for those isometrics are not missed.
- Loop wise / System wise Piping Material shortage report for various units and offsite piping, impulse piping were prepared and issued on weekly basis.
- Separate material shortage report for compressor package loose items were prepared and issued to client / EIL ROV etc.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 3 of 195

NFCCU PROJECT

The various contract awarded in this project are.

1. M/s SKB Builders for RR Foundation works.
2. M/s SKB Builders for Civil / Structural for Area-I and U/G Piping works in ISBL
3. M/s SKB Builders for Civil / Structural for Area -II and Extension of Sub station -10.
4. M/s Offshore Infrastructure limited for Unit Mechanical works .
5. M/s Thermax for FG Cooler package works(Site works)
6. M/s Jasubhai Engineers Pvt. Limited for instrumentation works in Unit & offsite.
7. M/s Furnace fabrica for Civil / Strl & Mechanical works for PTU , Caustic and Mechanical works in FGSU
8. M/s Offshore Infrastructure limited for Extension of SCW Supply / Return line.
9. M/s Bridge & Roof for Civil / strl and Piping works in offsite- Part-I (Piping works Eqaul to 8" dia and below line)
10. M/s IOTL for Civil / strl and Piping works in offsite- Part-II (Piping works above 8" dia line.)
11. M/s Larsen & Tubro for RR Package works (Site works)
12. M/s Thermax for FCCU Feed Furnace (Site works)
13. M/s TICB for Electrical works in Unit & Offsite.
14. M/s Honeywell Automation India limited for DCS Package (Site Works)



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 4 of 195

The major issues faced during the execution of the project are as follows:

A. **Delay in release of Rev-0 isometrics at site.** 50% Isometrics was released progressively by June '09, 75% released by JULY 09, 90% released by Nov'09 and Balance 10% Progressively by May' 10 and revisions of isometrics continued till Completion of the project. This caused delays in pre-fabrication and erection.

B. **Delay in Receipt of Piping materials, Instrumentation & Electrical materials and Equipments at site.** This caused delays in pre-fabrication and erection.

- 50 % piping material recd. by July 2009, 75% piping materials recd by November 2009 and 90% piping materials recd by March 2010 and balance 10% piping materials recd by till completion of project This caused delays in completion of piping works.
- 50% Instrumentation items recd by January 2010. 75% instrumentation items recd by May 2010 90% Instrumentation items recd by August 2010 and balance 10% Instrumentation items recd by till completion of the project. – This caused delays in released of fronts to contractor.
- 50% Electrical items recd by January 2010, 75% Electrical items recd by April 2010, 90% Electrical items recd by June 2010 and balance 10% Electrical items recd by September 2010. This caused delays in released of fronts to respective contractor.
- Total 127 nos. Equipments procured under New FCCU Project (EIL Job No 6891)

C. **Delay in release of fronts in offsites by Client :** Caused delay in release of front to offsite contractor.

D. **Intermittent withdrawal of work permit** in offsite / unit area by client affected overall works completion.

E. **Delay in release of Tie in Points in offsite** by client to Hook Up with existing facilities.

F. **Philosophy adopted by client for award of contract for civil / Strl and Mechanical works in offsites:** Split of Offsite Civil/ Strl. & Mechanical contract in two parts based on line size i.e.

Part I: Piping works, Equal to 8" dia and below line along with associated civil & strl works.

Part-II: Piping works above 8" dia line, along with associated civil & strl works.

Due to this following problems were faced during execution

- Distribution of same drawing/ documents to two nos. of contractor.
- Lot of conflict in scope of both contractors if line size being reduced / expand in between.



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 41 of 195

- All drain vents / steam-tracing materials dumped under part-1 contractor due to which system-based issue the material like Steam trap, SS & CR stations etc were difficult.
- Line MTO in COSMAS not bifurcated as per the philosophy adopted for award of contract, hence faced lot of difficulties in proper material control.

G. As per contract, RA bills of the contractors should be paid within 30 days however there was significant delay in payments of RA bills by HPCL. This cause fund flow issues to contractor thereby affecting works.

However, all these project execution hick-ups were overcome with timely interactions with ROV / Client / Contractors by project & construction team of EIL.

Higher managements of client / contractor were also involved/ convinced in decision-making process to expedite problem resolution. The strategic intervention to expedite works at RCM level and area co-ordinator level with active support of Project Manager helped to resolve the issues faster. The contributions made by EIL ROV team were very significant and this helped the construction team to perform their role admirably. It was a great teamwork, which led to the success of this project.



NFCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE 2.3
PAGE 121 OF 15

2.3 OVERALL CONSTRUCTION SCHEDULE

SNO	ITEM	START DATE	COMPLN DATE	WEIGHTAGE %	DEC-07	Jan-08	Feb-08	Mar-08	Apr-08	May-08	Jun-08	Jul-08	Aug-08	Sep-08	Oct-08	Nov-08	Dec-08	Jan-09	Feb-09	Mar-09	Apr-09	May-09	Jun-09	Jul-09	Aug-09	Sep-09	Oct-09	Nov-09	Dec-09	Jan-10	Feb-10	Mar-10	Apr-10	May-10	Jun-10	Jul-10	Aug-10	Sep-10	Oct-10	Nov-10	Dec-10	Jan-11	Feb-11	Mar-11	Apr-11	May-11	Jun-11	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14	Jul-14	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Jun-25	Jul-25	Aug-25	Sep-25	Oct-25	Nov-25	Dec-25	Jan-26	Feb-26	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27	Oct-27	Nov-27	Dec-27	Jan-28	Feb-28	Mar-28	Apr-28	May-28	Jun-28	Jul-28	Aug-28	Sep-28	Oct-28	Nov-28	Dec-28	Jan-29	Feb-29	Mar-29	Apr-29	May-29	Jun-29	Jul-29	Aug-29	Sep-29	Oct-29	Nov-29	Dec-29	Jan-30	Feb-30	Mar-30	Apr-30	May-30	Jun-30	Jul-30	Aug-30	Sep-30	Oct-30	Nov-30	Dec-30	Jan-31	Feb-31	Mar-31	Apr-31	May-31	Jun-31	Jul-31	Aug-31	Sep-31	Oct-31	Nov-31	Dec-31	Jan-32	Feb-32	Mar-32	Apr-32	May-32	Jun-32	Jul-32	Aug-32	Sep-32	Oct-32	Nov-32	Dec-32	Jan-33	Feb-33	Mar-33	Apr-33	May-33	Jun-33	Jul-33	Aug-33	Sep-33	Oct-33	Nov-33	Dec-33	Jan-34	Feb-34	Mar-34	Apr-34	May-34	Jun-34	Jul-34	Aug-34	Sep-34	Oct-34	Nov-34	Dec-34	Jan-35	Feb-35	Mar-35	Apr-35	May-35	Jun-35	Jul-35	Aug-35	Sep-35	Oct-35	Nov-35	Dec-35	Jan-36	Feb-36	Mar-36	Apr-36	May-36	Jun-36	Jul-36	Aug-36	Sep-36	Oct-36	Nov-36	Dec-36	Jan-37	Feb-37	Mar-37	Apr-37	May-37	Jun-37	Jul-37	Aug-37	Sep-37	Oct-37	Nov-37	Dec-37	Jan-38	Feb-38	Mar-38	Apr-38	May-38	Jun-38	Jul-38	Aug-38	Sep-38	Oct-38	Nov-38	Dec-38	Jan-39	Feb-39	Mar-39	Apr-39	May-39	Jun-39	Jul-39	Aug-39	Sep-39	Oct-39	Nov-39	Dec-39	Jan-40	Feb-40	Mar-40	Apr-40	May-40	Jun-40	Jul-40	Aug-40	Sep-40	Oct-40	Nov-40	Dec-40	Jan-41	Feb-41	Mar-41	Apr-41	May-41	Jun-41	Jul-41	Aug-41	Sep-41	Oct-41	Nov-41	Dec-41	Jan-42	Feb-42	Mar-42	Apr-42	May-42	Jun-42	Jul-42	Aug-42	Sep-42	Oct-42	Nov-42	Dec-42	Jan-43	Feb-43	Mar-43	Apr-43	May-43	Jun-43	Jul-43	Aug-43	Sep-43	Oct-43	Nov-43	Dec-43	Jan-44	Feb-44	Mar-44	Apr-44	May-44	Jun-44	Jul-44	Aug-44	Sep-44	Oct-44	Nov-44	Dec-44	Jan-45	Feb-45	Mar-45	Apr-45	May-45	Jun-45	Jul-45	Aug-45	Sep-45	Oct-45	Nov-45	Dec-45	Jan-46	Feb-46	Mar-46	Apr-46	May-46	Jun-46	Jul-46	Aug-46	Sep-46	Oct-46	Nov-46	Dec-46	Jan-47	Feb-47	Mar-47	Apr-47	May-47	Jun-47	Jul-47	Aug-47	Sep-47	Oct-47	Nov-47	Dec-47	Jan-48	Feb-48	Mar-48	Apr-48	May-48	Jun-48	Jul-48	Aug-48	Sep-48	Oct-48	Nov-48	Dec-48	Jan-49	Feb-49	Mar-49	Apr-49	May-49	Jun-49	Jul-49	Aug-49	Sep-49	Oct-49	Nov-49	Dec-49	Jan-50	Feb-50	Mar-50	Apr-50	May-50	Jun-50	Jul-50	Aug-50	Sep-50	Oct-50	Nov-50	Dec-50	Jan-51	Feb-51	Mar-51	Apr-51	May-51	Jun-51	Jul-51	Aug-51	Sep-51	Oct-51	Nov-51	Dec-51	Jan-52	Feb-52	Mar-52	Apr-52	May-52	Jun-52	Jul-52	Aug-52	Sep-52	Oct-52	Nov-52	Dec-52	Jan-53	Feb-53	Mar-53	Apr-53	May-53	Jun-53	Jul-53	Aug-53	Sep-53	Oct-53	Nov-53	Dec-53	Jan-54	Feb-54	Mar-54	Apr-54	May-54	Jun-54	Jul-54	Aug-54	Sep-54	Oct-54	Nov-54	Dec-54	Jan-55	Feb-55	Mar-55	Apr-55	May-55	Jun-55	Jul-55	Aug-55	Sep-55	Oct-55	Nov-55	Dec-55	Jan-56	Feb-56	Mar-56	Apr-56	May-56	Jun-56	Jul-56	Aug-56	Sep-56	Oct-56	Nov-56	Dec-56	Jan-57	Feb-57	Mar-57	Apr-57	May-57	Jun-57	Jul-57	Aug-57	Sep-57	Oct-57	Nov-57	Dec-57	Jan-58	Feb-58	Mar-58	Apr-58	May-58	Jun-58	Jul-58	Aug-58	Sep-58	Oct-58	Nov-58	Dec-58	Jan-59	Feb-59	Mar-59	Apr-59	May-59	Jun-59	Jul-59	Aug-59	Sep-59	Oct-59	Nov-59	Dec-59	Jan-60	Feb-60	Mar-60	Apr-60	May-60	Jun-60	Jul-60	Aug-60	Sep-60	Oct-60	Nov-60	Dec-60	Jan-61	Feb-61	Mar-61	Apr-61	May-61	Jun-61	Jul-61	Aug-61	Sep-61	Oct-61	Nov-61	Dec-61	Jan-62	Feb-62	Mar-62	Apr-62	May-62	Jun-62	Jul-62	Aug-62	Sep-62	Oct-62	Nov-62	Dec-62	Jan-63	Feb-63	Mar-63	Apr-63	May-63	Jun-63	Jul-63	Aug-63	Sep-63	Oct-63	Nov-63	Dec-63	Jan-64	Feb-64	Mar-64	Apr-64	May-64	Jun-64	Jul-64	Aug-64	Sep-64	Oct-64	Nov-64	Dec-64	Jan-65	Feb-65	Mar-65	Apr-65	May-65	Jun-65	Jul-65	Aug-65	Sep-65	Oct-65	Nov-65	Dec-65	Jan-66	Feb-66	Mar-66	Apr-66	May-66	Jun-66	Jul-66	Aug-66	Sep-66	Oct-66	Nov-66	Dec-66	Jan-67	Feb-67	Mar-67	Apr-67	May-67	Jun-67	Jul-67	Aug-67	Sep-67	Oct-67	Nov-67	Dec-67	Jan-68	Feb-68	Mar-68	Apr-68	May-68	Jun-68	Jul-68	Aug-68	Sep-68	Oct-68	Nov-68	Dec-68	Jan-69	Feb-69	Mar-69	Apr-69	May-69	Jun-69	Jul-69	Aug-69	Sep-69	Oct-69	Nov-69	Dec-69	Jan-70	Feb-70	Mar-70	Apr-70	May-70	Jun-70	Jul-70	Aug-70	Sep-70	Oct-70	Nov-70	Dec-70	Jan-71	Feb-71	Mar-71	Apr-71	May-71	Jun-71	Jul-71	Aug-71	Sep-71	Oct-71	Nov-71	Dec-71	Jan-72	Feb-72	Mar-72	Apr-72	May-72	Jun-72	Jul-72	Aug-72	Sep-72	Oct-72	Nov-72	Dec-72	Jan-73	Feb-73	Mar-73	Apr-73	May-73	Jun-73	Jul-73	Aug-73	Sep-73	Oct-73	Nov-73	Dec-73	Jan-74	Feb-74	Mar-74	Apr-74	May-74	Jun-74	Jul-74	Aug-74	Sep-74	Oct-74	Nov-74	Dec-74	Jan-75	Feb-75	Mar-75	Apr-75	May-75	Jun-75	Jul-75	Aug-75	Sep-75	Oct-75	Nov-75	Dec-75	Jan-76	Feb-76	Mar-76	Apr-76	May-76	Jun-76	Jul-76	Aug-76	Sep-76	Oct-76	Nov-76	Dec-76	Jan-77	Feb-77	Mar-77	Apr-77	May-77	Jun-77	Jul-77	Aug-77	Sep-77	Oct-77	Nov-77	Dec-77	Jan-78	Feb-78	Mar-78	Apr-78	May-78	Jun-78	Jul-78	Aug-78	Sep-78	Oct-78	Nov-78	Dec-78	Jan-79	Feb-79	Mar-79	Apr-79	May-79	Jun-79	Jul-79	Aug-79	Sep-79	Oct-79	Nov-79	Dec-79	Jan-80	Feb-80	Mar-80	Apr-80	May-80	Jun-80	Jul-80	Aug-80	Sep-80	Oct-80	Nov-80	Dec-80	Jan-81	Feb-81	Mar-81	Apr-81	May-81	Jun-81	Jul-81	Aug-81	Sep-81	Oct-81	Nov-81	Dec-81	Jan-82	Feb-82	Mar-82	Apr-82	May-82	Jun-82	Jul-82	Aug-82	Sep-82	Oct-82	Nov-82	Dec-82	Jan-83	Feb-83	Mar-83	Apr-83	May-83	Jun-83	Jul-83	Aug-83	Sep-83	Oct-83	Nov-83	Dec-83	Jan-84	Feb-84	Mar-84	Apr-84	May-84	Jun-84	Jul-84	Aug-84	Sep-84	Oct-84	Nov-84	Dec-84	Jan-85	Feb-85	Mar-85	Apr-85	May-85	Jun-85	Jul-85	Aug-85	Sep-85	Oct-85	Nov-85	Dec-85	Jan-86	Feb-86	Mar-86	Apr-86	May-86	Jun-86	Jul-86	Aug-86	Sep-86	Oct-86	Nov-86	Dec-86	Jan-87	Feb-87	Mar-87	Apr-87	May-87	Jun-87	Jul-87	Aug-87	Sep-87	Oct-87	Nov-87	Dec-87	Jan-88	Feb-88	Mar-88	Apr-88	May-88	Jun-88	Jul-88	Aug-88	Sep-88	Oct-88	Nov-88	Dec-88	Jan-89	Feb-89	Mar-89	Apr-89	May-89	Jun-89	Jul-89	Aug-89	Sep-89	Oct-89	Nov-89	Dec-89	Jan-90	Feb-90	Mar-90	Apr-90	May-90	Jun-90	Jul-90	Aug-90	Sep-90	Oct-90	Nov-90	Dec-90	Jan-91	Feb-91	Mar-91	Apr-91	May-91	Jun-91	Jul-91	Aug-91	Sep-91	Oct-91	Nov-91	Dec-91	Jan-92	Feb-92	Mar-92	Apr-92	May-92	Jun-92	Jul-92	Aug-92	Sep-92	Oct-92	Nov-92	Dec-92	Jan-93	Feb-93	Mar-93	Apr-93	May-93	Jun-93	Jul-93	Aug-93	Sep-93	Oct-93	Nov-93	Dec-93	Jan-94	Feb-94	Mar-94	Apr-94	May-94	Jun-94	Jul-94	Aug-94	Sep-94	Oct-94	Nov-94	Dec-94	Jan-95	Feb-95	Mar-95	Apr-95	May-95	Jun-95	Jul-95	Aug-95	Sep-95	Oct-95	Nov-95	Dec-95	Jan-96	Feb-96	Mar-96	Apr-96	May-96	Jun-96	Jul-96	Aug-96	Sep-96	Oct-96	Nov-96	Dec-96	Jan-97	Feb-97	Mar-97	Apr-97	May-97	Jun-97	Jul-97	Aug-97	Sep-97	Oct-97	Nov-97	Dec-97	Jan-98	Feb-98	Mar-98	Apr-98	May-98	Jun-98	Jul-98	Aug-98	Sep-98	Oct-98	Nov-98	Dec-98	Jan-99	Feb-99	Mar-99	Apr-99	May-99	Jun-99	Jul-99	Aug-99	Sep-99	Oct-99	Nov-99	Dec-99	Jan-00	Feb-00	Mar-00	Apr-00	May-00	Jun-00	Jul-00	Aug-00	Sep-00	Oct-00	Nov-00	Dec-00	Jan-01	Feb-01	Mar-01	Apr-01	May-01	Jun-01	Jul-01	Aug-01	Sep-01	Oct-01	Nov-01	Dec-01	Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02	Dec-02	Jan-03	Feb-03	Mar-03	Apr-03	May-03	Jun-03	Jul-03	Aug-03	Sep-03	Oct-03	Nov-03	Dec-03	Jan-04	Feb-04	Mar-04	Apr-04	May-04	Jun-04	Jul-04	Aug-04	Sep-04	Oct-04	Nov-04	Dec-04	Jan-05	Feb-05	Mar-05	Apr-05	May-05	Jun-05	Jul-05	Aug-05	Sep-05	Oct-05	Nov-05	Dec-05	Jan-06	Feb-06	Mar-06	Apr-06	May-06	Jun-06	Jul-06	Aug-06	Sep-06	Oct-06	Nov-06	Dec-06	Jan-07	Feb-07	Mar-07	Apr-07	May-07	Jun-07	Jul-07	Aug-07	Sep-07	Oct-07	Nov-07	Dec-07	Jan-08	Feb-08	Mar-08	Apr-08	May-08	Jun-08	Jul-08



2.4 DELAY ANALYSIS

Delay Due to Owner

- Delay in removal of Existing tanks in unit area Schedule was –Dec 07 and Actual- 19.08.2008
- Delay in re-routing of existing OWS line for release of front for foundation works for sub-station-10.
- Delay in Finalisation of Route and release of front for construction works for A/G Cable routing between SS-10 to Unit B/L.
- Delay in Finalisation of location for PTU & caustic Unit.
- Delay in rerouting of existing ATF line & Fire water line fouling with battery limit of FGSU for commencement of construction activity.
- Non-Availability of adequate space and delay in allocation of Covered space inside refinery complex for Pre fabrication & shot blasting yards.
- Because of location Shifting of PTU/Caustic Units by HPCL total piping was dismantled in Area 2, Area-3 and Area- 25 & redone upto new PTU/Caustic location (about 8000 IM) .
- **Area 48 in offsite:** 4 months delay in Completion of Structural works by HPCL Standing contractor for erection of pipes by offsite contractors.
- Increase in volume of piping works (about 4500 IM) due to shifting of Several Tie-ins by 80-120M. by HPCL. (Example - TP 4804, 8708 etc.).
- **Area 43 in offsite:** 12"/14" lines (about 2000 IM along with Sleepers were dismantled after complete welding as per HPCL requirement due to change in route. Again line were extra laid as per HPCL change route.
- **Area 43 in offsite:** Cat feed Pump area was handed over to offsite contractor in phased manner.
- **Area 46, 21 & 22 in offsite:** Agencies employed by HPCL for other job laid the lines in EIL-Corridor. After loosing 4-5 months Offsite contractor had to dismantle & lay our lines especially in area 46,22,21 etc
- **Area 68 in offsite:** As per HPCL decision pipes were put in trench which were designed and executed by HPCL and front for piping erection by offsite contractor released in October 2010.
- **Extra SM / SH i.e. 20" & 22"** line due to inability of HPCL to give the shutdown to Hook up with already laid line by offsite contractor. Client changed philosophy of hook up & hence execution of extra line was done by B&R along with insulation (About 6500 IM).



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 44 of 195

NFCCU PROJECT

- As per original Project philosophy FRE Shut down Job were not in the EIL work of scope However the total Piping (4500 IM , Modification -2000ID) & structural works (40MT) connected with offsite line in FRE Unit was done during shutdown by offsite contractor.
- Due to frequent changing of Fire Water network route in offsite and around unit due to space constraint by HPCL , modifications were done & new lines were laid.(About 300 IM , Modification -1000 ID)
- As per HPCL requirement, 8" dia - 1600 Mtrs LPG & WP lines were laid extra with welding & testing in offsite.
- Delay in revival of Old orders (Under GFECP, EIL Job no-6269 AFC, EOT, Column internals etc.)
- Delay in release of Tie in points in offsite.
- Delay in finalisation of Firewater network in offsite and around unit due to space constraint.
- Delay in Opening of LC for foreign vendors causing delay in delivery of materials at site
- Delay in Delivery of materials whose payment routed through bank. Retiring of documents for release of materials was under client scope.

Conclusion:

- **However, delay in release of Offsite Tie-in point, SM/SH decision, FRE shut down etc. did have an overall impact of 6 months on the project.**



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 45 of 195

NFCCU PROJECT

Delay due to award of contract by Client.

Delay due to award of following main work contracts

SL NO.	DESCRIPTION OF WORK	SCH	ACT.	Delay (Months)
1	RR Foundation works	15-Nov-07	08-Jan-08	2
2	Civil & Strl works Part-II	31-Mar-08	26-Dec-08	9
3	Extn. Substation-10 works	31-May-08	26-Dec-08	7
4	FG Cooler installation	16-Oct-08	01-Feb-09	4
5	RR Installation works	02-Jun-08	29-Aug-08	3
6	Unit Mechanical works	30-Sep-08	30-Mar-09	6
7	Civil & Mech. works U/O PART-I	30-Sep-08	31-Mar-09	6
8	Civil & Mechanical works U/O PART-II	30-Sep-08	14-May-09	7
9	DCS Installation	16-Mar-09	01-Aug-09	5
10	Instrumentation works	31-Jan-09	31-Jul-09	6
11	Heaters works	31-Mar-08	06-Jan-09	9
12	Electrical works	31-Jan-09	09-Oct-09	8
16	Civil & Mech works for FGCU , PTU & Caustic	16-Jan-09	04-Sep-09	8

Conclusion:

Please note that all main contracts awarded by HPCL with reduced Completion period of 3-5 months from EIL estimation completion of works.

All main work contracts were awarded 6-9 months late as against the schedule, However Delay in award of contracts did not affect the overall completion of the Project.



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 46 of 195

Delay on account of Engineering

- All stress line isometrics issued without stress analysis with support hold.
- Delay in release Rev-0 isometrics at site. 75% released by JULY 09, 90% released by Nov'09 and Balance 10% Progressively by May' 10 and revisions of isometrics continued till Completion of the project.
- Small-bore piping works affected due to delay in release in Isometrics and due to shortage of small bore piping material because of consideration of incorrect quantity in MTO.
- Completion of 25 nos. of piping sub systems were under hold due to cat cooler modification works by M/s L&T and front got released second week of December 2010.
- Delay in issue of vendor documents such as drawings / data sheet for motors and other equipments / Nozzle orientations of equipments.
- Lot of Mismatch found between GAD and P&ID & vendor requirements etc.
- Due to change in Scheme in Sprinkler system / Firewater network, there were lot of Galvanised material shortage and Unit mechanical contractor were asked to procure the short supplies.
- Mismatch of orifice flanges shown in ISO's and procured material, which has called for additional flanges.

Conclusion:

Net Delay Attributable due to engineering : NIL.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 7 of 195

NFCCU PROJECT

Delay on account of procurement:

SL No	ITEM DESCRIPTION	VENDOR NAME	SCH DEL. AT SITE	CONTRACTUAL DEL. AT SITE	ACTUAL DEL. AT SITE	ACT. DELAY Wrt. SCH IN MONTHS	REMARKS
UNIT : FCCU / GCU / FG TU							
1	MAB	BHEL	1-Jun-09	Procured in Job no - 6269	Major by 30-Sep-10 and bal. by Feb '11	Effectively 14.0	Bare compressor already received under Job no 6269 but supply of loose components / parts / Auxiliaries etc. continued till Feb 2011.
2	WGC	BHEL	-	Procured in Job no - 6269			
3	AMAB (114-C-1003)	BHEL	1-Jun-09	15-Sep-09	30-Nov-10	Effectively 14.0	Bare compressor recd on 29.05.10 but supply of loose components / parts / Auxiliaries etc. continued till Feb 2011.
5	All Pumps		16-Feb-09	21-Apr-09	4-Aug-10	Upto 11 months	
	114-P-3074 A/B	KEPL	16-Feb-09	10-Dec-08	29-Jul-09	5.4	
	120-P-1001 A/S	Kishore Pumps	16-Feb-09	19-Apr-09	4-Aug-10	17.6	
	114-P-3066 A / S	Kirloskar brothers	16-Feb-09	21-Apr-09	28-Jan-10	11.4	
6	All Exchangers		2-Mar-09		20-Jan-10	10.7	
	114-E- 3080 A / B / C	Anup Engineers	2-Mar-09	18-May-09	12-Jan-10	10.4	
	114-E-3057 A/B	L&T (6269)	2-Mar-09		20-Jan-10	10.7	
7	Main Fractionators	GRE	31-Mar-09		2-Nov-09	7.1	
8	Reactor / Regenerator	L&T	31-Jan-08		3-Feb-09	12.1	
9	Delivery of AFC	PCTL	1-Dec-08		9-Jan-11	25.3	Strl material getting delivered at site from April 10 and continued till Jan'11
11	All vessels		31-Mar-09		29-Jan-10	10.0	
	114-D-3033	New Field	31-Mar-09	30-Apr-09	29-Jan-10	10.0	
12	Dosing System	Milton Roy	22-Dec-08		7-Apr-10	15.5	



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 48 of 195

NFCCU PROJECT

SL No	ITEM DESCRIPTION	VENDOR NAME	SCH DEL. AT SITE	CONTRACTUAL DEL. AT SITE	ACTUAL DEL. AT SITE	ACT. DELAY Wrt. SCH IN MONTHS	REMARKS
UNIT : FCCU / GCU / FG TU							
13	All Piping material	Various vendor	27-Feb-10	29-Oct-10	Major received by 30-Nov-10	Effectively 10.0	Schedule dates have been revised due to change in philosophy for FGSU. 90 % material recd by May 2010 and balance 10 % till completion of project.
14	All Electrical Items	Various vendor	26-Nov-09	16-Sep-10	30-Sep-10	10.1	Schedule dates have been revised due to change in Philosophy for FGSU. 90 % material recd. by June 2010 and balance 10 % by September 2010
15	All Instrumentation Items	Various vendor	29-Jan-10	8-Sep-10	Major received by 30-Nov-10	Effectively 10.0	Schedule dates have been revised due to change in Philosophy for FGSU. 90 % material recd by August 2010 and balance 10 % till completion of project
FGSU / PTU / CASUTIC							
1	Quench Tower	BHPV	19-Nov-09		5-Sep-10	9.5	
2	Heat Exchanger	Godrej	29-Jan-10	29-Mar-10	1-Jul-10	5.0	
3	Slurry Pumps 110-P-1001 A- C, 1002 A/ B, 1003 A /B	Flow serve, Canada (Ordered under 6269)	2-Dec-09		18-Sep-10	9.5	
4	Clarifier	Eimco KCP Ltd.	8-Dec-09	24-Jan-10	21-Jul-10	7.4	



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 49 of 195

NFCCU PROJECT

SL NO	ITEM DESCRIPTION	VENDOR NAME	SCH DEL. AT SITE	CONTRACTUAL DEL. AT SITE	ACTUAL DEL. AT SITE	ACT. DELAY Wrt. SCH IN MONTHS	REMARKS
UNIT : FCCU / GCU / FG TU							
5	110-FIL-2001	BHS SONTHOFEN	27-Feb-10	6-May-10	1-Oct-10	7.1	
5	Delivery of Tanks	HDOL	14-Dec-09	3-Jan-10	18-Jun-10	6.1	
6	Oxidation blower 110-C-2001A / B	Swam	28-Oct-09	4-Apr-10	11-Jan-11	14.5	Blower recd. On 29.09.10 and After cooler recd. On 11.01.11
7	All pumps except Slurry Pumps		27-Oct-09	15-May-10	4-Oct-10	Upto 11 months	
	110-P-1004	Goulds.	27-Oct-09	15-May-10	28-Sep-10	11.0	
	110-P-2002	Nagle.	27-Oct-09	15-May-10	4-Oct-10	11.2	
	Caustic Pumps (7no)	Flow serve, India	27-Oct-09	25-Mar-10	6-Aug-10	9.3	

Note: Dates has been revised in view of Change in execution Philosophy of FGSU.

Conclusion:

As evident from above table the **maximum delay in the completion of the project was caused due to delay in delivery of equipment & material**, followed by prolonged Ordering of short piping materials.

The contractual delivery date at site for Main Air blower by BHEL was 28.10.09 (As per original Sch AMAB should received at site by 01.06.09, There was a delay of 4 months). The main machine (bare compressor) received at site on 29.05.10(Delay of 8 months). Various parts, components, Piping materials, auxiliaries, instrument items etc. was further delayed and progressively completed on February 2011 (**Delay of 14 months from CDD**). The delay in this critical path activity was also the main reason for delay in completion of the project. The main reason for the delay in delivery of AMAB& it was BHEL's reluctance & lack of interest in completing the supplies due to commercial issues with clients. This resulted in delay in sub components procurement of bought out material & component. EIL/HPCL had to intervene and take action to procure short supply piping materials on behalf of BHEL to expedite the work completion.

Similarly, Main Air blower and Wet gas compressor already procured under GFEC Project EIL job no 6269. Supply of many parts, component, Piping materials, auxiliaries, instrument items etc for these compressors was also delayed and progressively completed in Jan – Feb-2011.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 56 of 195

NFCCU PROJECT

Delay in supply of AMAB, MAB. /WGC (14 months from CDD) and other equipments & piping materials delayed the completion of FCCU unit by 14.5 months

Delay in supply of Quench Towers (9 months from CDD) and other equipments & piping materials delayed the completion of FGSU / PTU / caustic by 7.1 months.

Net overall delay in Project : 14.5 months for FCCU and 7.1 Months for FGSU /PTU / CAUSTIC

Delay Contributed by BHEL & others for completion of FCCU / GCU : 14.5 months

Delay Contributed by BHPV & others for completion of FGSU / PTU / caustic : 7.1 months



NFCCU PROJECT

CONTRACT WISE CONSTRUCTION DELAY ANALYSIS

> CIVIL & STRUCTURAL WORKS PART-I:

Award date	31.03.2008	Contractual completion date	30-01-2009
Actual start date	07.04.08	Contractual duration	10 Months
Actual completion date (95%)	28.02.2010	Actual duration (95%)	22.8 months
Actual completion date (100%)	31.12.2010	Actual duration (100%)	32.8 months
Delay in completion (95%)	12.8 months	Delay in completion (100.0%)	22.80 months

- | | |
|--------------------------|----------------|
| Delay due to owner | - 1.8 Months. |
| Delay due to Engineering | - 2.0 Months. |
| Delay due to contractor | - 3.0 months |
| Delay due to others | - 16.0 Months. |

Reasons for delay due to owner:

- Re routing of North Side, pipe alley to accommodate pipe rack foundation and CBD sump done by HPCL in the month of July 08.
- Re- routing of existing crude oil pipeline completed in **August 2009** HPCL to release the front for approach Bridge-3 & bridge-4 from south side.

Reasons for delay due to Projects / Engineering:

- Delay in release of drawings for Tech Structure, Pipe rack, Structural drawings and foundation drawings.
- Delay in release of holds in branch connection in UG piping drawings.

Reasons for Delay due to contractor:

- Due to inadequate mobilisation of Skilled and Unskilled work force especially carpenter, bar-bender etc.
- Due to Non-availability of adequate amount of Epoxy coated TMT Bar I, Shuttering material, RMC and scaffolding / staging materials as and when required.
- Delay in commencement of U/G Piping works due to delay in mobilisation of work force / resources especially Welders, Fitters etc for U/G piping works and remain continued until end of the job.
- Delay in supply / detailing of fabrication drawings and Fabrication of structural steel affected the site progress.

Reasons for Delay due to others:

- Analyser foundation front released in November 10 due to placement of CC 2000 crane for erection of quench tower by other agency.
- Front for structural works & pre coated sheet cladding of blower shed (2 bays) was released to SKB on 20.10.10 after completion of major erection works of AMAB.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 52 of 145

NFCCU PROJECT

- Structural works including hand rail , gratings at EL 110.00 of FGSU unit was under hold due to duct erection of quench tower by other agency and front released in end November 2010
- Some area for pavement, surface water drain release in end November 2010 as area was being developed by other HPCL agency.
- B/L OWS manhole and associated front released has released on 18.10.10
- Front for pre coated sheeting in Air compressor shed released on 22.10.10
- Front for hardstand released in November 2010 due to area used by other agency for crane handling.
- Super structure works for P/R –III was under hold due to Erection Of expansion Joint ordered on M/s Munaro miller. Expansion joint received on 30.09.10 and front released for super structure works on 20.10.10.

➤ CIVIL & STRUCTURAL WORKS FOR RR FOUNDATION BY SKB:

Award date	08-01-08	Contractual completion date *	30-06-08
Actual start date	08-01-08 **	Contractual duration	3 * months
Actual completion date (95%)	01.07.2008	Actual duration (95%)	6.0 months
Actual completion date.(100%)	22.07.2008	Actual duration. (100%)	6.4 months
Delay in completion (95%)	3.0 months	Delay in completion (100.0%)	3.4 months

Note : (*) Contractual completion date from 3 months from date of final site clearance which is

01.04.08 , and (**) : Date of mobilisation of contractor at site.

Delay due to owner	- 2.65 months
Delay due to Engineering	- NIL
Delay due to contractor	- 0.75 months
Delay due to others	- NIL

Reasons for delay due to owner:

- Pipe alley removed by HPCL and released to SKB for construction on 01.04.08

Reasons for delay due to Engineering:

- NIL

Reasons for delay due to Procurement

- NIL

Reasons for Delay due to contractor:

- Due to inadequate mobilisation of Skilled and Unskilled work force especially carpenter, bar-bender etc.

Reasons for Delay due to others:

- NIL

➤ CIVIL & STRUCTURAL WORKS FOR EXTENSION OF SUB STATION 10 BY M/S SKB

Award date	26.12.2008	Contractual completion date	25.09.2009
Actual start date	14.01.2009	Contractual duration	9 months
Actual completion date (95%)	28.02.2011	Actual duration (95%)	13.5 months



**JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES**

Job No. : 6891
Page 3 of 145

NFCCU PROJECT

Actual completion date(100%)	30.06.2010	Actual duration (100%)	17.5 months
Delay in completion (95%)	4.5 months	Delay in completion (100.0%)	8.5 months

- Delay due to owner - 3.0 months
 Delay due to Engineering - NIL
 Delay due to contractor - NIL
 Delay due to others - 5.5

Reasons for delay due to owner:

- Delay in re-routing of existing OWS line for release of front for foundation works for sub-station.
- Delay in dismantling of Existing wall of sub station -10
- Delay in re-routing of existing Electrical / Instrumentation cables to release the front for cable trench inside the Sub station.

Reasons for delay due to Engineering:

- Delay in release of Super structure drawings for Extension of Sub-Station -10.

Reasons for delay due to Procurement

- NIL

Reasons for Delay due to contractor:

- Due to inadequate mobilisation of Skilled and Unskilled work force especially carpenter, bar-bender etc.
- Due to Non-availability of adequate amount of Epoxy coated TMT Bar, Shuttering material, ready mix concrete and scaffolding / staging materials as and when required.

Reasons for Delay due to others:

- Delay in release of front of false ceiling due to Erection of cut for Ac system by other agency.

➤ CIVIL & STRUCTURAL WORKS PART-II BY M/S SKB:

Award date	26.12.2008	Contractual completion date	25.09.2009
Actual start date	14.01.2009	Contractual duration	9 months
Actual completion date (95%)	30.09.2009	Actual duration (95%)	10.5 months
Actual completion date (100%)	30.06.2010	Actual duration (100%)	17.5 months
Delay in completion (95%)	1.5 Months	Delay in completion(100.0%)	8.5 months

- Delay due to owner - NIL
 Delay due to Engineering - NIL
 Delay due to contractor - 3.0 months
 Delay due to others - 5.5 months

Reasons for delay due to owner:

- NIL

Reasons for delay due to Engineering:

- Delay in release of drawings for Civil & structural works Tech- structure -II ,Pipe rack-II and other equipment foundation drawings.



NFCCU PROJECT

- **Reasons for delay due to Procurement**
- NIL

Reasons for Delay due to contractor:

- Due to inadequate mobilisation of Skilled and Unskilled work force especially carpenter, bar-bender etc.
- Due to Non-availability of Epoxy coated TOR steel of various sizes as per project requirement.
- Non availability of Shuttering material as per project requirement
- Non-availability of Ready Mix concrete as and when required for concreting.
- Inadequate mobilization of Manpower and scaffolding / staging materials for super structure works affecting site progress

Reasons for Delay due to others:

- Delay in Release of Front for commencement of foundation works for Pipe rack -II due to space occupied by M/S L&T for erection of RR Package.

➤ SEA COOLING WATER SUPPLY / RETURN LINE BY M/S OFFSHORE LTD:

Award date	07.01.2009	Contractual completion date	06.11.2009
Actual start date	06.03.2009	Contractual duration	10 months
Actual completion date (95%)	30.11.2011	Actual duration (95%)	20.9 months
Actual completion date(100%)	31.12.2010	Actual duration (100%)	21.9 months
Delay in completion (95%)	10.9 months	Delay in completion(100.0%)	11.9 months

- Delay due to owner - 11.9 months
Delay due to Engineering - NIL
Delay due to contractor - NIL
Delay due to others - NIL

Reasons for delay due to owner:

- Delay in release of 40" size Hook up front to contractor due to operational problem.
- Delay in release of front , boring portion in avenue -E by other agency (front released in the month of October 10)

Reasons for delay due to Engineering:

- NIL

Reasons for Delay due to contractor:

- NIL

Reasons for Delay due to others:

- NIL



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 5 of 195

NFCCU PROJECT

➤ **FG COOLER BY THERMAX (Site works):**

Award date	01.02.2009	Contractual completion date	01.05.09
Actual start date	01.02.2009	Contractual duration	3 months.
Actual completion date (95%)	15.10.2009	Actual duration (95%)	8.4 months
Actual completion date (100%)	30.03.2010	Actual duration (100%)	13.9 months.
Delay in completion (95%)	5.4 months	Delay in completion(100.0%)	10.9 months.

Delay due to owner	- 6 months
Delay due to Engineering	- NIL
Delay due to contractor	- 5 months
Delay due to others	- NIL

Reasons for delay due to owner:

- Delay in finalisation of location of blower foundation in view of space constraint
- Delay in availability of DM water for hydro testing of FG cooler.

Reasons for delay due to Engineering:

- NIL

Reasons for Delay due to contractor:

- Detail engineering of piping was not in line with UOP specification / Standard hence called for Lot of piping modification at site by M/s Thermax.
- Delay in receipt of Soot blower panel and other piping items
- Due to inadequate resource mobilisation.

Reasons for Delay due to others:

- NIL

➤ **HEATER PACKAGE BY M/s THERMAX (SITE WORKS):**

Award date	06.01.2009	Contractual completion date	05.01.2010
Actual start date (Site)	27.07.2009	Contractual duration-Overall	12.0 months
Actual completion date (95%)	30.04.2010	Actual duration (95%)	16.0 months
Actual completion date (100%)	06.12.2010	Actual duration (100%)	23.0 months
Delay in completion (95%)	4 months	Delay in completion (100.0%)	11 months

Delay due to owner	- NIL
Delay due to Engineering	- NIL
Delay due to contractor	- 11.0
Delay due to others	- NIL

Reasons for delay due to owner:

- NIL

Reasons for delay due to Engineering:

- NIL

Reasons for delay due to Procurement:

- NIL



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 6 of 195

NFCCU PROJECT

Reasons for Delay due to contractor:

- Delay in receipt of radiant panel, convention coils. Stacks & Soot blower panel by Thermax.
- Due to inadequate resource mobilisation mainly piping gang, Insulation gang etc.

Reasons for Delay due to others:

- NIL

➤ RR PACKAGE (SITE WORKS) BY L&T:

Award date	29.07.2008	Contractual completion date	28.03.2009
Actual start date	07.09.2008	Contractual duration	7 months
Actual completion date (95%)	28.02.2010	Actual duration (95%)	17.7 months
Actual completion date(100%)	25.02.2011	Actual duration (100%)	25.80 months
Delay in completion (95%)	10.7 months	Delay in completion (100.0%)	18.80 months

Delay due to owner - NIL
Delay due to Engineering - 2.8 months
Delay due to contractor - NIL
Delay due to others - 16.0 months

Reasons for delay due to owner:

- NIL

Reasons for delay due to Engineering / Procurement:

- Delay in Providing of supporting details for spring supports.
- One no. spring rod on regenerated standpipe received in the month of January 2011.

Reasons for Delay due to contractor:

- NIL

Reasons for Delay due to others:

- Delay in refractory dry out activities due to non completion of MAB , FGC & FGSU (Dry out completed on 25.01.2011)
- Due to modification of regenerator for cat cooler project at later stage (Modification work completed on 20.01.11)
 - Installation , welding & NDT of slide valves/ Expansion joint / Bellow including HPU and its refractory , Refractory dry out , UOP inspection after refractory dry out, liquidation of punch points from UOP after refractory dry out seal welding/ NDT/ PWHT/& boxing up of manholes. (All activities completed on 25.02.2011)



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 57 of 195

NFCCU PROJECT

➤ UNIT MECHANICAL WORKS BY M/S OFFSHORE LTD:

Award date	30.03.2009	Contractual completion date	30.12.2009
Actual start date	31.03.2009	Contractual duration	9 months
Actual completion date (95%)	30.06.2010	Actual duration (95%)	15 months
Actual completion date(100%)	30.03.2011	Actual duration (100%)	24 months
Delay in completion (95%)	6 months	Delay in completion (100.0%)	15 months

- | | | |
|--|---|------------|
| Delay due to owner | - | NIL |
| Delay due to Engineering / Procurement | - | 6 months |
| Delay due to contractor | - | 3.0 months |
| Delay due to others | - | 6.0 months |

Reasons for delay due to owner:

- NIL

Reasons for delay due to Engineering / Procurement:

- Initially all line Isometrics received at site with support hold for which commencement of hydro testing of loops got delayed.
- Delay Due to Re engineering of steam, air & other systems in RR Block including addition of spring supports at a later stage and modification of above consequently.
- Delay in receipt of piping materials for Sprinkler system, Alloy steel material for Catalyst handling system and balance component of WGC, MAB & AMAB by BHEL.
- Delay in receipt of springs for AMAB suction line and SM /SL line to & from turbine – AMAB LO console. **(BHEL Supply of Scope)**.
- Piping modification (25000 ID) due to revised drawings received after completion of lines is also a reason of delay.

Reasons for Delay due to contractor:

- Delay in completion of Painting, Insulation and Fire proofing due to inadequate resources mobilisation.
- Delay in supply of safety showers, Spray nozzle, paints & Insulation materials etc.

Reasons for Delay due to others:

- 25 nos. of piping sub systems were kept under hold due to cat cooler modification works by M/s L&T and front got released in December 2010.
- Delay in AMAB and WGC final alignment & grouting pending due to non availability of BHEL representative
- Delay in completion of Firewater peripheral line by other agency.



NFCCU PROJECT

CIVIL & MECHANICAL WORKS –OFFSITES (PART I : EQUAL TO 8" AND BELOW LINE) BY M/S BRIDGE & ROOF :

Award date	31.03.2009	Contractual completion date	30.11.2009
Actual start date	07.04.2009	Contractual duration	8 months
Actual completion date (95%)	30.09.2010	Actual duration (95%)	17.8 months
Actual completion date(100%)	31.03.2011	Actual duration (100%)	23.8 months
Delay in completion (95%)	9.8 months	Delay in completion (100.0%)	15.8 months

- Delay due to owner - 13.8 Months
 Delay due to Engineering - NIL
 Delay due to contractor - 2.0 Months
 Delay due to others - NIL

Reasons for delay due to owner:

- Increase in volume of piping works due to shifting of Several Tie-ins by 80-120M. by HPCL. Tie in Point No- TP 5005 released in **December 2010**.
- **Area 48 in offsite:** 4 months delay in Completion of Structural works by HPCL Standing contractor for release of front for erection of pipes by offsite contractors.
- Increase in volume of piping works (about 4500 IM) due to shifting of Several Tie-ins by 80-120M. by HPCL. (Example TP 4804, 8708 etc.).
- **Area 68 in offsite:** As per HPCL, decision pipes were put in trench, which were designed and executed, by HPCL and front for piping erection by offsite contractor released in October 2010.
- **Extra SM / SH i.e. 20" & 22"** line due to inability of HPCL to give the shutdown to Hook up with already laid line by offsite contractor. Executions of extra line were done by B&R along with insulation (About 6500 IM).
- As per original Project philosophy FRE Shut down Job were not in the EIL work of scope However the total Piping (4500 IM , Modification -2000ID) & structural works (40MT) connected with offsite line in FRE Unit was done during shutdown by offsite contractor.
- Because of location Shifting of PTU/Caustic Units by HPCL total piping was dismantled in Area 2, Area-3 and Area- 25 & redone upto new PTU/Caustic location (about 8000 IM)
- As per HPCL requirement, 8" dia - 1600 Mtrs LPG & WP lines were laid extra with welding & testing in offsite.

Reasons for delay due to Engineering:

- NIL.

Reasons for Delay due to contractor:

- Inadequate resource mobilization for Civil & strl. Works, Non-availability of Structural materials, Piping Welders/ fitter, Mechanical clearance and Hydro testing gang, Painting/Insulation gangs etc.

Reasons for Delay due to others:

- NIL



NFCCU PROJECT

**CIVIL & MECHNICAL WORKS –OFFSITES (PART-II , ABOVE TO
ABOVE 8" LINE) BY M/S IOT ANWESHA ENGG AND CONST LTD :**

Award date	14.05.2009	Contractual completion date	13.01.2010
Actual start date	18.06.2009	Contractual duration	8 months
Actual completion date (95%)	15.06.2010	Actual duration (95%)	11.9 months
Actual completion date(100%)	31.03.2011	Actual duration (100 %)	21.4 months
Delay in completion (95%)	3.9 Months	Delay in completion(100.0%)	13.4 months

Delay due to owner - 11.0 Months

Delay due to Engineering - NIL

Delay due to contractor - 2.0 Months

Delay due to others - NIL

Reasons for delay due to owner:

- **Area 43 in offsite:** 12"/14" lines (about 2000 IM along with Sleepers were dismantled after complete welding as per HPCL requirement due to change in route. Again, line were extra laid as per HPCL change route.
- **Area 43 in offsite:** Cat cooler Pump area was handed over to offsite contractor in phased manner.
- **Area 46 , 21 & 22 in offsite :** Agencies employed by HPCL for other job laid the lines in EIL-Corridor. After loosing 4-5 months Offsite contractor had to dismantle & lay our lines especially in area 46,22,21 etc
- **Area 68 in offsite :** As per HPCL decision pipes were put in trench which were designed and executed by HPCL and front for piping erection by offsite contractor released in October 2010.
- In offsite Sub header of Low Pressure Steam, lines were required for Steam Supply stations that were laid by offsite contractors (about 2000 IM).
- Because of location, Shifting of PTU/Caustic Units by HPCL total piping was dismantled in Area 2, Area-3 and Area- 25 & redone upto new PTU/Caustic location.
- Due to frequent changing of Fire Water network in offsite , huge modifications were done & new lines were laid.(About 300 IM , Modification -1000 ID) and fire water route finally finalised in December 2010
- Increase in volume of piping works due to shifting of Several Tie-ins by 80-120M. by HPCL. Lastly tie in points No 8602 & 8609 at area 52 (Tank -359) not given by HPCL till end of the project.
- Due to issuance / intermittent withdrawal of permits in operation area affected site. progress badly.

Reasons for delay due to Engineering:

- NIL

Reasons for Delay due to contractor:



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 6 of 195

NFCCU PROJECT

- Inadequate mobilization of Manpower / resources for Civil & strl. works, Non-availability of Structural materials, Piping Welders/ fitter, Mechanical clearance and Hydro testing gang, Painting/Insulation gangs etc. affected site progress.

Reasons for Delay due to others:

- NIL

➤ CIVIL & MECHANICAL WORKS FOR PTU AND CAUSTIC UNIT & ONLY MECHANICAL WORKS FOR FGSU UNITS BY M/s FURNACE FABRICA (FFIL).

Award date	04.09.2009	Contractual completion date	03.03.2010
Actual start date	15.10.2009	Contractual duration	6.0 months
Actual completion date (95%)	25.12.2010	Actual duration (95%)	14.3 months
Actual completion date(100%)	31.03.2011	Actual duration (100%)	17.5 months
Delay in completion (95%)	8.3 months	Delay in completion (100.0%)	11.5 months

- Delay due to owner - NIL
Delay due to Engineering / procurement - 8.0 Months
Delay due to contractor - 3.5 Months
Delay due to others - NIL

Reasons for delay due to owner:

- NIL

Reasons for delay due to Engineering / Procurement:

- Delay in delivery of Pipe fitting flanges mainly 316L specification, Bellows, strainers due to drawings revision/ missed by engineering during MTO procurement etc.
- After cooler for Oxidation, blowers from M/s swam Received on 11.01.11.
- 7 nos. pumps from flow serve Canada 110-P-1001A/B/C , 1002A/B, 1003A/B received on 18.09.10
- Middle piece of Quench tower received on 05.09.10 and after that minimum 3 months required for Mechanical completion of Quench tower.
- Effluent filter from BHS Sonthofen (110-FIL-2001) received on 01.10.10.
- Pump No 110-P-1004 from M/s Gould received on 28.09.10
- Pump No 110-P-2002 from M/s Nagle received on 04.10.10

Reasons for Delay due to contractor:

- Inexperience RCM of M/s Furnace fabrica.
- Inadequate resources mobilization like carpenter, bar bender, Piping Welders/ fitter, Mechanical clearance and Hydro testing gang, Painting/Insulation gangs etc.

Reasons for Delay due to others:

Completion of Nozzle works by BHPV for Quench towers completed in the 1st week of December 2010.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 61 of 195

NFCCU PROJECT

➤ DCS PACKAGE WORKS (SITE WORKS) BY HONEY WELL

Award date	01.08.2009	Contractual completion date	30.11.2009
Actual start date	01.08.2009	Contractual duration	4 months
Actual completion date (95%)	10.07.2010	Actual duration (95%)	11.3 months
Actual completion date (100%)	31.05.2011	Actual duration (100%)	20.1 months
Delay in completion (95%)	7.3 months	Delay in completion(100.0%)	16.1 months

- Delay due to owner - NIL
 Delay due to Engineering - 3 months
 Delay due to contractor - NIL
 Delay due to others - 13 months

Reasons for delay due to owner:

- Front for HMS (HART management system Hook UP with Existing System) and OPFR System yet to be released by HPCL

Reasons for delay due to Engineering:

- There was increase in I/O counter due to Non-availability data of vendor package, which resulted in addition of tags and their configuration in DCS.
- Due to revision of P& ID's resulting in increase of instruments tag.

Reasons for Delay due to contractor:

- NIL

Reasons for Delay due to others:

- Permanent 110AC UPS power received in November 2010
- Delay in handing over of Multicore cable for glanding & termination by Instrumentation contractor.
- Delay in release of front for field loop checking in PTU / Caustic / FGSU / Air compressor / Air dryer / FR etc released progressively by Mid of December 2010.

➤ INSTRUMENTATION WORKS IN UNIT & OFFSITE BY M/s

JASUBHAI.

Award date	31.07.2009	Contractual completion date	30.03.2010
Actual start date	28.08.2009	Contractual duration	8.0 months
Actual completion date (95%)	30.12.2010	Actual duration (95%)	16.1 months
Actual completion date (100%)	30.04.2011	Actual duration (100%)	20.1 months
Delay in completion (95%)	8.1 months	Delay in completion (100.0%)	12.1 months

- Delay due to owner - NIL
 Delay due to Engineering - 3.0 months
 Delay due to contractor - 3.0 months
 Delay due to others - 6.1 months

Reasons for delay due to owner:

- NIL



NFCCU PROJECT

Reasons for delay due to Engineering:

- Continuous revision in cable schedule, installation standard, Changes in BOM etc.
- Relocation of Tapping points as per UOP checklist etc.
- There was lot of items missing in MTO provided by ROV and actual items required as per receipt at site.

Reasons for delay due to Procurement

- Delivery of Instrument items continued till Nov 2010 also affected completion of work.
- Delay in ordering / Receipt of SS, Alloy steel piping materials including 3-5 way manifold.

Reasons for Delay due to contractor:

- Poor mobilisation of Manpower for cable tray / duct fire proofing works.

Reasons for Delay due to others:

- Delay in release of Tapping Points for AMAB, FGSU, FR, caustic, PTU, Air compressor etc. Taping points progressively released from 30.10.10 and continued till February 2011.
- Release of front in RR area for completion of balance works due to modification works for regenerator under cat cooler modification project (Regenerator modification works completed on 20.01.11) and released of front to instrumentation contractor.
- Front for Loop checking for AMAB/ MAB, FGSU, PTU & Caustic unit progressively released by February 2011.

➤ ELECTRICAL WORKS IN ISBL & OSBL BY M/s TICB.

Award date	09.10.2009	Contractual completion date	08.03.2010
Actual start date	04.11.2009	Contractual duration	5 months
Actual completion date (95%)	30.10.2010	Actual duration (95%)	11.8 months
Actual completion date (100%)	15.11.2010	Actual duration (100%)	12.4 months
Delay in completion (95%)	6.8 months	Delay in completion (100.0%)	7.4 months

- Delay due to owner - 4.0 months.
Delay due to Engineering - NIL
Delay due to contractor - NIL
Delay due to others - 3.4 months.

Reasons for delay due to owner:

- Front for cable laying from SS-02 to SS-PTU released on end September 2010 for oxidation blower. **Trench made by HPCL.**

Reasons for delay due to Engineering:

- NIL

Reasons for delay due to Procurement

- Due to inadequate resource mobilisation for cable tray / Duct fire proofing works.

Reasons for Delay due to contractor:

- NIL

Reasons for Delay due to others:



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 61 of 195

NFCCU PROJECT

- Front for cable laying from SS-07 to SS-10 released on 12.05.2010
- Front for cable laying from SS-10 to NFCCU B/L released on 01.04.2010
- Front for cable laying from SS-09 to PTU / Caustic released on 04.05.2010
- Front for cable laying from in Area 43 for Cat feed pump released on 30.07.2010
- Front for termination works inside PTU/ Caustic and FGSU Progressively released by October 2010.

Package Contracts status and others :

SL No	Agency / Package	Start date	Mech Comp. date	Commissioning date	Remarks
1.	AC Package by VOLTAS. (Supply , Installation and Testing & Commissioning)	06.06.2010	10.10.2010	26.04.11	PGTR – May 2011
2.	Pressurisation system by SK system. (Supply , Installation and Testing & Commissioning)	04.03.2010	28.02.2011	04.03.2011	
3.	UPS by M/s Gutor(Testing & Commissioning)	01.09.10	08.09.10	25.11.2010	
4.	CP system by M/s Corrttech (Supply , Installation and Testing & Commissioning)	16.11.10	25.12.2010	27.12.2010	
5.	Nitrogen Purging System by CTR	15.06.2010	15.07.2010	21.07.2010	
6.	AFC Installation by GEI	15.09.09	30.12.10	-	
7.	AFC Installation by BGR	01.09.09	30.11.10	-	
8.	AFC Installation by PCTL	15.02.10	30.08.10		
9.	Column Internal Works by Sulzer (114-T-3022)	25.08.09	10.02.10	-	
10.	Column Internal Works by KEVIN (114-T-3020/3021/3023/3024 AND 120-T-1001)	30.08.09	30.03.10	-	Front for 114-T-3024 released on 12.02.10
11.	Column Internal Works by Kamal (114-T-3025/3026/3027)	20.03.10	10.05.10	-	



**JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES**

JOB NO. 6891
ANNEXURE - 2.5
PAGE 64 OF 195

NFCCU PROJECT

2.5 CHRONOLOGICAL ACHIEVEMENT OF KEY MILESTONES

SL No.	DESCRIPTION	SCH	SCH MONTHS FROM START / ZERO DATES	ACT	ACT MONTHS FROM START / ZERO DATE	REMARKS
1	KOM for Foundation of RR by SKB	15-Nov-07	0	8-Jan-08	2	
2	Erection of GCU Towers before Commencement of Super structure Works	31-Mar-08	5	30-Oct-08	12	
3	KOM for Civil & Strl. works in ISBL Part-II by SKE	31-Mar-08	5	14-Sep-09	22	
4	KOM for Civil & strl. works in ISBL Part-I by SKB	31-Mar-08	5	1-Apr-08	5	
5	KOM for Civil & Mechanical works in OSBL by B&R	31-May-08	7	6-Apr-09	17	
6	KOM for Civil & Mechanical works in OSBL by IOTL	31-May-08	7	20-May-09	18	
7	Completion of Civil Foundation for FG Cooler	1-Jun-08	7	27-Jan-09	14	
8	KOM for RR Package Site works by L&T	2-Jun-08	7	8-Sep-08	10	
9	Heater foundation completed	18-Jul-08	8	29-May-09	18	
10	Sub Station -10 First Floor Slab Casting (EL 8.30)	1-Sep-08	10	7-Aug-09	21	
11	FG Cooler IBR Hydro testing of Boiler	15-Sep-08	10	23-Jun-09	19	
12	Civil / Strl works- Static Fdn	15-Sep-08	10	28-Jun-09	19	
13	Mechanical Completion of CP system by M/s Coritech	18-Sep-08	10	25-Dec-10	37	
14	KOM for Unit Mechanical works by Offshore	30-Sep-08	11	31-Mar-09	17	
15	Commencement of site works for Pressurisation system by SK system	3-Oct-08	11	4-Mar-10	28	
16	Commencement of site works for Nitrogen Purging System by CTR	8-Oct-08	11	15-Jun-10	31	
17	Civil / Strl works for Pipe rack (Fdn)- Offsite	15-Oct-08	11	26-Jul-09	20	
18	Completion of Pipe Rack -II upto grid (A-F)	15-Oct-08	11	5-Aug-09	21	
19	Sub Station -10Second Floor Slab Casting (EL 11.30)	15-Oct-08	11	4-Sep-09	22	
20	Completion of Pipe Rack -II upto grid (G- J)	15-Oct-08	11	15-Sep-09	22	
21	Completion of Pipe Rack -II upto grid (K - N)	15-Oct-08	11	26-Oct-09	23	
22	Civil/ Strl Work for Air Compressor and Shed – Offsites	17-Oct-08	11	20-May-10	30	
23	Sub Station -10 Third Floor Slab Casting (EL 16.30)	1-Dec-08	13	4-Oct-09	23	
24	KOM for Air Fin cooler works by BGR in GCU	2-Dec-08	13	26-Aug-09	21	
25	KOM for Air Fin cooler works by GEI in GCU	2-Dec-08	13	26-Aug-09	21	
26	KOM for Air Fin cooler works by PCTL	2-Dec-08	13	4-Sep-09	22	
27	Mechanical Completion of Pressurisation system by SK system	7-Dec-08	13	28-Feb-11	39	
28	Commencement of site works for CP system by M/s Coritech	12-Dec-08	13	16-Nov-10	36	
29	Commencement of site works for AC Package by VOLTAS.	22-Dec-08	13	6-Jun-10	31	
30	Mechanical Completion of UPS by M/s Gutor	22-Dec-08	13	8-Sep-10	34	
31	Installation of Pumps (I MR) Part	29-Dec-08	13	15-Aug-09	21	
32	Civil / Strl Work for Pipe Rack- S/S Offsite	31-Dec-08	14	12-May-10	30	
33	Compl of Civil/Strl- U/O	31-Dec-08	14	30-Jun-10	32	
34	Completion of foundation for 114-C-1001	1-Jan-09	14	5-Sep-09	22	
35	Sub Station -10 Final Floor Slab casting	1-Jan-09	14	22-Nov-09	24	
36	KOM for SCW Line by offshore	6-Jan-09	14	6-Jan-09	14	
37	Erect. Of Columns procured under job No. 6269	9-Jan-09	14	30-Jun-09	20	
38	Erection of Heat Exchanger	13-Jan-09	14	1-Apr-10	29	
39	Civil / Strl Works –Pumps Fdn Complete	14-Jan-09	14	7-Sep-09	22	
40	Ertc. Of Vessels procured under Job No. 6269	15-Jan-09	14	24-Nov-09	24	
41	Mechanical Completion of AC Package by VOLTAS.	15-Jan-09	14	10-Oct-10	35	
42	Civil/Strl works – Compr & Shed	19-Jan-09	14	14-Jul-09	20	
43	Civil/Strl works- Tech Str (Compl)	21-Jan-09	14	15-Feb-09	15	
44	Completion of Technological Structure -I upto EL 127.50	21-Jan-09	14	15-May-09	18	



**JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES**

JOB NO. 6891
ANNEXURE - 2.5
PAGE 65 OF 195

NFCCU PROJECT

2.5 CHRONOLOGICAL ACHIEVEMENT OF KEY MILESTONES

SL No.	DESCRIPTION	SCH	SCH MONTHS FROM START / ZERO DATES	ACT	ACT MONTHS FROM START / ZERO DATE	REMARKS
45	Completion of Technological Structure -II upto EL 127.50	21-Jan-09	14	18-Nov-09	24	
46	Erection of Regenerator Bottom Piece	28-Jan-09	14	2-Feb-09	15	
47	Installation of pumps Procured under Job No. 6269	31-Jan-09	15	30-Jun-09	20	
48	KOM for Instrumentation works by JEPL	31-Jan-09	15	6-Aug-09	21	
49	KOM for Electrical works by TICB	31-Jan-09	15	15-Oct-09	23	
50	Civil Works for Sub-Station (80%)	31-Jan-09	15	15-Dec-09	25	
51	Erect. Of Heat Exchanger procured under job No. 6269	31-Jan-09	15	19-Jan-10	26	
52	Pre-Fabrication Piping	31-Jan-09	15	15-Sep-10	34	
53	KOM For Tray internal works by Sulzer (114-T-3022)	1-Feb-09	15	25-Aug-09	21	
54	KOM For Tray internal works by Kevin (114-T-3020/ 3021/3023/3024 AND 120-T-1001)	1-Feb-09	15	25-Aug-09	21	
55	KOM for Civil & Mechanical works in FGSU , PTU AND CASUTIC by FFIL	1-Feb-09	15	15-Sep-09	22	
56	KOM For Tray internal works by Kamal (114-T-3025 /3026 / 3027)	1-Feb-09	15	15-Feb-10	27	
57	Erection of Regenerator Middle Piece	13-Feb-09	15	7-Feb-09	15	
58	Erection of Reactor bottom section	13-Feb-09	15	28-Mar-09	16	
59	Installation of WGC	14-Feb-09	15	6-May-09	18	
60	Installation of MAB	14-Feb-09	15	1-Oct-09	23	
61	Erection of Regenerator Top Piece	20-Feb-09	15	23-Mar-09	16	
62	Erection of Reactor Top section	20-Feb-09	15	9-Apr-09	17	
63	FMC crane dismantled	20-Feb-09	15	26-May-09	18	
64	Erection of Quench tower	21-Feb-09	15	27-Nov-10	36	
65	Installation of Pumps (I MR) Comp	25-Feb-09	15	30-Nov-09	25	
66	Erection of Orifice chamber	28-Feb-09	15	21-Mar-09	16	
67	Procurement & mobilisation – Instrumentation Contractor	28-Feb-09	15	6-Aug-09	21	
68	Procurement & mobilization – Electrical Contractor	28-Feb-09	15	15-Oct-09	23	
69	Commencement of site works for UPS by M/s Gutor	28-Feb-09	15	1-Sep-10	34	
70	Installation of Dosing Skid	2-Mar-09	16	12-Apr-10	29	
71	KOM for DCS Package for site works	16-Mar-09	16	15-Jul-09	20	
72	Release of front for cable laying from SS-10 to NFCCU B/L	30-Mar-09	16	1-Apr-10	29	
73	Release of front for cable laying from SS-09 to PTU / Caustic	30-Mar-09	16	4-May-10	30	
74	Release of front for cable laying from SS-07 to SS-10.	30-Mar-09	16	12-May-10	30	
75	Release of front for cable laying from in Area 43 for Cat feed pump	30-Mar-09	16	30-Jul-10	32	
76	Receipt of Main Fractionators	31-Mar-09	17	2-Nov-09	24	
77	Installation of Pumps MR-II	31-Mar-09	17	30-Nov-09	25	
78	Civil works for Sub Station (Compl)	31-Mar-09	17	15-Apr-10	29	
79	Civil / Strl Works –Compl	11-Apr-09	17	30-Jun-10	32	
80	Mechanical Completion of Nitrogen Purging System by CTR	13-Apr-09	17	15-Jul-10	32	
81	Installation of Air Fin Cooler	28-Apr-09	17	5-Aug-10	33	
82	Foundation for 114-C-1003 completed	1-May-09	18	22-Aug-09	21	
83	Receipt of AMAB (Bare compressor)	1-May-09	18	29-May-10	30	
84	Foundation for 114-C-1002 completed	15-May-09	18	14-Jul-09	20	
85	Erection of vessels	15-May-09	18	10-Jul-10	32	
86	FABRICATION & ERECTION OF HEATER	30-Jun-09	20	6-Dec-10	37	Mechanical completion
87	Commissioning of UPS by M/s Gutor	30-Jun-09	20	25-Nov-10	36	
88	Installation of Pumps (BAL) (II MR)	24-Jul-09	20	10-Nov-10	36	



**JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES**

JOB NO. 6891
ANNEXURE - 2.5
PAGE 6 OF 15

NFCCU PROJECT

2.5 CHRONOLOGICAL ACHIEVEMENT OF KEY MILESTONES

SL No.	DESCRIPTION	SCH	SCH MONTHS FROM START / ZERO DATES	ACT	ACT MONTHS FROM START / ZERO DATE	REMARKS
89	Commissioning of AC Package by VOLTAS.	29-Jul-09	20	26-Apr-11	41	
90	Commissioning of Pressurisation system by SK system	29-Jul-09	20	4-Mar-11	40	
91	Commissioning of CP system by M/s Corotech	30-Jul-09	20	27-Dec-10	37	
92	Commissioning of Nitrogen Purging System by CTR	30-Jul-09	20	21-Jul-10	32	
93	Erection of column & internals.	31-Jul-09	21	30-May-10	30	
94	Electrical works	31-Jul-09	21	16-Dec-10	37	
95	Instrumentation works	31-Jul-09	21	16-Dec-10	37	
96	Completion of Scrubbing Units	31-Jul-09	21	15-Dec-10	37	
97	Fabrication & erection of piping	5-Aug-09	21	15-Dec-10	37	
98	Installation of -AIR COMPRESSOR	12-Sep-09	22	30-Oct-10	36	
99	FAB, ERN OF PIPING TILL HOOK-UP POINT - U/O	17-Sep-09	22	16-Dec-10	37	
100	INSTALLATION OF- MAIN AIR BLOWER	29-Sep-09	22	16-Dec-10	37	
101	ERN, TESTING, INSULATION & PAINTING(COMPL) INCL. U/O	29-Sep-09	22	16-Dec-10	37	
102	Starting MAB			5-Jan-11	38	PRE-COMMISSIONING
103	Flare Header Line-Up to Flare			14-Jan-11	38	PRE-COMMISSIONING
104	DFAH lit-up			14-Jan-11	38	PRE-COMMISSIONING
105	R-R Section Refractory Dry-Out.			5-Jan-11	38	PRE-COMMISSIONING
106	R-R section Refractory Dry-out completion			26-Jan-11	38	PRE-COMMISSIONING
107	WGC No Load.			21-Feb-11	39	PRE-COMMISSIONING
108	Main Fractionator Steam out.			17-Feb-11	39	Start-up Activities
109	Fuel Gas Back-up in Main Fractionator			23-Feb-11	39	Start-up Activities
110	Fuel Gas Back-up in GCU			13-Mar-11	40	Start-up Activities
111	WGC Started			19-Mar-11	40	Start-up Activities
112	Cold Oil Circulation.			24-Feb-11	39	Start-up Activities
113	Feed Heater RDO Start			6-Mar-11	40	Start-up Activities
114	Hot Oil Circulation.			6-Mar-11	40	Start-up Activities
115	Catalyst Loading in E-Catalyst Hopper (114-H-1002)			18-Feb-11	39	Start-up Activities
116	Catalyst Loading in Regenerator.			16-Mar-11	40	Start-up Activities
117	Main Fractionator Blind Removal.			12-Mar-11	40	Start-up Activities
118	Establishing Catalyst Circulation.			23-Feb-11	39	Start-up Activities
119	Charge oil to Reactor Riser.			26-Feb-11	39	Start-up Activities
120	Reactor-Regenerator Stabilizing at 60% of throughput			27-Feb-11	39	Start-up Activities
121	Main Fractionator & Gas Concentration unit stabilizing			2-Apr-11	41	Start-up Activities
122	Establishing 100% throughput Operation			18-Apr-11	41	Start-up Activities



NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 67 of 195

3.0 PERFORMANCE OF CONSTRUCTION ACTIVITIES



NFCCU PROJECT

3.1 INTRODUCTION

Construction Materials:

- Equipment & piping** : All materials and Equipments were arranged through purchase orders on indigenous and imported vendors
- RMC** : Approved brand such as Ultratec , ACC etc. were used for which the supply was in the scope of contractors
- Steel** : TOR steel and structural steel manufactured by SAIL , TATA , TISCO & JINDAL were used . The supply was in the scope of contractors
- Sand** : Sand was locally available and used after satisfactory test results. The supply was in the scope of contractors
- Bricks** : Locally made bricks were used after satisfactory test results. The supply was in the scope of contractors
- Aggregate** : Sourced from locally available storing places available places available in outskirts of the city and are used after satisfactory test results. The supply was in the scope of contractors
- Approach road** : The site was well connected through the Expressway for which approach road was already available and vehicular movement was smooth.
- Water** : Construction water was arranged by client and used after desired testing
- Power** : Construction Power was arranged by Contractors. Contractors have arranged DG Sets of 125 KVA capacity as per requirement.
- Access to inside Refinery** : Strict Entry restriction (due to sensitive area) imposed by HPCL / CISF for outside workers with Police verification etc. had practical problems.

Skilled and unskilled manpower :

- **Unskilled Manpower:** Unskilled manpower was arranged by the concerned contractors, mostly from outside Maharashtra and always there was a scarcity of manpower within the refinery.
- **Skilled Manpower :**
- Skilled manpower was arranged by the concerned contractors, mostly from outside the Maharashtra and always there was a scarcity of manpower within the refinery due to working of various construction agencies inside the refinery.
 - Resistance offered to the contractors by some local unions in and around the plant affected entry of manpower entry and smooth functioning of the construction works..



➤ **Consumables :**

- Welding rods / filler wires, Oxygen , Nitrogen , Argon etc were in the contractors scope of supply
- Welding electrodes of approved make were used after testing / MCT verification

3.2 INFRASTRUCTURE FACILITIES

- **Office:** The main office was established with in the HCPL refinery near HPCL New Admin building provided by client and situated 0.5 KMS from New FCCU construction site. A container was also provided by the client for EIL officials for conducting the meeting with contractors. EIL office and its personnel were given by e mail connectivity and local area network by the client.
- **Construction water:** Arrangements of construction water was in the scope of contractors. Hydro testing was done using water from client
- **Construction Power:** Arrangement of construction power was in the scope of contractors.
- **Ware house:** A full fledged ware house was allocated to EIL near the Boiler house to facilitate the storage of the free issue items for contractors. Open yard for storage of pipes / big consignment also provided by client inside the refinery as well as in calico yard which was situated outside the refinery. Covered / Open space provided by client for storage of items was not adequate and there was a space constraint through out the project. This had an impact on project schedule ultimately.
- **Storage:** Contractors has been asked to mobilize the storage container and build their own storage facilities for brought out materials in contractors scope and client free issue items.
- **Fabrication yard:** Fully Covered fabrication yard were provided by client inside the refinery and near to construction site for prefabrication of piping works including blasting space.
- Site engineering group from RO, Vadodra was stationed at site for resolution of site queries and other immediate site problems as and when required.
- All contractors were monitored for the availability of sufficient no of labour license required for execution of work in all stages of the project.
- Walky – talkies were issued to safety , Electrical , instrumentation , POSD people to enable faster communication between site and office and extensively during pre commissioning activities



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 16 of 195

NFCCU PROJECT

3.3 EQUPMNET ERECTION STATUS

UNIT	DESCRIPTION	PROCURRED UNDER GFECP	NEW EQUIPMENTS PROCURRED UNDER FCCUP	Total
1. FCCU				
	AIR FIN COOLERS	16	-	16
	COLUMNS	1	3	4
	COMPRESSORS	1	2	3
	EJECTORS	1	-	1
	EXCHANGERS	29	13	42
	EXPANSION JOINT	-	4	4
	FILTERS	1	3	4
	FURNACE	-	1	1
	ORIFICE CHAMBER	1	1	2
	PUMPS	9	24	33
	REACTOR REGENERATOR	-	2	2
	DOSING SKIDS	-	2	2
	SLIDE VALVE	4	-	4
	SPECIAL CHECK VALVE	4	-	4
	VESSELS	8	6	14
	SUB TOTAL	75	61	136
2. GCU				
	AIR FIN COOLERS	12	-	12
	COLUMNS	5	-	5
	COMPRESSORS	1	-	1
	EXCHANGERS	19	8	27
	FILTERS	1	-	1
	PUMPS	24	2	26
	VESSELS	12	2	14
	SUB TOTAL	76	12	88
3. UTILITIES & OFFSITES				
	AIR COMPRESSOR & DRYER	-	2	2
	PUMPS	-	5	5
	VESSELS	-	1	1
	SUB TOTAL	0	8	8
4. FGSU				
	COLUMNS	1	1	2
	PUMPS	8	8	16
	SUMP / TANK	2	2	4
	SUB TOTAL	11	11	22
5. PTU				
	CLARIFIER	-	5	5
	EXCHANGERS	-	1	1
	FILTER	-	1	1
	FILTER BIN	-	4	4
	OXIDATION BLOWERS	-	2	2
	PUMPS	-	3	3
	FILTRATE SUMP (RCC)	-	1	1
	TANK (Procured)	-	4	4
	SUB TOTAL	0	21	21
6. CAUSTIC				
	PUMPS	-	7	7
	SUMP / TANK (SITE FABRICATED)	-	3	3
	SUB TOTAL	0	14	14
	TOTAL	162	127	289



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
 ANNEXURE 3.3
 PAGE 11 OF 195

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DATE	SITE ASSEMBLY	ERCN DATE	REMARKS
COLUMNS												
1. FCCU												
	114-T-3024	HN side stripper	173	RD Engineers	6269	0	9.8	13-May-05	12-Jan-06	22-Nov-06	25-Nov-09	
	114-T-3025	MAIN FRACTIONATOR	2	GR ENGINEERING	6891	208	165	08-Feb-08	15-Nov-09	02-Nov-09	YES	08-Nov-09 Heavy Lift
	114-T-3026	LCO SIDE STRIPPER	3	ANUP ENGG.	6891	0	12.5	03-Mar-08	02-Feb-09	05-Jun-09	22-Nov-09	
	114-T-3027	HCO SIDE STRIPPER	3	ANUP ENGG.	6891	0	12.5	03-Mar-08	02-Feb-09	05-Jun-09	22-Nov-09	
COMPRESSORS												
	114-C-1001	Main Air Blower (MAB)	117	BHEL	6269	250	90.6	22-Mar-05	21-May-06	23-Feb-09	YES	01-Oct-09 Erection date of bare compressor
	114-C-1002	Fluffing Compressor	164	Ingersoo-Rand, Ahbad	6269	22	12	05-May-05	04-Mar-06	08-Apr-06	YES	14-Sep-09 Erection date of bare compressor
	114-C-1003	AUXILIARY MAIN AIR BLOWER	5	BHEL	6891	230	29.25	29-Apr-08	15-Sep-08	29-May-10	YES	05-Jun-10 29-05-10. Erection date of bare compressor
	114-J-1001	Steam Jet Ejector	248	New field Ind.	6269	0	0.28	15-Jul-05	14-Nov-05	03-Mar-06		02-Jul-10
EXJECTORS												
	114-E-1001	FLUE GAS COOLER	0	THERMAX	6891	153	0	24-Jun-08	15-Jul-09	02-Feb-09	YES	30-Mar-10 PACKAGE (Mechanical Completion date)
	114-E-3059	LCO Product/ Cat feed Exch	112	ITMMI, Mumbai	6269	0	6.585	04-Mar-05	03-Sep-05	23-Jan-06		02-Jan-10
	114-E-3060A	Slurry PA/HP Steam generator	128	Techno-Process	6269		8.889	02-Apr-05	01-Dec-05	11-May-06		10-Sep-09
	114-E-3060B	Slurry PA/HP Steam generator	128	Techno-Process,	6269	0	8.889	02-Apr-05	01-Dec-05	11-May-06		16-Oct-09
	114-E-3060C	Slurry PA/HP Steam generator	128	Techno-Process,	6269	0	8.889	02-Apr-05	01-Dec-05	11-May-06		09-Oct-09
	114-E-3060D	Slurry PA/HP Steam generator	128	Techno-Process,	6269	0	8.889	02-Apr-05	01-Dec-05	05-Jun-06		16-Oct-09
	114-E-3061	HCO PA/HP Steam Generator	129	ITMMI	6269	0	22.07	04-Apr-05	03-Oct-05	28-Apr-06		02-Jan-10



3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DATE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-E-3062A	Slurry/BFW Exch.	220	Tema India	6269	6	3	20-Jun-05	19-Feb-06	06-Apr-06		20-Oct-09	
114-E-3062B	Slurry BFW Exch.	220	Tema India	6269	0	3	20-Jun-05	19-Feb-06	06-Apr-06		20-Oct-09	
114-E-3065	HN PA Trim Cooler	249	Tema India	6269	3.8	4.5	15-Jul-05	14-Jul-06	18-Sep-06		09-Jul-09	
114-E-3067		111	Tema India	6269	0	4.25	04-Mar-05	03-Sep-05	06-Feb-06		21-Dec-09	
114-E-3068A	Spare Product Cooler	249	Tema India	6269	6.1	3.75	15-Jul-05	14-Jul-06	02-Nov-06		11-Jul-09	
114-E-3068B	Spare Product Cooler	249	Tema India	6269	0	3.75	15-Jul-05	14-Jul-06	02-Nov-06		11-Jul-09	
114-E-3069A	Main Fractionator OVHD	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	02-Nov-06		09-Dec-09	
114-E-3069B	Trim Condensate	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	02-Nov-06		16-Dec-09	
114-E-3069C	Main Fractionator OVHD	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	04-Nov-06		09-Dec-09	
114-E-3069D	Trim Condensate	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	04-Nov-06		20-Dec-09	
114-E-3069E	Main Fractionator OVHD	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	17-Nov-06		22-Dec-09	
114-E-3069F	Trim Condensate	249	Tema India	6269	0	15.65	15-Jul-05	14-Jul-06	17-Nov-06		22-Dec-09	
114-E-3070A	Slurry Cooler	249	Tema India	6269	13	2.95	15-Jul-05	14-Jul-06	27-Nov-06		07-Aug-09	
114-E-3070B	Slurry Cooler	249	Tema India	6269	0	2.95	15-Jul-05	14-Jul-06	27-Nov-06		07-Aug-09	
114-E-3070C	Slurry Cooler	249	Tema India	6269	0	2.95	15-Jul-05	14-Jul-06	24-Nov-06		07-Aug-09	
114-E-3070D	Slurry Cooler	249	Tema India	6269	0	2.95	15-Jul-05	14-Jul-06	24-Nov-06		07-Aug-09	
114-E-3071	LPG Vapouriser	194	Techno-Process	6269	4.5	0.99	08-Jun-05	07-Dec-05	13-Jan-06		01-Apr-10	
114-E-3072	LPG Superheater	193	UHEL, Coimbatore	6269	1.25	0.35	31-May-05	30-Nov-05	08-Dec-05		12-Jan-10	
114-E-3073A		361	Godrej & Boyce, ND	6269	12.2	17.6				10-Dec-06		25-Aug-09
114-E-3073B		361	Godrej & Boyce, ND	6269	0	17.6	22-Dec-05	21-Nov-06	10-Dec-06		25-Aug-09	
114-E-3074A	HCO/BFW Exch.	327	UHEL, Coimbatore	6269	0	1.75	07-Nov-05	06-Jul-06	19-Jul-06		19-Dec-09	



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No.: 6891
 ANNEXURE 3.3
 PAGE 71 OF 195

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-E-3074B	HCO/BFW Exch.	327	UHEL, Coimbatore	6369	0	1.75	07-Nov-05	06-Jul-06	19-Jul-06		19-Dec-09	
114-E-3076A	RICH OIL/HN CR EXCHANGER	40	ANUP ENGG. LTD	6891	0	6.825	19-Sep-08	18-May-09	25-Jul-09		21-Dec-09	
114-E-3076B	RICH OIL/HN CR EXCHANGER	40	ANUP ENGG. LTD	6891	0	6.825	19-Sep-08	18-May-09	25-Jul-09		21-Dec-09	
114-E-3077A	HCO COOLER	4	PRCISION EQUIP.	6891	6.1	2.4	02-Apr-08	01-Mar-09	04-Mar-09		05-Aug-09	
114-E-3077B	HCO COOLER	4	PRCISION EQUIP.	6891	0	2.4	02-Apr-08	01-Mar-09	04-Mar-09		05-Aug-09	
114-E-3078A	CAT FEED/LCO PA EXCHANGER	41	TEMA INDIA LTD	6891	0	10.75	19-Sep-08	18-Jul-09	09-Nov-09		04-Jan-10	
114-E-3078B	CAT FEED/LCO PA EXCHANGER	41	TEMA INDIA LTD	6891	0	10.75	19-Sep-08	18-Jul-09	09-Nov-09		04-Jan-10	
114-E-3078C	CAT FEED/LCO PA EXCHANGER	41	TEMA INDIA LTD	6891	0	10.75	19-Sep-08	18-Jul-09	09-Nov-09		06-Jan-10	
114-E-3078D	CAT FEED/LCO PA EXCHANGER	41	Subs with 14-E-28D	691(LOI 14)	0	10.75	19-Sep-08	18-Jul-09			06-Jan-10	
114-E-3079A	CAT FEED/HCO PA RESIDUE/CAT FEED	42	TEAMCO HITECH ENGG LTD.	6891	0	9.8	01-Oct-08	30-May-09	14-Jul-09		04-Jan-10	
114-E-3079B	CAT FEED/HCO PA RESIDUE/CAT FEED	42	TEAMCO HITECH ENGG LTD.	6891	0	9.8	01-Oct-08	30-May-09	14-Jul-09		04-Jan-10	
114-E-3080A	RESIDUE/CAT FEED	40	ANUP ENGG	6891	6.4	9.25	19-Sep-08	18-May-09	12-Jan-10		13-Jan-10	
114-E-3080B	RESIDUE/CAT FEED	40	ANUP ENGG	6891	0	9.25	19-Sep-08	18-May-09	12-Jan-10		13-Jan-10	
114-E-3080C	RESIDUE/CAT FEED	40	ANUP ENGG	6891	0	9.25	19-Sep-08	18-May-09	12-Jan-10		13-Jan-10	
EXPANSION JOINT												
114-X-1005	REGENERATED CATALYST STAND PIPE EXPANSION SPENT CATALYST STAND PIPE EXPANSION JOINT	176	Flexider SRL Italy	6891	0	0.0558	23-Apr-09	22-Sep-09	17-Dec-09		01-Jan-11	
114-X-1006	RECYCLATION CATALYST STAND PIPE FLEU GAS LINE EXPANSION JOINT	176	Flexider SRL Italy	6891	0	0.061	23-Apr-09	22-Sep-09	17-Dec-09		01-Jan-11	
114-X-1007	CATALYST STAND PIPE FLEU GAS LINE EXPANSION JOINT	176	Flexider SRL Italy	6891	0	0.0541	23-Apr-09	22-Sep-09	17-Dec-09		27-Oct-10	
114-X-1008		176	Flexider SRL Italy	6891	0	0.156	23-Apr-09	22-Sep-09	17-Dec-09		22-Jan-10	
FILTERS												
114-FIL-1001	DUST CONTROL UNIT (FRESH CAT. STORAGE	208	PALL INDIA PVT. LTD.	6891	0	2.8	14-May-09	28-Dec-09	30-Jan-10		31-Mar-10	



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
 ANNEXURE 3.3
 PAGE 78 OF 195

3.3 EQUIPMENT ERECTION STATUS

DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
DUST CONTROL UNIT (FRESH CAT. STORAGE)	208	PALL INDIA PVT. LTD.	6891	0	2.8	14-May-09	28-Dec-09	30-Jan-10		31-Mar-10	
RAW OIL FILTER	425	FIL sep equipments	6891	0.4	0.76	17-Mar-10	12-May-10	06-Jul-10		15-Jul-10	
Sweet Fuel Gas Filter Separator	260	Grand Prix	6269	0	0.75	28-Jul-05	27-Jan-06	26-Mar-06		10-Jun-09	
FURNACE											
FCCU FEED FURNACE	113	THERMAX	6891	145	248	06-Jan-09	05-Dec-09	15-Dec-09	YES	06-Dec-10	PACKAGE (Mechanical Completion date)
ORIFICE CHAMBER											
Orifice Chamber	142	Larsen & Toubro	6269	10	0.6	Apr-05	20-Jun-06	01-Jan-09		06-Aug-09	
PUMPS											
Main Frac. Bottom Booster Pump	133	KSB Pumps	6269	7.4	1.5	04-Apr-05	03-Oct-05	10-Dec-05		16-Dec-09	
Main Frac. Bottom Booster Pump	133	KSB Pumps	6269	0	1.5	04-Apr-05	03-Oct-05	10-Dec-05		17-Dec-09	
HCO PA pump	422	Sulzer Pump -ND	6269	17.6	5.627	31-Jan-06	30-Jan-07	21-Dec-06		09-Dec-09	
HCO PA pump	422	Sulzer Pump -ND	6269	0	5.627	31-Jan-06	30-Jan-07	21-Dec-06		09-Dec-09	
Main Frac. SW pump	15	CONTROLS PVT. LTD., FLOWSERVE INDIA	6891	7.4	1.024	29-Nov-08	28-Apr-09	21-Apr-09		30-Oct-09	
Main Frac. SW pump	15	CONTROLS PVT. LTD., FLOWSERVE INDIA	6891	0	1.024	29-Nov-08	28-Apr-09	21-Apr-09		30-Oct-09	
HN PA Pump	134	Kirloskar Ebara, Pune	6269	10	1.5	04-Apr-05	03-Feb-06	07-Nov-05		09-Nov-09	
HN PA Pump	134	Kirloskar Ebara, Pune	6269	0	1.5	04-Apr-05	03-Feb-06	07-Nov-05		09-Nov-09	
LCO Product Pump	290	Flowserve	6269	8.2	1.15	09-Sep-05	08-May-06	12-Jun-05		28-Nov-09	
LCO Product Pump	290	Flowserve	6269	1.15	09-Sep-05	08-May-06	12-Jun-05		28-Nov-09		
LCO +LEAN OIL PUMPS	6	KEPL	6891	2	1.6	May-08	10-Dec-08	30-Mar-09		01-Dec-09	
HCN+LEAN OIL PUMPS	6	Substituted by 14-P-27 C	6891	5	1	16-May-08	15-Jul-09	26-Jun-07		01-Dec-09	
HCN+LEAN OIL PUMPS	6	KEPL	6891	2	1.6	May-08	10-Dec-08	30-Mar-09		01-Dec-09	
HCN+LEAN OIL PUMPS	6	Substituted by 14-P-3070A	6891	5	1	16-May-08	15-Jul-09	26-Jun-07		01-Dec-09	
HCN+LEAN OIL PUMPS	6	Substituted by 14-P-3068A	6891	5	1	16-May-08	15-Jul-09	26-Jun-07		01-Dec-09	
HCN+LEAN OIL PUMPS	6	Substituted by 14-P-3064A	6891	5	1	16-May-08	15-Jul-09	26-Jun-07		01-Dec-09	
HCN+LEAN OIL PUMPS	6	Substituted by 14-P-3064B	6891	5	1	16-May-08	15-Jul-09	26-Jun-07		01-Dec-09	

JOB CLOSE OUT REPORT - TIME ASPECT CONSTRUCTION ACTIVITIES

NFCCU PROJECT

3.3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-P-3071A	LCO PA PUMPS	15	FLOWSERVE INDIA	6891	5	29-Jul-08	28-Apr-09	21-Apr-09			16-Dec-09	
114-P-3071B	LCO PA PUMPS	15	FLOWSERVE INDIA	6891	5	29-Jul-08	28-Apr-09	21-Apr-09			16-Dec-09	
114-P-3072A	MF REFLUX PUMPS	16	KSB PUMPS	6891	10.2	2	29-Jul-08	28-Apr-09	29-Jun-09		10-Nov-09	
114-P-3072B	MF REFLUX PUMPS	16	KSB PUMPS	6891	2	29-Jul-08	28-Apr-09	29-Jun-09			10-Nov-09	
114-P-3073A	HCO PRODUCT PUMPS	15	FLOWSERVE INDIA	6891	8.22	4.4	29-Jul-08	28-Apr-09	21-Apr-09		30-Nov-09	
114-P-3073B	HCO PRODUCT PUMPS	15	FLOWSERVE INDIA	6891	4.4	29-Jul-08	28-Apr-09	21-Apr-09			30-Nov-09	
114-P-3074A	CAT FEED PUMP	6	KEPL	6891	3	16-May-08	10-Dec-08	29-Jul-09			10-Nov-09	
114-P-3074B	CAT FEED PUMP	6	KEPL	6891	3	16-May-08	10-Dec-08	29-Jul-09			10-Nov-09	
114-P-3074C	CAT FEED PUMP	134	Substituted by 14-P-33 C	6269	6.6	1.5	31-Mar-09	30-Jun-09	15-Dec-09		16-Nov-09	
114-P-3075A	MF BOTTOMS PUMP	114	Kiroloskar Ebara Pumps Ltd., Pune	6891	35	4.2	16-Jan-09	15-Dec-09	28-Nov-09		25-Dec-09	
114-P-3075B	MF BOTTOMS PUMP	114	Kiroloskar Ebara Pumps Ltd., Pune	6891	4.2	16-Jan-09	15-Dec-09	28-Nov-09			25-Dec-09	
114-P-3076A	LCN PUMPS	7	SULZER PUMPS INDIA PVT. LTD.	6891	6	16-May-08	15-Dec-08	31-Dec-08			30-Oct-09	
114-P-3076B	LCN PUMPS	7	SULZER PUMPS INDIA PVT. LTD.	6891	6	15-May-08	15-Dec-08	31-Dec-08			30-Oct-09	
114-P-3076C	LCN PUMPS	7	SULZER PUMPS INDIA PVT. LTD.	6891	3	15-May-08	15-Dec-08	31-Dec-08			30-Oct-09	
114-P-3077A	INST. FLUSHING OIL PUMP	125	UT Pumps	6891	3.4	4.4	04-Mar-09	19-Aug-09	15-Dec-09		25-Dec-09	
114-P-3077B	INST. FLUSHING OIL PUMP	125	UT Pumps	6891	4.4	4.4	04-Mar-09	19-Aug-09	15-Dec-09		25-Dec-09	
114-P-3078A	FLUSHING OIL PUMP	212	SULZER PUMPS	6891	8	2.836	30-May-09	29-Dec-09	31-Dec-09		25-Dec-09	
114-P-3078B	FLUSHING OIL PUMP	212	SULZER PUMPS	6891	2.836	30-May-09	29-Dec-09	31-Dec-09			25-Dec-09	
120-P-1001A	AMINE BLOWDOWN DRUM	56	Kishore Pumps Pvt Ltd , Pune	6891	0	0.35	20-Oct-08	19-Apr-09	04-Aug-10		12-Oct-10	
120-P-1001S	AMINE BLOWDOWN DRUM	56	Kishore Pumps Pvt Ltd , Pune	6891	0	0.35	20-Oct-08	19-Apr-09	04-Aug-10		12-Oct-10	

REACTOR REGENERATOR



3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-CY-1001A	REACTOR CYCLONE	104	VAN TONGERENG	6269	0	7.16	23-Feb-05	22-Oct-05	05-Jan-06		25-Feb-09	
114-CY-1001B	REACTOR CYCLONE	104	VAN TONGERENG	6269	0	7.16	23-Feb-05	22-Oct-05	05-Jan-06		28-Feb-09	
114-CY-1001C	REACTOR CYCLONE	104	VAN TONGERENG	6269	0	7.16	23-Feb-05	22-Oct-05	05-Jan-06		03-Mar-09	
114-CY-1001D	REACTOR CYCLONE	104	VAN TONGERENG	6269	0	7.16	23-Feb-05	22-Oct-05	05-Jan-06		01-Mar-09	
114-CY-1002A	REGENERATOR CYCLONE	104	VAN TONGERENG	6269	0	8.57	23-Feb-05	22-Oct-05	05-Jan-06		15-Feb-09	
114-CY-1002B	REGENERATOR CYCLONE	104	VAN TONGERENG	6269	0	8.57	23-Feb-05	22-Oct-05	05-Jan-06		18-Feb-09	
114-CY-1002C	REGENERATOR CYCLONE	104	VAN TONGERENG	6269	0	8.57	23-Feb-05	22-Oct-05	05-Jan-06		21-Feb-09	
114-CY-1002D	REGENERATOR CYCLONE	104	VAN TONGERENG	6269	0	8.57	23-Feb-05	22-Oct-05	05-Jan-06		22-Feb-09	
114-CY-1002E	REGENERATOR CYCLONE	104	VAN TONGERENG	6269	0	8.57	23-Feb-05	22-Oct-05	05-Jan-06		25-Feb-09	
114-F-1001	AIR HEATER	297	Callidus	6269	0	0	09-Sep-05	08-May-06	05-Oct-07		12-Dec-08	
114-R-1001	REACTOR	142	Larsen & Toubro	6269	1350	540	06-Apr-05	20-Jun-06	03-Feb-09		06-Jul-09	
114-R-1002	REGENERATOR	142	Larsen & Toubro	6269	0	225	06-Apr-05	20-Jun-06	03-Feb-09		06-Jul-09	
SKIDS												
114-D-3037	APS TANK (LZ-3070)	347	MILTON ROY	6891	1.45	0.81	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10	
114-D-3038	CAT FEED SURGE DRUM	347	MILTON ROY	6891	0.58	0.7-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10		
114-LZ-3070	APS Dosing Sys (D-3037, P-3067A/B Metal Passivator (D-3038, P-3069A/B)	347	MILTON ROY	6891	13.5	1.5	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10	
114-LZ-3071	APS DOSING PUMP	347	MILTON ROY	6891	0	2.62	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10	
114-P-3067A	APS DOSING PUMP	347	MILTON ROY	6891	0.045	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10		
114-P-3067B	METAL PASSIVATOR DOSING PUMPS	347	MILTON ROY	6891	0.032	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10		
114-P-3069A	METAL PASSIVATOR DOSING PUMPS	347	MILTON ROY	6891	0.032	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10		
114-P-3069B	METAL PASSIVATOR DOSING PUMPS	347	MILTON ROY	6891	0.032	07-Dec-05	06-Jun-06	07-Apr-10		12-Apr-10		



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
 ANNEXURE 3.3
 PAGE 77 OF 145

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DATE	SITE ASSEMBLY	ERCN DATE	REMARKS
SLIDE VALVE												
114-X-1001	SLIDE VALVE	110	Remosa S. p.a.	6269	0	7.98	14-Apr-05	13-Oct-05	07-Feb-06		25-Mar-09	
114-X-1002	SPENT CATALYST SLIDE VALVE	110	Remosa S. p.a.	6269	0	4.4	14-Apr-05	13-Oct-05	07-Feb-06		28-Mar-09	
114-X-1003	RECIRCULATION VALVE	110	Remosa S. p.a.	6269	0	9.3	14-Apr-05	13-Oct-05	07-Feb-06		29-Mar-09	
114-X-1004	CATALYST SLIDE VALVE	110	Remosa S. p.a.	6269	0	9.88	14-Apr-05	13-Oct-05	07-Feb-06		01-Apr-09	
FLEU GAS SLIDE VALVE												
114-X-1004	FLEU GAS SLIDE VALVE	110	Remosa S. p.a.	6269	0	9.88	14-Apr-05	13-Oct-05	07-Feb-06			
SPECIAL CHECK VALVE												
114-X-1010	MAB DISCHARGE	272	Weir Valves & Controls USA	6269	0	0	08-Sep-05	23-Mar-06	22-Jul-06		29-Aug-10	
114-X-1011	SPRICAL CHECK VALVE	272	Weir Valves & Controls USA	6269	0	0	08-Sep-05	23-Mar-06	22-Jul-06		22-Feb-10	
114-X-1012	REGENERATOR INLET AIR SPECIAL CHECK VALVE	272	Weir Valves & Controls USA	6269	0	0	08-Sep-05	23-Mar-06	22-Jul-06		20-Feb-10	
FLUFFING AIR SPECIAL												
114-X-1009	AUXILIAR MAB DISCHARGE SPRCAL	272	Weir Valves & Controls USA	6269	0	0	08-Sep-05	23-Mar-06	22-Jul-06		27-Aug-10	
VESSELS												
114-D-1002	Spent cat. Stripper Separator	305	V. H. Engineers	6269	1.4	19-Sep-05	18-Mar-06	05-Apr-06			27-Dec-09	
114-D-1003	Feed Steam Separator	305	V. H. Engineers	6269	1	19-Sep-05	18-Mar-06	05-Apr-06			09-Dec-09	
114-D-1004	DFAH Fuel Gas KOD	158	Philis Heavy Engg.	6269	2	1.6	29-Apr-05	28-Dec-05	10-Feb-06		16-Apr-09	
114-D-1005	Ejector Steam Separator	305	V. H. Engineers	6269	0.47	19-Sep-05	18-Mar-06	05-Apr-06			06-May-09	
114-D-3020	Frac. O/h Accumulator	271	ITMMI	6269	40	08-Sep-05	07-May-05	01-Aug-06		SITE WELDING	26-May-09	
114-D-3030	Plant Fuel KOD	158	Philis Heavy Engg.	6269	1.1	0.95	29-Apr-05	28-Dec-05	09-Dec-05		10-Jan-10	
114-D-3031	Plant Air KOD	158	Philis Heavy Engg.	6269	1.1	0.85	29-Apr-05	28-Dec-05	18-Jan-06		08-Jan-10	
114-D-3035	STEAM BLOWDOWN DRUM	109	MEENA KSHI ASSOCIATES PVT. LTD.	6891	1.7	0.46	23-Dec-08	22-Jun-09	04-Aug-09		05-Jun-09	
114-D-3039	CAT FEED SURGE DRUM	19	EXPO GA CONTAINERS LTD	6891	0	26	31-Jul-08	30-Apr-09	28-May-09		08-Jul-09	

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NECCU PROJECT

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-D-3040	INST. FLUSHING OIL DRUM	24	RELIANCE FABRICATIONS PVT. LTD.	6891	8.5	2.7	31-Jul-08	30-Apr-09	21-Jul-09		23-Jul-09	
114-D-3042	DECOKING DRUM	20	FURNACE FABRICATIONS PVT. LTD.	6891	15	1.8	31-Jul-08	30-Apr-09	14-Aug-09		08-Jan-10	
114-H-1001	Fresh Cat Stronge Hopper	202	EXPO GAS CONTAINERS LTD	6891	0	7.7	14-May-09	11-Nov-09	07-Oct-09		30-Jan-10	
114-H-1002	EQUILIBRIUM CATALYST STORAGE HOPPER	270	MULTITEX FILTRATION ENGG. LTD	6869	0	97	31-Jul-09	30-Sep-09	15-May-07		18-Jan-10	
120-D-1002	AMINE BLOWDOWN DRUM	19	EXPO GAS CONTAINERS LTD	6891	0	8.5	31-Jul-08	30-Apr-09	09-Jun-09	U/G Vessel	20-May-10	
AIR FIN COOLERS												
114-AFC-3001 A	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 B	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 C	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 D	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 E	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 F	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 G	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 H	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 I	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 J	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 K	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3001 L	MF OH Air Cooler	236	Paharpur CT, Calcutta	6269	0	15.55	30-Jun-05	29-Jan-06	14-Sep-06	YES	Jul-10	
114-AFC-3002 A	LCO PA Air Cooler	236	Paharpur CT, Calcutta	6269	0	14.65	30-Jun-05	29-Jan-06	21-Jun-06	YES	Jul-10	
114-AFC-3002 B	LCO PA Air Cooler	236	Paharpur CT, Calcutta	6269	0	14.65	30-Jun-05	29-Jan-06	21-Jun-06	YES	Jul-10	
114-AFC-3003 A	LCO PRDT Air Cooler	236	Paharpur CT, Calcutta	6269	0	12.35	30-Jun-05	29-Jan-06	04-Apr-06	YES	Jul-10	
114-AFC-3003 B	LCO PRDT Air Cooler	236	Paharpur CT, Calcutta	6269	0	12.35	30-Jun-05	29-Jan-06	04-Apr-06	YES	Jul-10	



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
ANNEXURE 3.3
PAGE 79 OF 194

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-AFC-3003B	LCO PRDT Air Cooler	236	Paharpur CT, Calcutta	6269	0	12.35	30-Jun-05	29-Jan-06	04-Apr-06	YES	Jul-10	
COLUMNS												
114-T-3020	Primary Absorber	85	Techno-Process	6269	95	52.2	31-Dec-05	30-Nov-05	02-Apr-06	YES	12-Oct-08	ERCN COMPLETED BEFORE CIVIL WORKS
114-T-3021	Stripper	147	GR Engg.	6269	184	83.63	08-Apr-05	07-Mar-06	03-Oct-06	YES	12-Oct-08	ERCN COMPLETED BEFORE CIVIL WORKS
114-T-3022	Debutanizer column	86	ISGEC, Haryana	6269	0	130.8	31-Dec-05	30-Nov-05	25-May-06		18-Oct-08	ERCN COMPLETED BEFORE CIVIL WORKS
114-T-3023	Sponge absorber	173	RD Engineers	6269	0	24	13-May-05	12-Jan-06	28-Nov-06		14-Oct-08	ERCN COMPLETED BEFORE CIVIL WORKS
120-T-1001	Sponge Absorber	173	RD Engineers	6269	21	18.2	13-May-05	12-Jan-06	10-Sep-06		19-Oct-08	ERCN COMPLETED BEFORE CIVIL WORKS
COMPRESSORS												
114-C-3020	Wet Gas Compressor (WGC)	117	BHEL	6269	190	69.4	22-Mar-05	21-May-06	23-Feb-09	YES	05-May-09	
EXCHANGERS												
114-E-3050A	WGC Inter Stage Condensor	249	Tema India	6269	0	12.65	15-Jul-05	14-Jul-06	27-Jan-07		18-Aug-09	
114-E-3050B	WGC Inter Stage Condensor	249	Tema India	6269	0	12.65	15-Jul-05	14-Jul-06	27-Jan-07		18-Aug-09	
114-E-3050C	WGC Inter Stage Condensor	249	Tema India	6269	0	12.65	15-Jul-05	14-Jul-06	27-Jan-07		26-Aug-09	
114-E-3050D	WGC Inter Stage Condensor	249	Tema India	6269	0	12.65	15-Jul-05	14-Jul-06	27-Jan-07		26-Aug-09	
114-E-3051A	WGC After Cooler	249	Tema India	6269	0	18.1	15-Jul-05	14-Jul-06	27-Jan-07		24-Sep-09	
114-E-3051B	WGC After Cooler	249	Tema India	6269	0	18.1	15-Jul-05	14-Jul-06	27-Jan-07		24-Sep-09	
114-E-3051C	WGC After Cooler	249	Tema India	6269	0	18.1	15-Jul-05	14-Jul-06	27-Jan-07		24-Sep-09	
114-E-3051D	WGC After Cooler	249	Tema India	6269	0	18.1	15-Jul-05	14-Jul-06	27-Jan-07		24-Sep-09	
114-E-3054A	Stripper Reboiler Cond Pot	111	Tema India	6269	11.5	10.26	04-Mar-05	03-Sep-05	17-Mar-06		09-May-09	
114-E-3054B	Stripper Reboiler Cond Pot	111	Tema India	6269	0	10.26	04-Mar-05	03-Sep-05	13-Mar-06		09-May-09	



NECCU PROJECT

3.3 EQUIPMENT ERECTION STATUS

JOB CLOSE OUT REPORT - TIME ASPECT CONSTRUCTION ACTIVITIES

Job No. : 6891
ANNEXURE 3.3
PAGE 80 OF 195

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS	
114-E-3055A	Debutanizer Reboiler 1 & 2.	137	Tema India	6269	5.25	12.4	04-Apr-05	03-Dec-05	19-Jun-06		25-Apr-09		
114-E-3055B	Debutanizer Reboiler 1 & 2.	137	Tema India	6269	0	12.4	04-Apr-05	03-Dec-05	19-Jun-06		25-Apr-09		
114-E-3056A	Debutanizer Feed/Bottom Exch.	111	Tema India	6269	10	10.275	04-Mar-05	03-Sep-05	24-Feb-06		25-Apr-09		
114-E-3056B	Debutanizer Feed/Bottom Exch.	111	Tema India	6269	0	10.275	04-Mar-05	03-Sep-05	24-Feb-06		15-Apr-09		
114-E-3057A	Debutanizer O/H Condenser	140	Larsen & Toubro,	6269	0	24	06-Apr-05	05-Apr-06	20-Jan-10		21-Jan-10		
114-E-3057B	Debutanizer O/H Condenser	140	Larsen & Toubro,	6269	0	24	06-Apr-05	05-Apr-06	20-Jan-10		21-Jan-10		
114-E-3057C	Debutanizer O/H Condenser	140	Larsen & Toubro,	6269	0	24	06-Apr-05	05-Apr-06	04-Oct-07		22-Sep-09		
114-E-3057D	Debutanizer O/H Condenser	140	Larsen & Toubro,	6269	0	24	06-Apr-05	05-Apr-06	04-Oct-07		22-Sep-09		
114-E-3058	Stripper Feed Heater	220	Tema India	6269	4	7.15	20-Jun-05	19-Feb-06	04-Aug-06		25-May-09		
114-E-3063	Rolle S.p.a., Italy	149		6269	2	1.75	08-Apr-05	07-Apr-06	29-Jun-06		20-May-09		
114-E-3066	PR ABS Inter Cooler	249	Tema India	6269	6.1	8.5	15-Jul-05	14-Jul-06	25-Sep-06		25-May-09		
114-E-3081A	DEBUTANISER NAPHTHA COOLER	4	PRCISION EQUIP.	6391	6.1	8.5	02-Apr-08	01-Mar-09	04-Mar-09		28-May-09		
114-E-3081B	DEBUTANISER NAPHTHA COOLER	4	PRCISION EQUIP.	6391	0	8.5	02-Apr-08	01-Mar-09	04-Mar-09		28-May-09		
114-E-3082A	NH LEAN OIL TRIM COOLER	4	PRCISION EQUIP.	6391	6.4	8.8	02-Apr-08	01-Mar-09	04-Mar-09		27-May-09		
114-E-3082B	NH LEAN OIL TRIM COOLER	4	PRCISION EQUIP.	6391	0	8.8	04-Apr-08	01-Mar-09	04-Mar-09		27-May-09		
114-E-3083	L.P. Condensate Water Cooler	112	PRECISION EQUIPMENT (CHENNAI) PVT. LTD	6391	3	2	02-Jan-09	01-Oct-09	04-Nov-09		14-Nov-09		
114-E-3084	PATELS AIRTEMP	210		6391	5	22-May-09	21-Nov-09	30-Jan-10		03-Mar-10			
FILTERS			Sweet Fuel Gas Filter Separator	260	Grand Prix Fab (P) Ltd.	6269	0	0.75	28-Jul-05	27-Jan-06	31-Mar-06	12-Jun-09	
PUMPS			WGC Suc. KOD Pump	134	Kirloskar Ebara, Pune	6269	8	1	04-Apr-05	03-Feb-06	07-Nov-05	04-Jun-09	



3.3 EQUIPMENT ERECTION STATUS

DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCDV_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
WGC Suc. KOD Pump	134	Kirloskar Ebara, Pune	6269	0	1	04-Apr-05	03-Feb-06	07-Nov-05		04-Jun-09	
Comp I/S Pump	217	KSB Pumps	6269	10.9	2.208	14-Jun-05	13-Dec-05	03-Mar-06		04-Jun-09	
Comp I/S Pump	217	KSB Pumps	6269	0	2.208	14-Jun-05	13-Dec-05	03-Mar-06		04-Jun-09	
Primary Absorber Bottom Pump	151	Sulzer Pump -ND	6269	8.1	1.419	11-Apr-05	10-Oct-05	14-Nov-05		03-Jun-09	
Primary Absorber Bottom Pump	151	Sulzer Pump -ND	6269	0	1.419	11-Apr-05	10-Oct-05	14-Nov-05		03-Jun-09	
I/S Wash water Pump	134	Kirloskar Ebara, Pune	6269	10	1.574	04-Apr-05	03-Feb-06	14-Nov-05		03-Jun-09	
I/S Wash water Pump	134	Kirloskar Ebara, Pune	6269	0	1.574	04-Apr-05	03-Feb-06	14-Nov-05		03-Jun-09	
Stripper Feed Pump	134	Kirloskar Ebara, Pune	6269	35.6	6.15	04-Apr-05	03-Feb-06	14-Nov-05		03-Jun-09	
Stripper Feed Pump	134	Kirloskar Ebara, Pune	6269	0	6.15	04-Apr-05	03-Feb-06	14-Nov-05		03-Jun-09	
Debutaniser Reflux Pump	151	Sulzer Pump -ND	6269	8.1	1.419	11-Apr-05	10-Oct-05	14-Nov-05		06-Jun-09	
Debutaniser Reflux Pump	151	Sulzer Pump -ND	6269	0	1.419	11-Apr-05	10-Oct-05	14-Nov-05		06-Jun-09	
Stab. Naptha Recycle Pump	217	KSB Pumps	6269	10	1.879	14-Jun-05	13-Dec-05	25-Feb-06		30-May-09	
Stab. Naptha Recycle Pump	217	KSB Pumps	6269	0	1.879	14-Jun-05	13-Dec-05	25-Feb-06		30-May-09	
Lean Oil Pump	134	Kirloskar Ebara, Pune	6269	10	1.667	04-Apr-05	03-Feb-06	07-Nov-05		02-Jun-09	
Lean Oil Pump	134	Kirloskar Ebara, Pune	6269	0	1.667	04-Apr-05	03-Feb-06	07-Nov-05		02-Jun-09	
LPG Product Pump	151	Sulzer Pump -ND	6269	9.1	1.934	11-Apr-05	10-Oct-05	01-Dec-05		20-Jun-09	
LPG Product Pump	151	Sulzer Pump -ND	6269	0	1.934	11-Apr-05	10-Oct-05	01-Dec-05		20-Jun-09	
Abs. Inter Cooler Pump	421	Flowserve -ND	6269	7.2	1.257	31-Jan-06	30-Aug-06	14-Oct-06		03-Jun-09	
Abs. Inter Cooler Pump	421	Flowserve -ND	6269	0	1.257	31-Jan-06	30-Aug-06	14-Oct-06		03-Jun-09	
Abs. Inter Cooler Pump	219	Sulzer Pump -ND	6269	0	0.75	14-Jun-05	13-Dec-05	01-Mar-06		30-May-09	
Abs. Inter Cooler Pump	219	Sulzer Pump -ND	6269	0	0.75	14-Jun-05	13-Dec-05	01-Mar-06		30-May-09	



NECCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
 ANNEXURE 3.3
 PAGE 8 OF 195

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-P-3065A	Condensate Pump	290	Flowserve	6269	6.24	0.672	09-Sep-05	08-May-06	08-Jun-06		02-Jun-09	
114-P-3065B	Condensate Pump	290	Flowserve	6269	0	0.672	09-Sep-05	08-May-06	08-Jun-06		02-Jun-09	
114-P-3066A	CBD Pump	55	Kirloskar Brothers, Pune	6891	6.1	0.8	20-Oct-08	21-Apr-09	28-Jan-10		30-Jan-10	
114-P-3066S	CBD Pump	55	Kirloskar Brothers, Pune	6891	0	0.8	20-Oct-08	21-Apr-09	28-Jan-10		30-Jan-10	
VESSELS												
114-D-3021	WGC Section KOD	157	Techno-Process	6269	5	15.5	29-Apr-05	28-Dec-05	23-May-06		28-Feb-09	
114-D-3022	WGC I/S KOD	157	Techno-Process	6269	0	21.283	29-Apr-05	28-Dec-05	29-Mar-06		07-Aug-09	
114-D-3023	HP separator	147	GR Engg.	6269	0	59.5	08-Apr-05	07-Mar-06	20-Oct-06		14-Sep-09	
114-D-3024	Debutanizer Reflux Drum	159	ISGEC, Haryana	6269	0	38.5	03-May-05	02-Mar-06	20-Apr-06		19-Aug-09	
114-D-3025	Stripper Water Separator	157	Techno-Process	6269	2	0.65	29-Apr-05	28-Dec-05	04-Feb-06		23-May-09	
114-D-3026	Stripper Reboiler Cond. Pot	158	Phil's Heavy Engg.	6269	1	0.85	29-Apr-05	28-Dec-05	17-Dec-05		18-Apr-09	
114-D-3027	Debutanizer Reboiler Cond. Pot	158	Phil's Heavy Engg.	6269	1.45	0.95	29-Apr-05	28-Dec-05	17-Dec-05		27-Sep-09	
114-D-3028	Closed Blowdown Drum	23	PATEL AIR TEMP	6891	87.5	12	29-Apr-05	28-Dec-05	10-Oct-09	UG Vessel	20-May-10	
114-D-3029	Coalescer	259	Ravi Techno	6269	2	5	28-Jul-05	27-Jan-06	15-Jan-07		28-May-09	
114-D-3032	Coalescer	259	Ravi Techno	6269	7	7.7	28-Jul-05	27-Jan-06	02-Apr-07		13-Jun-09	
114-D-3033	IBR Vessels	22	New Field	6891	4.6	25.5	30-Jul-08	30-Apr-09	29-Jan-10		02-Feb-10	
114-D-3034	Condensate Flash Drum	293	Raj Engg. Co. Thane	6269	4.5	2.2	09-Sep-05	08-Mar-06	12-Jun-06		11-Apr-09	
114-D-3036	Atm. Condensate Flash Drum	293	Raj Engg. Co. Thane	6269	10	4.1	09-Sep-05	08-Mar-06	12-Jun-06		11-Apr-09	
120-D-1001	SOUR FUEL GAS KOD	324	ISGEC, Haryana	6269	11	4.7	11-Oct-05	10-Jul-06	30-Sep-06		16-Apr-09	
AIR FIN COOLERS												
114-AFC-3004A	Stabilised Naptha Air Cooler	236	Paharpur CT, Calcutta	6269	0	13.64	30-Jun-05	29-Jan-06	06-May-06	YES	14-Apr-10	

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES



NECCU PROJECT

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
114-AFC-3004B	Stabilised Naptha Air Cooler	236	Paharpur CT, Calcutta	6269	0	13.64	30-Jun-05	29-Jan-06	06-May-06	YES	14-Apr-10	
114-AFC-3005A	HN Lean Air Cooler	236	Paharpur CT, Calcutta	6269	0	14.14	30-Jun-05	29-Jan-06	24-May-06	YES	14-Apr-10	
114-AFC-3005B	HN Lean Air Cooler	236	Paharpur CT, Calcutta	6269	0	14.14	30-Jun-05	29-Jan-06	24-May-06	YES	14-Apr-10	
114-AFC-3006A	WGC Comp Interstage	234	GEA Energy Sys, Chennai	6269	0	12.75	30-Jun-05	29-Jan-05	07-Oct-06	YES	15-Jan-10	
114-AFC-3006B	WGC Comp Interstage	234	GEA Energy Sys, Chennai	6269	0	12.75	30-Jun-05	29-Jan-06	07-Oct-06	YES	15-Jan-10	
114-AFC-3006C	WGC Comp Interstage	234	GEA Energy Sys, Chennai	6269	0	12.75	30-Jun-05	29-Jan-06	07-Oct-06	YES	15-Jan-10	
114-AFC-3006D	WGC Comp Interstage	234	GEA Energy Sys, Chennai	6269	0	12.75	30-Jun-05	29-Jan-06	07-Oct-06	YES	15-Jan-10	
114-AFC-3007A	WGC Air Cooler	234	GEA Energy Sys, Chennai	6269	0	12.4	30-Jun-05	29-Jan-06	07-Oct-06	YES	15-Jan-10	
114-AFC-3007B	WGC Air Cooler	234	GEA Energy Sys, Chennai	6269	0	12.4	30-Jun-05	29-Jan-06	07-Oct-06	YES	15-Jan-10	
114-AFC-3008A	Vent Condenser	264	GEI Hamon	6269	0	12.75	11-Aug-05	10-Feb-06	18-Feb-06	YES	15-Jan-10	
114-AFC-3008B	Vent Condenser	264	GEI Hamon	6269	0	12.75	11-Aug-05	10-Feb-06	18-Feb-06	YES	15-Jan-10	
3. UTILITIES & OFFSITES												
AIR COMPRESSOR												
506-C-1002	LP COMPRESSOR	209	F S ELLIOTT CO. LLC, USA	6891	50	14	15-May-09	14-Jan-10	09-Feb-10	YES	26-Jul-10	
AIR DRYER												
506-X-1002	INSTRUMENT AIR DRYER	82	Indicon Projects & Equip. Ltd.	6891	56	0.76	10-Sep-08	09-Aug-09	22-Feb-10	YES	23-Apr-10	
PUMPS												
61-P-1013 A	Cold Cat feed pump	87	Flowserv	6891	9.2	0.61	22-Sep-08	21-Jul-09	15-Sep-09		16-Jan-10	
61-P-1013 B	Cold Cat feed pump	87	Flowserv	6891	0	0.61	22-Sep-08	21-Jul-09	15-Sep-09		16-Jan-10	
61-P-1013 C	Cold Cat feed pump	87	Flowserv	6891	0	0.61	22-Sep-08	21-Jul-09	15-Sep-09		16-Jan-10	
61-P-1014 A	PUMP-CENTRIFUGAL, HORIZONTAL	224	SULZER PUMPS INDIA	6891	0	0.99	18-Jun-09	17-Dec-09	31-Dec-09		16-Apr-10	

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
61-P-1014B	PUMP-CENTRIFUGAL, HORIZONTAL	224	SULZER PUMPS INDIA	6891	0	0.99	18-Jun-09	17-Dec-09	31-Dec-09		16-Apr-10	
VESSELS												
506-D-1003	Emergency Air Surge Vessel	108	Hindustan Dorr	6891	58	90	23-Dec-08	22-Jun-09	15-Oct-09		08-Jul-10	
4.FGSU												
COLUMNS												Middle piece received in September 10 and erection of all 3 segment completed in September 2010
110-T-1001	Quench Tower	243	BHPV, Vizag	6891	210	120	07-Jul-05	06-Mar-06	05-Sep-10	YES	15-Sep-10	September 10 and erection of all 3 segment completed in September 2010
PUMPS												
110-P-1001A	Scrubber Recirculation Pump	187	Flowserve -Canada	6891	1.06	0.83	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1001B	Scrubber Recirculation Pump	187	Flowserve -Canada	6891	0	0.83	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1001C	Scrubber Recirculation Pump	187	Flowserve -Canada	6891	0	0.83	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1002A	FM Recirculation Pump	187	Flowserve -Canada	6891	5.8	0.3	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1002B	FM Recirculation Pump	187	Flowserve -Canada	6891	0	0.3	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1003A	Scrubber purge Pump	187	Flowserve -Canada	6891	5.4	0.72	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1003B	Scrubber purge Pump	187	Flowserve -Canada	6891	0	0.72	25-Aug-05	09-Jan-06	18-Sep-10		19-Sep-10	
110-P-1004	Emergency O/F Pumps	323	Goulds Pump	6891	0	0.171	16-Oct-09	15-May-10	28-Sep-10		17-Oct-10	
SUMP												
110-S-1001	EMERGENCY OVERFLOW SUMP		RRC WORKS	6891	103	0						
TANK												
110-TK-1001	DILUTION WATER TANK	291	HINDUSTAN DORR OLIVER LTD	6891	119	18.4	04-Sep-09	03-Jan-10	03-Jan-10		28-Apr-10	



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
 ANNEXURE 3.3
 PAGE 8 OF 14

3.3 EQUIPMENT ERECTION STATUS

DESCRIPTION										LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
5.PTU																				
CLARIFIER	COGULANT METERING PUMPS	302	THE EIMCO KCP LTD.	6891		2.5	25-Sep-09	24-Jan-10	21-Jul-10	YES										
110-TK-2001A	CLARIFIER	302	THE EIMCO KCP LTD.	6891	67	32	25-Sep-09	24-Jan-10	21-Jul-10	YES										
110-TK-2001B	CLARIFIER	302	THE EIMCO KCP LTD.	6891	0	32	25-Sep-09	24-Jan-10	21-Jul-10	YES										
110-XM-2001A	CLARIFIER RACK MECHANISM	302	THE EIMCO KCP LTD	6891	0	0	25-Sep-09	24-Jan-10	21-Jul-10	YES										
110-XM-2001B	CLARIFIER RACK MECHANISM	302	THE EIMCO KCP LTD	6891	0	0	25-Sep-09	24-Jan-10	21-Jul-10	YES										
EXCHANGERS																				
110-E-2001	DUPLEX EXCHANGER	309	GODRE & BOYCE MFG. CO. LTD.	6891	4.5	7	07-Oct-09	29-Mar-10	01-Jul-10								14-Aug-10			
FILTER	EFFLUENT FILTER	389	BHS SONTHOFEN	6891	34.25	14.24	07-Dec-09	06-May-10												
110-FIL-2001	FILETR BIN		ARRANGED BY HPCL	6891	0	0														
110-FB-2001A	FILETR BIN		ARRANGED BY HPCL	6891	0	0														
110-FB-2001B	FILETR BIN		ARRANGED BY HPCL	6891	0	0														
110-FB-2001C	FILETR BIN		ARRANGED BY HPCL	6891	0	0														
110-FB-2001D	FILETR BIN		ARRANGED BY HPCL	6891	0	0														
OXIDATION BLOWERS																				
110-C-2001A	OXIDATION BLOWERS	379	SWAM	6891	26	5	06-Nov-09	04-Apr-10	11-Jan-11								15-Jan-11			
110-C-2001B	OXIDATION BLOWERS	379	SWAM	6891	0	5	06-Nov-09	04-Apr-10	11-Jan-11	YES							15-Jan-11	BLOWER RECD ON 29.09.10 & AFTER COOLER RECD ON 11.01.11		
PUMPS																				



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
ANNEXURE 3.3
PAGE 6 OF 15

3.3 EQUIPMENT ERECTION STATUS

	DESCRIPTION	LOI_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DATE	SITE ASSEMBLY	ERCN DATE	REMARKS
110-P-2002	Califier Filtrate transfer Pumps	333	NAGLE	6891	0.7	20-Oct-09	15-May-10	04-Oct-10			10-Nov-10	
110-P-2003A	Effluent Pumps	322	Sulzer Pumps	6891	1	16-Oct-09	15-Apr-10	20-Apr-10			13-May-10	
110-P-2003B	Effluent Pumps	322	Sulzer Pumps	6891	1	16-Oct-09	15-Apr-10	20-Apr-10			13-May-10	
SUMP												
110-S-2001	FILTRATE SUMP		FFIL (RCC at SITE)	6891	7	0						
TANK												
110-TK-2002A	OXIDATION TANK	291	HINDUSTAN DORR-OLIVER LTD.	6891	103	7.67	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
110-TK-2002B	OXIDATION TANK	291	HINDUSTAN DORR-OLIVER LTD.	6891	0	7.67	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
110-TK-2002C	OXIDATION TANK	291	HINDUSTAN DORR-OLIVER LTD.	6891	0	7.67	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
110-TK-2003	EFFLUENT TANK	291	HINDUSTAN DORR-OLIVER LTD.	6891	1.13	04-Sep-09	03-Jan-10	08-Jan-10			18-Aug-10	
110-XM-2002A	OXIDATIONN TANK MIXERS	291	HINDUSTAN DORR-OLIVER LTD.	6891	0	4.194	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
110-XM-2002B	OXIDATIONN TANK MIXERS	291	HINDUSTAN DORR-OLIVER LTD.	6891	0	4.194	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
110-XM-2002C	OXIDATIONN TANK MIXERS	291	HINDUSTAN DORR-OLIVER LTD.	6891	0	4.194	04-Sep-09	03-Jan-10	18-Jun-10		18-Aug-10	
6. CAUSTIC												
	PUMPS											
110-P-2004A	Caustick supply Pumps	290	Flowserve	6891	1.65	0.09	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
110-P-2004B	Caustick supply Pumps	290	Flowserve	6891	0	0.09	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
110-P-2005A	Caustick feed Pumps	290	Flowserve	6891	6.2	0.165	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
110-P-2005B	Caustick feed Pumps	290	Flowserve	6891	0	0.165	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
110-P-2006A	Caustick delivery pumps	290	Flowserve	6891	3	0.028	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
110-P-2006B	Caustick delivery pumps	290	Flowserve	6891	0	0.028	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

3.3 EQUIPMENT ERECTION STATUS

DESCRIPTION		LOT_NO	VENDOR	JOB NO	FON QTY	WT (MT)	LOI DATE	CDD	RCVD_DA TE	SITE ASSEMBLY	ERCN DATE	REMARKS
110-P-2006C	Caustick delivery pumps	290	Flowserve	6891	0	0.028	16-Aug-09	25-Mar-10	06-Aug-10		08-Aug-10	
SUMP												
110-S-2005A	CAUSTIC SUMP		FFIL (RCC at SITE)	6891	0							
110-S-2005B	CAUSTIC SUMP		FFIL (RCC at SITE)	6891	0							
110-S-2005C	CAUSTIC SUMP		FFIL (RCC at SITE)	6891	0							
TANK												
110-H-2001	CAUSTIC STORAGE TANK HEATER		FFIL (FAB. AT SITE)	6891	0	0						FAB & ERCN. BY FFIL
110-TK-2004	CAUSTIC STORAGE TANK		FFIL (FAB. AT SITE)	6891	75.61	24.92						FAB & ERCN. BY FFIL
110-TK-2005	CAUSTIC DRY TANK		FFIL (FAB. AT SITE)	6891	34	9.19						FAB & ERCN. BY FFIL
110-TK-2006A	CAUSTIC BIN		FFIL (FAB. AT SHOP)	6891	106	2.331						FAB & ERCN. BY FFIL
110-TK-2006B	CAUSTIC BIN		FFIL (FAB. AT SHOP)	6891	0	2.331						FAB & ERCN. BY FFIL



NFCU PROJECT

3.4 MAJOR PROBLEMS , SOLUTIONS AND SUGGESTIONS

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
A.	PROBLEM FACED DURING EXECUTION OF SITE WORKS	<p>Matter taken up with EIL projects / Engineering to find alternate scheme to reduce the structural quantity. Various discussions took place between EIL Project / Engineering & HPCL. Subsequently future provision of AFC on PR-II was deleted by HPCL. Considering the deletion of future AFC at EL 118.00 ROV structural revised their scheme and brought down the total structural qty to 300 MT, which was also high from execution point of view.</p> <p>Site has come out with proposal of revised pipe route for easier execution of PR-II</p> <p>Accordingly again ROV strl has revised their scheme and brought down to total structural qty to 216 MT.</p>	<p>Before Usage of long duration stored equipment, equipment should be overhauled in advance to avoid unknown problems</p>
2.	All equipments (Rotary) & valves procured under GFECP (EIL Job No – 6269) were stored for longer period.	Client initiated to line Up the vendor / agencies to overhaul all pumps, compressors, EOT crane, Valves and Air fin	



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCU PROJECT

Job No. : 6891
Page 9 of 145

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
		coolers etc before installation.	during execution.
3.	Conventional Stream trap (STA) assembly (as per EIL standard) drawing issued to site and accordingly the same was installed , where as compact type trap was procured for this purpose.	Matter Taken up with EIL ROV to update the drawings / MTO and all STA rectified at site.	Piping should release the AFC ISO's / drawings considering the type of STA in order to avoid repetition of modification works.
4.	Rates for Supply of collars for cement lined pipe were not available in ISBL mechanical contract	Contractor was advised to supply the collars in existing structural rates	Rates for Supply of collars should be in SOR as an independent item.
5.	Initially all line Isometrics received at site were with support holds which held the hydro testing of loops.	Matter taken up with ROV to remove the support HOLD by providing supporting arrangement / marking supports on ISOs.	AFC drawing for critical structures should be released to site well in advance.
6.	Piping Interface problem at ISBL / OSBL B/L resulting modification works.	Matter taken up with EIL ROV for visit of Piping designer / General civil at site in order to change / revise all the deficient drawings.	Piping / General civil should prepare the detail drawings considering the requirement of Client / Process licensor and P&ID
7.	Non implementation of requirement of the P&ID's in isometrics / GADS resulted in modification works.		



NFCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIESJob No. : 6891
Page 4 of 195

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
8.	Fire water / Sprinkler networks P& ID /ISO's not prepared in line with client's requirement / standard resulting modification works including huge procurement of Galvanized Piping materials.	Actual MTO made at site as per Isometrics / Site condition and informed project as well as ROK for net requirement of piping material.	Piping Should take care of total material requirement and Procurement should be done accordingly.
9.	PTU/Caustic (110) Piping MTO was not matching with AFC Isometrics issued to Site.	Matter taken up with ROK and in consultation with piping extra length of stub has been trimmed off.	Piping should be doubly ensured that correct material should be procured as per Isometrics requirement.
10.	Mismatch of Stub end flange pattern (long / short) shown in isometrics and actual procured	Matter taken Up with ROV and revised drawings of 2", 3" and 4" lines issued for offsite and tank farm area resulting in additional material requirement.	Piping should consider all utility requirements during detail engineering phase and before release of AFC drawings.
11.	Sub header for Steam traced line not considered in offsite and tank farm area	Matter taken up with ROV and revised piping sketch issued without bellows to avoid immediate procurement of bellows.	Should be taken care by EIL Procurement team.
12.	FGSU (110) Rubber Expansion Bellows for pump 110-P-1003 A/B found leaking heavily after taken		



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 9 of 145

NFCU PROJECT

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
	into operation.	Piping has been modified as per licensor's requirement in consultation with project / ROK and.	Designer should have considered the requirement of Licensor's during detail engineering to avoid any site modification.
13.	FGSU (110) Oxidation tank piping coming from blower discharge were not meeting P&ID requirement.	Additional Material required for modification	Mater discussed with ROK and found that they have not considered the trim items in MTO , resulting crash procurement of trim items materials.
14.	FGSU/PTU/Caustic (110) Trims are not shown in Isometrics issued for FGSU / PTU/ Caustic unit by ROK.	Rectification done by patch removal & recoating of two layer including primer as per manufacturer advise.	Proper cleaning should be done between each coat & Heating of surface to remove moisture if any.
15.	Bubbles have noticed on mastic flooring of Caustic Storage unit at several locations.	Rectification done by patch removal & recoating of two layer including primer as per manufacturer advise.	Proper cleaning should be done between each coat & Heating of surface to remove moisture if any.
16.	Leakages have been noticed in MSS 10 switchgear hall at more than 10 locations through joints and as well as through old building ceilings at 2 locations in front of PCC 381.	Site has done root cause analysis and found punctured at few locations due to various agencies works after water proofing work. Rectified by site	Water proofing works should be done after completion of other agencies work for protection of film/membrane.
17.	4905 kW, 6.6 KV HT motor for AMAB supplied by BHEL was having tripping problem when it was started on DOL(direct On Line) on earth fault. . Matter was	Matter taken up with BHEL, Bhopal and as per their advise the earth fault settings were fine tuned after taking 2 trials on load .	New experience to be shared and value of motor imbalance during load test done at shops shall be measured/calculated during inspection and test values to be shared with



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 2 of 195

NFCCU PROJECT

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
	urgent since this had a bearing on plant commissioning. Meanwhile since drive has a VFD, we tried to start machine on variable speed for urgent analysis & resolution	Since the motor was designed for both VFD and DOL start. Machine (dynamics) inherent design of winding to suit DOL/VFD starts was creating the imbalance during starting because of high current in DOL start and normal current in VFD start. At last, relay setting have been fine tuned on load to come out of this problem	design for relay setting in such cases.
B. PROBLEM FACED IN EQUIPMENTS ERECTION			
1.	114-H-1002 (Procured under GFECP); Hopper received at site in single piece without hydro testing and without fixing of nozzle despite being dispatched in four pieces as per contract with 300 mm extra length.	Hooper was cut into two pieces in order to transport smoothly to site. Erected in position & Seam Welded . After the requisite NDT hydro test conducted	This type of activity should be indicated in the contract in order to minimize the delay / processing extra items
2.	114-D-3020 reflux drum was supplied by M/s ITM in three pieces (shell in two parts plus boot).	Site welding has been done by offshore as extra items under guidance of ITM as per provision of Purchase order and supervision of EIL procurement engineer	Rates for welding, radiography & SR etc should be available in SOR as an independent item.
		Rates for welding, radiography & SR etc was	



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 33 of 145

NFCU PROJECT

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
3.	not available in Mechanical contract.		
4.	114-E-3080 A/B/C: Leakage found during hydro testing of exchangers supplied by M/s Anup	Vendor Visited at site and agreed to replace the damaged tubes & restored back	Probable cause was also quality of tubes. To be taken care during Engineering & manufacturing.
5.	114-E-3050C/D and 114-E-3051 A/B: Leakage found during hydro testing of exchangers (tube side)	Interacted with vendor & EIL ROV , suggested change in piping Sizes and route in order to function the system properly	Interface problem should be taken care by piping before release of AFC drawings in order to avoid any delay.
6.	Pump -110-P-1004 by Gould's pump: As per P&ID there should be foot valve and suction strainer which was missing when received at site.	Temporary strainer has been provided at site in consultation with ROV. As per Vendor operating manuals foot valves was required.	Rotary should inform to Piping for any changes during detail engineering by vendors.
7.	110-T1001 Quench tower by BHPV:	During erection of quench tower, the foundation bolts were not properly fitting to the slot in equipment due to less tolerance of hole diameter on the base plate.	This type of problems should be taken care by EIL Procurement. Provision of slots alternatively can avoid erection problems.



NFCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 45 of 195

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
	110-T-1001 Quench tower by BHPPV:		
8.	Orientation plan of nozzles gave the completely reverse directional idea for Quench Tower erection.	The same has been adjusted as per equipment layout drawings and GAD of unit.	Should to taken care during details engineering
9.	Erection of effluent filter (110-F-2001) – Foundation details was not matching with vendor drawings. A foundation bolt detail was not available	Matter taken at site and foundation bolt details provide by Vendor and same has been fabricated site	EIL Engineering should ensure that vendor should supply the correct foundation bolts.
C.	DEALING WITH CLIENTS		
1.	Delay in PO amendment and processing of RA bills for payments	Matter taken up with HPCL top management to expedite the same for continuous cash flow of contractors payments	EIL top Management should intervene in such matter to help the cash flow of contractor and insist on client for lesser time to be taken for PO amendments and Payments of RA bills .
2.	Delay in release of material by transporters for which payment routed through bank	Regular follow up with client to expedite delivery of the material for which payment was routed through bank.	Client to take prompt action in making payment and releasing the dispatch documents from banks.
3.	Due to safety reasons operation of Hydra has been banned in side HPCL refinery from 31.05.2010 midway during project execution	Matter taken up by EIL top management with HPCL top management to review the decision once again in view of completion of project.	Truck mounted cranes to be used in place of hydra / alternative to hydra and it should be mentioned in contract.



NFCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Pages of 195

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
4.	Space (Closed/ open) for warehouse Management for proper stacking of material	During various meetings / discussion with client EIL expressed that space for storing of materials is inadequate and client should provide the adequate space along with storage area with air conditioning to store critical electronic items of electrical / instrumentation .	Stores space / storage area requirement should be specified by EIL and agreed upon by client.
5.	Non-Issuance and intermittent withdrawal of work permit in offsite affected completion of works in offsite.	Matter taken up with Client for issuance of work permit to offsite contractors in consultation so that work can be completed	Client should take care for regular issue of work permit to the contractor.
D.	SYSTEM IMPROVEMENT	Stud & Bolt for installation of instruments by Instrumentation contractor :	Stud Bolts and gaskets for installation of instruments should be available in instrumentation contractor MTO as well as instrumentation detail shall be mentioned in instrumentation BOM against each Tag..
1.	Mechanical contractor provides only flanged end tapping points and Stud bolts and gaskets required by instrumentation contractor during installation of instruments so practically stud bolts and gaskets required by instrumentation contractor.	Matter resolved by Site Planning / Site Instrumentation department with Mechanical contractor to handover the required stud bolts and gaskets to instrumentation contractor.	Site Stud Bolts and gaskets for installation of instruments should be available in instrumentation contractor MTO as well as instrumentation detail shall be mentioned in instrumentation BOM against each Tag..



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 6 of 145

NFCU PROJECT

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
	It has been observed that Stud bolts and Gaskets of tapped flange dumped in Mechanical contractor MTO.		
E.	TECHNICAL FEED BACK		
	Analyzers : No detail of utility requirement (i.e. Air, Cooling water , Wash water / drinking water , N2 supply , Connection of return line , requirement of Heat trace supply (230 VAC), Cable schedule and mismatch the modification / provisions tapping provided by mechanical & probe supplied by vendor	Matter taken up with ROV and issued necessary drawings/ documents for utility , cable schedule & related tapping points details in the AFC drawings & documents.	
1.	Packages /Vendor cable schedule etc not incorporated in EIL overall cable schedule and site did all exercise of finding / handing over / incorporation of additional tags in DCS etc.	Document collected from various vendors by site and issued to contractor for execution.	One cable common cable schedule inclusive of vendor / Package shall be issued for construction.
2.			



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCU PROJECT

Job No. : 6891
Page 97 of 145

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
3.	Mismatch in Thermo well rating for TG & TE procured instrument & thermo well tapping provided as per isometric.	There was insertion length issue. Mismatch in procured control valves size / rating and Control valve size / rating shown in isometrics resulted in modification in entire piping loop of valve.	On detection of the mismatches revised ISOs were issued by ROV to resolve the problem.
4.			Engineering to take care of mismatches before issuing ISOs and MTO.
F.		CONTRACT IMPROVEMENT	
1.	Following activities should be incorporated in Instrumentation contractors of works <ul style="list-style-type: none"> • PMI Checking • Glass Wool insulation for steam traced impulse line • Painting of impulse line 	For PMI, insulation and Painting Hpcl provided their standing order agency to complete the job.	To be implemented in tender of Instrument SOR
2.	Following activities should be shifted to Mechanical contractors <ul style="list-style-type: none"> • Safety valves testing 	from Instrumentation contracts.	<ul style="list-style-type: none"> • Safety valve installation in the scope of mechanical contractor so mechanical will do the testing as well as installation of safety valves.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 9 of 195

NFCCU PROJECT

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
3.	<ul style="list-style-type: none"> Installation of LG & LT directly coming on Equipment or on stand pipe 	<ul style="list-style-type: none"> Center to center matching , Testing of Isolation valves / stand pipe etc is in mechanical scope , so the installation of LG/LT will become one point responsibility and rework can be avoided. 	<p>Matter taken up during every meeting with vendor and also follow was made up on daily basis for finalization of Sub vendors by contractor. Necessary engineering approval from EIL engineering was obtained. Required support was taken from procurement department.</p> <p>Inputs required from EIL by the contractors for procurement of Bought out items, must be given on Priority.</p> <p>-Most of the inputs regarding specifications, standards, MOC, approved vendor list etc. are given in the bidding documents</p>
G.	OFFICE FACILITIES	<p>Internet / Email facility: Internet facility being provided by client through their LAN</p> <p>No action taken</p>	<p>High speed internet facility needs to be provided.</p>
1.	<p>1. was of low speed . EIL server cannot be accessed with the available speed</p>		



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

NFC CU PROJECT

Job No. : 6891
Page 94 of 145

SI No	MAJOR PROBLEM FACED	ACTION TAKEN	SUGGESTION FOR FUTURE PROJECTS
2.	Availability of PCs for each employee: PCs were providing to employee on sharing basis. All employee should be issued separate PC with High speed internet facility , protected with antivirus software and necessary basic software like MS office , Auto-cad , PDF converter. PC should be connected with LAN printer preferably, A3 size printer.	PC's provided by client with minimum facilities.	Should be taken care by EIL IT department depending up on the contract with client.



NFCCU PROJECT



3.5 Special Construction features.

ELECTRICAL CABLE LAYING

Current Technique / Technology : Presently the cable pulling is being done manually in cable trench as well as in cable trays at heights. Experienced workers in group pull the cables under continuous supervision / guidance of the supervisor.


New Technique / Technology implemented in NFCCU Project : Mechanical cable pulling is done with diesel engine operated automatic power winch machine having 5T Torque limits. In this method Automatic power winch M/C is placed near to load end where cable has to reach. Steel wire available in winch M/s. is used for pulling the cable is brought near the cable drum and attached to cable with the help of attachment device called cable grips. Rollers are used at direction change and at a fixed interval. The Torque is set in the winch M/C based on cable dia. and length to be pulled. In case of overload i. e. cable gets stuck, the winch trips thus saving cables from any damage. The labour deployment is reduced and the engaged person only checks the cable at critical junction and is not required to put force. In this process deployment of labour gets reduced considerably. The time taken is also very less in our case 4 hrs. Work was done in 15 min. no loop formation is to be made and the quality of job is also increased considerably.

➤





NFCCU PROJECT



Reference / Source of this Technique / Technology : This was implemented at EIL, HPCL, Mumbai site. Preference to use of this technique was part of the contract.

Presently this machine is being imported. In India only pulley based mechanical cable pulling M/C is available. However, it may be developed indigenously also once the market is there.

- Availability of Machine Operators: Shall not be a problem.
- **Cost** : Unit rate initially will be net 20% more because of machinery procurement. However, the time quality and safety will easily mitigate it.
- **Quality** : Very High – The laying is very much controlled and have a good quality.
- **Safety** : Very High – The manpower requirement reduces considerably and machine is having inbuilt safety devices.
- **Time** : Reduces significantly. In our case we would have taken 4 hrs. in normal way but it was reduced to 15 mins.
- **Owner** : Insisted by Owner.
- **Labour Component**: Reduces by 35%. Experienced specialized cable pullers Requirement is reduced.

B. SYSTEM INVOLVEMENT

- **Implementation Schedule in EIL Project :**
 - This can be implemented immediately if cable size J 50 mm dia. & Length involved J 200 Kms.



NFCCU PROJECT

- Implement – after 2 Years with cable size J 50 mm dia and length involved J 100 kms.
- 100% Implement after 4 years for cable size J 50 mm.
- **EIL Business Scenario where it can be implemented.** Grass Root Refinery Project + Existing Refinery / Petrochemical. Not in P/L project + Offshore.
- **Tender requirement:** Should appear in mobilization list of equipment being attachment to Tender.
- **EIL Costing Department:** Costing Dept to take a note for this addition.
- **EIL Planning Department:** Planning Dept. to take a note for reduction in time. Schedule to be revised accordingly.
- **SOR change :** SOR for this particular item has been changed and is attached herewith taking care of deployment of this machine.
- **EIL Specification change :** Required changes in specification has been done and is attached herewith.
- **Code Requirement :** Not applicable.
- Control of this change will lie with Engineering
- Qualification of Bidders during evaluation. This is not a very high cost capital good and can be imported and hence shall be the requirement to be met for qualification.

C SITE EXECUTION

- EIL Construction Engineer: Training not required. Only exposure to this machine to be done.
- **Safety requirement:** No special requirement expects checking for trip on over load.
- **EIL QA Doc.** Need not change except to be written in procedure. Changes in formats. Machine details may be written in formats.
- Awareness to Contractor for this change. Through vendor meet/communication to all enlisted contractors



NFCCU PROJECT

3.6. Material control at site

The control of the inventory (Free issue materials) at site made through the in house developed software tools , which is have interface of COSMAS Package (at Planning end) and WAMS (at warehouse end) for bulk piping material controls. WAMS package being maintained by warehouse, for receipt and issue of all types of materials including Piping materials, Equipments, electrical items, Instrumentation items.

Material against some PO's received were received without MTC. Warehouse cooperated in issuing the materials to the contractors but maintained list of such items, taken up with Project manager and Vendors. Thus work was not hampered at site because of not issuing the material to the contractors. Due to lack of nomenclature philosophy in numbering of repeat orders for the materials , vendor continued to generate the package list / Invoice as per parent order numbers only whereas the repeat orders in WAMS entered with 1000 series . This resulted in difficulty in accounting the materials (warehouse accounted in parent orders resulting in over stock and simultaneously shortage in 1000 series purchase order).

Delay in receipt of PO dump file for COSMAS & WAMS (Sometimes material were received at site, but corresponding PO details were not available in dump) resulting delay in successive activities. Detailing of certain PO's was also an issue of concern, for example details of instrumentation tagged items ordered of some vendor and not available in PO dump. Package does not permit the site user to add / edit PO for Tagged items. Based on the feed back received from site, ROV Update the PO dump for WAMS and send back to site which takes times.

U/G Piping works:

There was no correlation between the lines wise Under ground piping MTO in COSMAS and line wise MTO of drawings received (Lines Nos.) . SO line wise MTO in OCSMAS was corrected as per drawings. . The exception reports was generated for the piping items for the piping items missed in COSMAS and conveyed to ROV for further procurement action to avoid the material shortage.

A/G Piping works:

- The exception reports was generated from In order to ensure receipt of 100% Isometrics at site , time to time report on Isometrics not received w.r.t. COSMAS line list was sent to EIL HO / EIL ROV.
- List of isometrics, which were not found in COSMAS, sent to EIL HO / ROV periodically to ensure materials for those isometrics are not missed.
- At various stages of project, contractor was asked to submit the material requirement for the balance works. EIL Mechanical Engineer, Planning Engineer, contractor collectively made the line wise MTO for the balance works, tallied with the COSMAS. Exception report for the additional



JOB CLOSE OUT REPORT – TIME ASPECT CONSTRUCTION ACTIVITIES

Job No. : 6891
Page ¹⁸⁴ of 195

NFCCU PROJECT

material requirement generated, sent to Project Manager for further procurement action to avoid the material shortage.

- Loop wise / System wise Piping Material shortage report for various units and offsite piping, impulse piping were prepared and issued on weekly basis.
- Separate material shortage report for compressor package loose items prepared and issued to client / EIL ROV etc.

Instrumentation works:

Instrument index was converted to excel form, checked for order details tag wise. The tag wise order details with WAMS Tag wise receipt information. The exception list with respect to order and receipt was prepared in this manner , which was communicated and expedited with ROV and thus availability of all the instruments were ensured.

Handing over of Spares / Surplus materials:

It has been observed that the handing over methodology of spares / surplus materials needs to be formalized at the beginning to avoid problems later on as the client always insist on taking over as per methodology being adopted in their warehouse and the nomenclature as per the methodology like SAP , ERP etc. which they normally use now a days. Interfacing of item codes of EIL and client should be bridged by software to have easy handing / taking over of the materials.

Various report / formats were formulated by using database tool such as MS Access, Excel about the status of the materials.



3.7 SAFETY

The contractors were asked to submit their HSE procedures as per company HSE guidelines for review and approval by EIL. The HSE procedures of all contractors including their HSE site plan and reporting formats were reviewed and approved by EIL. The implementation and reporting methodology of HSE activities, as per guidelines for HSE at construction sites, were issued to all contractors. The contractors at site were advised to conduct regular HSE meetings and HSE awareness programs. All contractors deployed qualified / identified safety officers at site for taking care of safety aspects of the daily activities. EIL employees, employees of contractors and workmen at site, made emphasis for the use of personnel protective equipments. There was no major accident reported from site till completion of the project.

Following safety related points were taken care during project execution for all the Manpower irrespective of their Trades.

3.7.1 Safety Rules & Regulations for Fitters, Welders, Gas Cutters and others :

1. Attend tool box meeting daily in the morning before commencement of work.
2. Welder as well as his Co-Worker used welding screen or welding goggles so that Welding Arc should not be observed by naked eyes.
3. Asbestos hand-gloves were used while handing hot objects.
4. Use of safety belts and fall arresters while working at height above 2 meters.
5. Loose nylon or polyester dress not used.
6. Goggles of face screen were used while chipping, polishing, grinding, scrapping and filling.
7. Radiography works carried after cordoning the working area with suitable indicators and after check listing.
8. Permission from IOCL to be obtained before carrying out the trenching works for any road crossing etc.
9. While working for open cut road crossing, proper indication & marker for traffic diversion with clear indication have been shown to avoid any accident.
10. Side slopes were provided for all deep excavations and shall be executed after permit.

3.7.2 Safety Instructions for Electrical Equipment :

1. Electrical equipment and lines was considered as live unless they are positively known to be dead.
2. No employee was allowed to get up on a pole or work on apparatus in service or work in proximity to a live conductor, unless the Man-in-Charge of the work had obtained the necessary permit for work from the Authority-in-Charge of the apparatus or the lines.



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 6 of 195

NFCCU PROJECT

3. Any danger zones were clearly marked by boards painted with the words "DANGER" written both in English and in vernacular in red color and hung at appropriate places.
- 3.7.3 Safety During work:** All engineers / supervisors / workmen were advised to use safety helmet at all time. Safety belts were used for working at height. For scaffolding of Civil / mechanical works, only steel tubular pipes with H. frames were allowed to avoid any accident.

HSE Review Meeting: Monthly HSE review meeting was been conducted every month along with Contractors Site-in-Charge and Safety officers.

- Achieved 5.2 Million safe hrs. without LTA and recognized a certificate from client is attached herewith.
- As a safety promotion activity, successfully exhibit the safety exhibition depicting the unsafe acts and conditions prevailing at different sites.
- Design and construct the HSE grading system to evaluate the contractor HSE performance. This system is now basis of evaluation of HSE performance of contractor in HPCL for other projects.
- Successfully liaison with client and external agencies.
- Successes fully completed HSE audits by external IRQS audits with no NC.
- Observed and celebrate fire day, Environment day and National safety day. Invited eminent personality from NSC to celebrate the NSD.

HSE Statistics of the NFCCU:

1. No of Near Misses	:	61
2. No of disciplinary action against Staff:	:	263
3. No of activities for which JSA completed	:	56
4. No of Weekly HSE meeting	:	90
5. No of RCM meeting	:	20
6. No of training programme conducted	:	12
7. No of Induction conducted	:	318
8. No of TBT conducted	:	6103
9. No of Unsafe acts/practices detected	:	68000
10. Total Penalty Imposed on contractor	:	₹ 488050.00

SAFETY RECOGNITION CERTIFICATES

CERTIFICATE OF RECOGNITION

**HINDUSTAN PETROLEUM CORPORATION LIMITED
(MUMBAI REFINERY)**



Congratulations

इंजीनियर्स इंडिया लिमिटेड  ENGINEERS
INDIA LIMITED
(भारत सरकार का उपकार्य)

On the achievement of

5.2 MILLION MAN-HOURS

WORK WITHOUT ANY

LOSS TIME ACCIDENT

AS ENGINEERING PROJECT MANAGEMENT CONSULTANT

**(Achieved from the manpower of 12 conventional contractors of
NFCCU PROJECT)
(Job No 6891)**

DURING THE PERIOD

24.04.2009 TO 30.06.10

**This is issued with our total appreciation for the individual and collective efforts by
all, who have devoted to this accomplishment.**

**V.V. NAGADA
General Manager
(Projects)**



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

3.7 PERFORMANCE RATING OF THE CONTRACTORS

Job No. : 6891
 ANNEXURE 3.7
 PAGE 8 OF 195

SNO.	NAME OF CONTRACTOR	DESCRIPTION OF WORKS	RATING OF VARIOUS FACTORS									OVERALL PERFORMANCE
			1	2	3	4	5	6	7	8	9	
1	SKB Builders	Civil & strl works - ISBL & Extn. Of SS-10	VG	G	F	F	VG	G	G	VG	VG	GOOD
2	Offshore Infrastructure Ltd.	Mechanical works- Unit Heaters works	VG	VG	G	VG	VG	VG	VG	VG	VG	VERY GOOD
3	Thermax Limited	FG Cooler installation	F	F	F	F	F	F	F	F	P	FAIR
4	Thermax Limited	Sea Cooling Line	F	F	F	F	F	F	F	F	F	FAIR
5	Offshore Infrastructure Ltd.	Civil & Mech. works U/O PART-I	VG	VG	G	VG	VG	G	VG	VG	G	GOOD
6	Bridge & Roof	Civil & Mech. works U/O PART-II	VG	VG	G	VG	VG	G	VG	VG	G	GOOD
7	IOT Anwesha	Instrumentation of RR Package	F	F	F	F	F	F	F	F	F	FAIR
8	Larsen & Tubro	Instrumentation works	VG	VG	VG	VG	VG	VG	VG	VG	VG	VERY GOOD
9	Jasubhai Engineering Pvt. Ltd.	Electrical works	VG	G	VG	VG	G	G	VG	VG	G	GOOD
10	Technimont ICB , Mumbai	Civil & Mech works for FGSU , PTU & Caustic Limited	F	F	F	F	F	F	F	F	F	VERY GOOD
11	Furnace Fabrica (India) Limited											

FACTORS:


- 1 JOB COMPETENCY AND SYSTEMATIC APPROACH.
- 2 QUALITY STANDARD AND INITIATE FOR CORRECTION.
- 3 DEPENDABILITY & DISCIPLINE WITH RESPECT TO RESPONSE TO RESOURCE AUGMENTATION / MOBILISATION/ PERFORMANCE : FOLLOW UP INSTRUCTION OF R.C.M. / AREA ENGINEERS.
- 4 SAFE CONSTRUCTIONS PRACTICES.
- 5 ATTITUDE & FLEXIBILITY TOWARDS CHANGES.
- 6 LABOUR RELATION & PAYMENTS
- 7 FINANCIAL STRENGTH AND IMAGE / REPUTATION.
- 8 QUALITY OF SUPERVISION.
- 9 REASONABLE IN MAKING EXTRA CLAIMS, ADHERENCE TO AGREED COST ESTIMATE & TIME.
- 10 COMMUNICATION & RESPONSE TO PROBLEM SOLUTION.
- 11 TIME PERFORMANCE.

RATING :
 VG - VERY GOOD
 G - GOOD
 F - FAIR
 P - POOR

**JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES**

NFCU PROJECT

4.1 ORGANISATION CHART FOR FIELD OFFICE



NOTE (#) : Outsourced

4.2 MANPOWER DEPLOYMENT AT FIELD OFFICE

NFCCU PROJECT

4.2 MANPOWER DEPLOYMENT AT FIELD OFFICE

NOTE : CAPITAL MANDATORY USED FOR PARANIE ON COING ETI PROJECT AT HQC



1.3 LIST OF MAJOR CONTRACTS



NCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO: 6691
ANNEXURE - 4.3
PAGE OF 195

4.3 LIST OF MAJOR CONTRACTS


SL. NO.	DESCRIPTION OF WORK	DATE OF AWARD		DATE OF START		CONTRACT VALUE (RS. LACS)	ACTUAL AMOUNT PAID IN Rs. (Lacs)	ITEM DES.	UOM	TENDER QTY	ACT. QTY	COMPLETION DATE			CONTRACT DURATION IN MONTH			REMARKS & REASON FOR DELAY IF ANY
		SCH	ACT.	SCH.	ACT.							SCH.	ACT.	SCH.	ACT.	SCH.	ACT.	
12	Instrumentation works	31-Jan-09	31-Jul-09	28-Aug-09	620.1	350.93	TRAYS	KM	16.00	22.10	8	29-Sep-09	30-Mar-10	30-Apr-11	8	8.0	20.1	Delay in Release of front by other agency
13	Heaters Package (Site works)	31-Mar-08	06-Jan-09	27-Jul-09	1824.0	1817.0	@ HEATERS	Nos	1.00	1.00	12	31-Aug-09	05-Jan-10	06-Dec-10	17.0	12.0	23.0	Due to inadequate mobilisation of resources.
14	Electrical works	31-Jan-09	09-Oct-09	04-Nov-09	605.3	796.0	@ SHOOT BLOWER NO	NO	8.00	8.00	5	29-Sep-09	08-Mar-10	15-Nov-10	8	5.0	12.4	Delay in Release of front by other agency
15	Civil & Mech works for FGCU , PIU & Caustic	16-Jan-09	04-Sep-09	15-Oct-09	903	568.73	RCC	CUM	950.00	867.00	6	30-Apr-10	03-Mar-10	31-Mar-11	15.4	6.0	17.5	Delay in Receipt of Piping Equipments and inadequate mobilisation of resources by contractor.

NOTE : @ - Final Bill Amount.
@@@ : Contract value included with Civil & strl . works part-II



PROGRESS CURVES


OVERALL CONSTRUCTION PROGRESS (FCCU & FGCU)





PROGRESS CURVES

OVERALL CONSTRUCTION PROGRESS (FCCU / GCU / OFFSITE)






NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE - 4.4
PAGE 16 OF 195

PROGRESS CURVES

OVERALL CONSTRUCTION PROGRESS (FGSU / PTU / CASUTIC)



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.1 CIVIL & STRUCTURAL WORKS-PART -I (M/S SKB BUILDERS)

Sr No	WORK ITEM DESCRIPTION	UOM	QTY (Sch)	WTD. VALUE(Act)	WTD. VALUE(%)
1 EXCAVATION	CM	12580	8700	0.37	1118
2 DISPOSAL OF EARTH	CM	2655	500	0.14	2137
3 PCC	CM	550	141	0.00	1765
4 CENTERING/ SHUTTERING	SM	17405	12000	1.18	1350
5 RCC SUB- STRUCTURE	CM	4250	2700	22.82	685
6 RCC SUPER STRUCTURE	CM	1075	1900	26.76	440
7 STRL FABRICATION	MT	73	440	6.82	440
8 STRL ERECTION	MT	73	440	3.72	440
9 STRL PAINTING	MT	73	440	0.53	440
10 GRATINGS	MT	10	26	0.24	200



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.1 CIVIL & STRUCTURAL WORKS-PART-I (M/S SKB BUILDERS)



NETTIE BEEBE

4.5 CONTRACTOR PERFORMANCE BAR CHART

51 CIVIL & STRUCTURAL WORKS-PART-I / M/E SKR BUILT DEBS

Sr No	WORK ITEM DESCRIPTION	UOM	QTY (tch)	WTD. VALUE(%)	CUMM. SCh (%)	CUMM. FRONT % RELEASE		MONTHLY % PROGRAMM		CUMM ACT % PROGRESS	
						QTY (Act)	WTD. VALUE(%)	CUMM. SCh (%)	MONTHLY % PROGRESS	CUMM ACT % PROGRESS	
22	GI TESTING	RM	2510	0.07	A						0.00%
23	EARTH ELECTRODES	NO	25	0	F						0.00%
24	EARTHING STRIPS	RM	1000	0.36	P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
					A						0.00%
					F						0.00%
					P						0.00%
					S						0.00%
		</td									



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
 Annexure- 4.5
 PAGE OF 145

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.2 CIVIL & STRUCTURAL WORKS-PART -II (M/s SKB BUILDERS)

Sr No	WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	WTD. VALUE(%)	15-Jan-09	15-Feb-09	15-Mar-09	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09		
1	EXCAVATION	CM	14670	7500	5.38	F	6000	0	0	7000	0	0	0	0	0	0	0	
					P	1055	900	200	900	2500	0	150	300	350	150	115		
					A	600	0	0	525	1410	0	0	100	315	35	105		
					S				500	800	800	800	400					
2	DISPOSAL OF EARTH	CM	2500	1500	0.54	F	500	0	0	0	0	0	1000	0	0	0	0	
					P	0	0	0	500	0	0	0	1000	0	0	1	0	
					A	0	0	0	0	0	0	0	500	0	0	300	0	
					S	85	30	30	40	40	40	35						
3	PCC	CM	260	210	0.75	F	115	0	0	75	20	0	0	0	0	0	0	
					P	30	30	15	30	90	0	5	19	15	10	0		
					A	21	3	0	11	46	0	0	19	11	0	7		
					S	5148	3024	1180	1070	280	2226	1100	1100	472				
					F	5000	1500	1000	2500	2000	500	0	0	0	0	0		
4	CENTERING/ SHUTTERING	SM	17600	12500	1.56	P	3042	2500	2100	1500	2400	2400	2400	1800	2000	2000	1700	
					A	1302	538	1515	430	1015	1075	1612	1138	750	900	900		
					S	670	360	275	250	375	370							
5	RCC -SUB STRUCTURE	CM	2300	2150	23.07	F	1080	0	159	511	300	100	0	0	0	0	0	
					P	360	400	150	600	677	110	30	75	60	105	150		
					A	188	103	0	184	609	92	10	0	46	3	105		
					S	100	175	175	325	325	250	250	100					
6	RCC -SUPER STRUCTURE	CM	1700	2525	45.16	F	250	480	499	0	711	475	0	0	25	25		
					P	100	210	450	100	222	850	636	630	577	380	125		
					A	44	88	241	85	217	317	463	410	255	280	125		
					S	500	1000	2500	2500	2500	2100	500						
7	BACKFILLING	CM	11600	8000	4.29	F	5000	0	1000	2000	0	0	0	0	0	0	0	
					P	0	0	1000	1200	0	0	0	1000	0	0	0	500	
					A	0	0	0	0	970	0	0	500	0	0	0	500	
					S	15	15	15	15	15	15	4	1					



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 145
125

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.2 CIVIL & STRUCTURAL WORKS-PART -II (M/s SKB BUILDERS)

Sr No	WORK ITEM DESCRIPTION	UOM	QTY. (sch)	WTD. VALUE(%)	15-Jan-09	15-Feb-09	15-Mar-09	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09					
8	BOLTS/INSERTS	MT	80	90	0.72	F	10	0	2	8	55	5	0	10	0	0	0				
					P	0	2	3	3	3	21	10	10	2	2	1					
					A	2	0	2	3	2	51	5	23	0	1	1					
					S	20	60	60	70	60	30										
9	STRL FABRICATION	MT	300	250	4.92	F	0	9	167	0	54	0	2	0	0	0	0	18			
					P	0	0	15	100	30	25	25	90	50	45	45	125				
					A	0	0	15	85	8	0	2	46	14	5	36					
					S	15	35	60	60	60	50	50	20								
10	STRL ERECTION	MT	300	250	2.68	F	0	0	0	0	0	0	0	232	0	0	0	18			
					P	0	0	0	0	0	0	0	20	70	60	130	130	230			
					A	0	0	0	0	0	0	0	0	26	19	4	41				
					S			20	60	70	50	50	50								
11	STRL PAINTING	MT	300	250	0.38	F	0	0	0	0	0	0	0	232	0	0	0	18			
					P	0	0	0	0	0	0	0	0	0	0	100	100	200			
					A	0	0	0	0	0	0	0	0	0	0	0	0				
					S				10	10	10	10									
12	GRATINGS	MT	30	25	0.29	F	0	0	0	0	0	0	0	12	0	0	0	13			
					P	0	0	0	0	0	0	0	0	9	0	6	1	5			
					A	0	0	0	0	0	0	0	0	4	1	0	0				
					S					150	150	150	150	150	100						
13	HAND RAIL	RM	700	700	0.25	F	0	0	0	0	0	0	0	700	0	0	0	0			
					P	0	0	0	0	0	0	0	150	120	600	600	300				
					A	0	0	0	0	0	0	0	0	0	75	0	75				
					CUMM. Sch (%) - S	12.76%	23.62%	34.96%	48.35%	65.40%	80.90%	89.82%	96.87%	99.58%	100.00%	100.00%	100.00%				
					CUMM FRONT % RELEASE- F	33.77%	32.93%	43.53%	58.07%	67.35%	84.62%	97.67%	97.73%	97.74%	97.74%	97.71%	100.00%				
					MONTHLY % PROGRAMM - P	12.78%	11.60%	10.62%	10.94%	14.35%	13.23%	17.15%	14.52%	15.50%	14.35%	11.11%	9.90%				
					CUMM ACT % PROGRESS - A	12.79%	21.00%	24.69%	30.33%	37.73%	49.15%	56.33%	66.76%	76.99%	84.45%	89.64%	96.15%				



4.5 CONTRACTOR PERFORMANCE BAR CHART

44.5 CONTRACTOR PERFORMANCE BAR CHART

44.5.3 CIVIL & STRUCTURAL WORKS-SUB STATION (M/s SKB BUILDERS)



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6691
Annexure- 4.5
PAGE OF 122

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.3 CIVIL & STRUCTURAL WORKS-SUB STATION (M/s SKB BUILDERS)

S.NO	WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	QTY. (Act)	WTD. VALU E (%)	15-Jan-09	15-Feb-09	15-Mar-09	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10
9	Plastering	SM	6000	4.07	P	0	0	0	0	0	90	110	300	160	195	75	10		
					A	0	0	0	0	0	8	12	90	140	95	120	65	5	
10	Flooring	SM	2500	6.5	S				1200	1800	1500	0	0	0	0	0	0	0	
					F	0	0	0	0	0	6300	0	0	0	0	0	0	0	
11	False ceiling	SM	1280	0.41	P	0	0	0	0	0	600	700	700	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	Door/ window	SM	180	0.3	S				500	600	700	700	0	0	0	0	0	0	
					F	0	0	0	0	0	2500	0	0	0	0	0	0	0	
13	Painting (Int/Ext)	SM	7250	4.91	P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
14	Roof Treatment	SM	900	0.91	S				1250	1500	2000	2000	570	0	0	0	0	0	
					F	0	0	0	0	0	7200	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	
					F	0	0	0	0	0	0	0	0	0	0	0	0	0	
					P	0	0	0	0	0	0	0	0	0	0	0	0	0	
					A	0	0	0	0	0	0	0	0	0	0	0	0	0	
					S				700	200	0	0	0	0	0	0	0	0	



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.4 CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGSU - BY M/s FURNACE FABRICA

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	QTY. (Act)	WTD. VALUE	15-Oct-09	15-Sep-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
1 EXCAVATION	CUM	2280	3150	1.68	F															
					P															
					A															
					S															
2 PCC	CUM	73	140	0.95	F															
					P															
					A															
					S															
3 RCC SUB STRUCTURE	CUM	910	800	11.66	F															
					P															
					A															
					S															
4 RCC ~ SUPER STRUCTURE	CUM	40	67	2.28	F															
					P															
					A															
					S															
5 STRL. FABN.	MT	40	42	1.57	F															
					P															
					A															
					S															
6 STRL. ERCM.	MT	40	42	1.29	F															
					P															
					A															
					S															
7 STRL. PAINTING	MT	40	42	0.15	F															
					P															
					A															
					S															
8 GRATINGS	MT	20	20	0.44	F															
					P															
					A															
					S															
9 HAND RAIL	RM	460	460	0.31	F															
					P															
					A															



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.4 CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGSU - BY M/s FURNACE FABRICA

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	QTY. (Act)	WTD. VALUE	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
10 STATIC EQPT. ERCN.	MT	106.3	128	3.11	S				25	45	36.3									
11 ST. EQPT. ALIGN/ GRTG.	MT	106.3	128	0.93	F							48	0	31	18	0	31	0	0	0
12 PUMPS ERCN	Nos	12	20	1.46	P							48	0	31	18	0	31	0	0	0
13 PUMPS ALIGN/GRTG.	Nos	12	20	0.49	A							0	48	18	30	18	6	37	37	
14 COMPRESSOR ERCN.	MT	12	12	0.38	S							6	6							
15 COMP. ALIGN/GRTG.	MT	12	12	0.12	F							2	0	7	8	3	0			
PIPING FABRICATION																				
18 CS NIBR PPG	ID	1500	5000	5.46	S				200	500	200	0	400	0	700	400	100	200	100	
19 SS PPG	ID	4250	6500	8.21	F				600	1600	600	100	1500	100	500	600	1200	1327	807	807
					P				600	900	2000	1000	1500	0	9	227	500	316	1090	530
					A				484	410	738	289	0	0						
					S				100	1200	1200	550								
					A				600	3600	2000	900	1200	500	500	1500	0	300	200	200
																1800	1800	964	500	500



4.5 CONTRACTOR PERFORMANCE BAR CHART

5.5 CIVIL & MECHANICAL WORKS FOR PTII & CAUSTIC AND MECHANICAL WORKS FOR EGSIU - BY M/S FURNACE FABRICA

THE JOURNAL OF CLIMATE



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 195
126

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.4 CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGSU - BY M/s FURNACE FABRICA

WORK ITEM DESCRIPTION	UOM	QTY (Sch)	QTY (Act)	WTD. VALUE	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	15-Jan-11	15-Feb-11	15-Mar-11	15-Apr-11	15-May-11	15-Jun-11	15-Jul-11	15-Aug-11	15-Sep-11	15-Oct-11	15-Nov-11	15-Dec-11		
	MT	2000	2000	0.77	P																													
	RM	111	111	0.77	A																													
	IM	2000	2000	0.77	S																													
28	PAINTING PPG Primer	IM	5800	5800	0.25	F																												
29	PAINTING PPG Final	IM	3900	3900	0.17	F																												
	QUENCH TOWER ERECTION																																	
30	Erection of Shells	MT	120	120	3.03	F																												
31	Site Welding	RM	22	23	1.68	P																												
	DUCT FABRICATION / ERECTION																																	
32	DUCT FABRICATION	MT	29	22	1.28	F																												
33	DUCT Erection	MT	29	22	1.07	P																												
34	Site Welding	MT	29	22	0.48	P																												
35	Fabrication	MT	71.5	72	1.57	A																												
	TANK WORKS																																	



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.4 CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR EGSH - BY M/S EHRNACE FABRICA

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.4 CIVIL & MECHANICAL WORKS FOR PTH & CAUSTIC AND MECHANICAL WORKS FOR EGSIU - BY M/s FURNACE FABRICA



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 195
123

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	WTD. VALUE	TIME ASPECT															
				15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10
1 STATIC EQPT. ER CN.	MT	650	1344	2.95	S	25	75	150	150	50	50	50	50	50	50	50	50	50	50
					F		272	191	6	54	127	150	250	166	85	1	6	34	2
					P		230	108	280	260	27	295	211	256	231	32	23	22	22
					A		94	36	54	269	27	194	95	222	231	10	7	15	22
					S		50	75	150	150	75								
2 ST. EQPT. ALIGN/GRTG.	MT	650	1344	0.89	F		272	191	0	94	127	150	250	166	85	1	6	34	2
					P		120	210	280	260	75	400	200	274	227	92	23	23	20
					A		39	91	37	281	1	198	175	211	200	69	6	16	20
					S		20	10	35	40	15	2							
3 PUMPS ERCN	Nos	57	57	0.38	F		24	0	0	0	0	12	19	0	0	0	0	0	1
					P		24	5	0	0	0	8	18	2	2	2	2	2	0
					A		19	5	0	0	0	8	23	0	0	0	0	0	0
					S		20	10	35	40	15	2							
4 PUMPS ALIGN/GRTG.	Nos	57	57	0.13	F		24	0	0	0	0	12	19	0	0	0	0	0	1
					P		24	9	3	0	0	8	10	19	5	2	2	2	0
					A		15	6	3	0	0	2	12	12	5	0	0	0	0
					S		70	0	0	73	12	40	0	0	0	0	0	0	1
5 COMPRESSOR ERCN.	MT	350	350	1	F		70	0	0	73	12	40	0	0	0	0	0	0	76
					P		0	21	0	48	68	0	0	172	0	0	0	0	56
					A		0	19	0	19	68	0	23	0	0	0	0	0	56
					S		70		100	100	80								
6 COMP. ALIGN/GRTG.	MT	350	350	0.31	F		70	0	0	73	12	40	0	0	0	0	0	0	0
					P		49	70	0	0	0	0	0	172	20	100	120	0	107
					A		0	0	0	0	0	0	50	0	20	1	0	0	0
					S		50	100	150	150	25								
7 STRL. FABN.	MT	500	910	3.08	F		150	4	226	291	29	150	0	90	0	70	0	0	0
					P		52	85	100	245	285	160	185	54	70	64	12	5	1
					A		45	59	81	74	216	89	131	74	66	62	7	3	1
					S		25	50	150	150	25								



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.5
PAGE OF KAS
124

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	QTY. (Act)	WTD. VALUE	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	
8 STRL. ERCN.	MT	910	2.52	F	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
9 STRL. PAINTING	MT	500	0.29	P			60	44	23	307	16	150	125	75	40	70	0	0	0	0	
10 GRATING FABR/ ER CN	MT	235	2.86	P		0	80	120	92	23	10	22	15	22	11	4	14	10	10	10	
11 HANDRAIL ER CN.	RM	3000	0.18	P		0	52	56	67	37	1	0	0	0	16	7	5	3	1	1	
12 FIRE PROOFING	CM	75	80	0.26	A	0	27	772	500	516	0	281	287	292	55	33	30	23	23	23	
					S	20	20	10	5												
					F	18	12	10	25	0	5	3	0	7	0	0	0	0	0	0	
					P	18	18	22	20	21	20	20	15	10	6	5	5	5	5	5	
					A	0	18	22	0	0	11	5	9	10	0	0	0	0	0	0	
					S	12500	24000	26000	29000	28000	11000	9100	400								
					F	55000	28000	6000	14500	21500	10000	5000	2000	5000	5000	5000	5000	0	0	0	
					P	35000	36000	35000	23000	19500	18000	14000	11807	7000	5500	3000	3399	3399	1617	1617	
					A	23551	21868	30401	19496	17426	12371	10799	5079	4858	4275	3477	1982	1982	900	900	900
					S	2000	4000	4500	4500	4500	3500	3500	500								
					F	3500	3500	1500	3700	0	3800	2000	3000	1000	1000	800	90	440	440	440	
					P	0	3000	4500	2400	8000	5000	10900	2500	2000	500	409	217	217	217	217	
					A	0	4576	2579	1607	632	1870	1336	7151	2037	1163	440	212	487	487	487	
					S	1500	3000	3100	3000	1000	900										

PIPING FABRICATION

13 CS NIBR PPG	ID	140000	160000	16.88	S	12500	24000	26000	29000	28000	11000	9100	400								
					F	55000	28000	6000	14500	21500	10000	5000	2000	5000	5000	5000	5000	0	0	0	
					P	35000	36000	35000	23000	19500	18000	14000	11807	7000	5500	3000	3399	3399	1617	1617	



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 145
/7C

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	QTY. (Act)	WTD. VALUE	PERIOD															
					15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10
15 AS PPG	ID	12500	18500	2.77	F		300	300	1200	4200	4500	500	1000	2000	1800	1000	0	1500	100	
16 SS PPG	ID	4000	6000	0.79	P		0	1500	1200	2100	7400	3000	5020	2000	2200	1800	500	460		
PIPING ERECTION					S	700	900	1000	700	400	300									
17 CS NIBR PPG	IM	160000	184000	14.56	F	35000	18000	11020	34980	17000	15000	19000	19000	7500	3000	500	2800	0		
18 CS IBR PPG.	IM	35000	24500	1.94	P	36000	40000	30000	24000	26000	20000	36500	14787	8000	4500	3000	1800	890		
19 AS PPG	IM	17000	18000	1.42	F	A	16751	19609	22039	20024	20905	16263	32265	20245	7433	2921	1374	2200	600	
20 SS PPG	IM	5000	65000	51	P	S	5000	19000	24000	25000	25000	30000	30000	2000						
21 CS NIBR PPG	IM	160000	184000	9.71	P	A	0	0	0	0	0	0	0	0	0	0	0	0	0	0
PIPING SUPPORTING					S	5000	19000	24000	25000	25000	30000	30000	2000							
21 CS NIBR PPG	IM	160000	184000	9.71	F		25000	15000	24020	35980	17000	15000	19000	20000	6000	3500	500	2800	0	
					P		0	30000	40000	24000	25000	20000	36500	13395	8000	5000	3000	1500	1250	
					A		0	17669	31532	22777	26172	18844	29611	19896	8273	4027	1203	1946	681	



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 195
131

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	WTD. (Act)	WTD. VALUE	Performance Bar Chart													
					15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	
22 CS 1BR PPG.	IM	35000	24500	1.29	S	3000	4500	5500	7000	7000	1000							
23 AS PPG	IM	17000	18000	0.95	F	0	0	2440	4560	2800	5200	5000	1000	1000	500	400	600	
24 SS PPG	IM	5000	65000	0.34	P	0	0	0	0	3000	6000	7500	18000	23568	3000	2500	1200	800
					A	0	0	0	0	0	6200	3395	1837	7174	2606	1534	397	607
					S	1500	2600	3000	3500	3200	3200							
					F	0	0	400	5100	0	500	4000	0	3500	3500	0	0	500
					P	0	0	0	0	500	4000	3000	7500	15390	8000	5000	3000	528
					A	0	0	0	0	0	0	0	1610	4635	4836	2366	1307	1406
					S	400	800	900	1000	1000	900							
					F	0	0	1500	0	0	1500	1000	0	500	500	0	800	600
					P	0	0	0	1500	0	500	2000	4680	1800	2000	1600	1200	500
					A	0	0	0	0	0	0	320	1850	1055	864	344	422	351
					PIPING HYDROTESTING													
25 CS NIBR PPG	IM	160000	184000	4.85	S	5000	20000	26000	26000	30000	30000	23000						
26 CS 1BR PPG.	IM	35000	24500	0.65	F	0	0	25000	15000	0	10000	20000	0	20000	60000	20000	8000	
27 A5 PPG	IM	17000	18000	0.47	P	0	15000	24000	25000	30000	40000	40000	42000	51000	52000	52000	20936	
28 SS PPG	IM	5000	65000	0.17	A	0	2555	4644	7652	5650	14399	13037	20264	23102	28395	15420	21295	
					S	4000	6000	6500	7000	7000	4500							
					F	0	0	0	0	0	2150	9860	5990	5500	0	500	500	
					P	0	0	0	0	0	8000	5000	9000	1500	714	714	714	
					A	0	0	0	0	0	1172	6838	5232	8860	620	434	434	
					S	2500	3000	3500	3500	1000								
					F	0	0	0	0	0	0	9000	3000	0	5500	5500	5500	
					P	0	0	0	0	0	1000	0	3000	10000	7538	7538	7538	
					A	0	0	0	0	0	0	0	220	3790	6712	6712	6712	
					S	700	900	1000	1100	1100	200							
					F	0	0	0	0	0	200	800	2000	1000	1500	900	900	
					P	0	0	0	0	0	3000	1000	2100	4500	2636	2636	2636	



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 195
132

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	WTD. (Act)	WTD. VALUE	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	0
			A																		
			S																		
29	PPG. CEMENT LINING	IM	45800	36000	2.37	F				15000	0	3000	8000	2000	6000	0	900	0	100	0	3000
			P						0	6000	6000	4000	8000	6000	12000	1030	436	436	0	3000	
			A						0	6038	4518	3902	4318	4641	4113	494	0	536	0	3000	
			S						1000	1000	1000	2000	2000	600							
30	STRESS RELIEVE	Nos	8600	8600	1.13	F			1500	0	100	700	3200	0	0	1500	0	150	850	1600	100
			P						250	500	700	450	800	850	800	900	900	300	180	300	
			A						113	445	693	474	705	665	631	641	834	470	554	1011	325
			S						556	1253	1507	1671	1609	751	613	40					
			F						3000	500	500	1000	900	0	300	1300	300	700	2500	0	40
31	RADIOGRAPHY	Nos	8000	11500	2.53	P			400	900	900	900	1000	1050	900	900	900	600	210	1200	699
			A						276	754	589	836	945	1230	711	689	823	1025	718	933	421
			S						1000	3000	3000	3000	3000	1500							
			F																		
32	STEAM TRACING	RM	8500	11500	0.76	P															
			A																		
			S																		
			F																		
33	GI PIPING	IM	11000	11000	1.45	P															
			A																		
			S																		
34	Sp. NOZZLE IN FW Sys.	Nos	858	858	0.19	P															
			A																		
			S																		
35	INSULATION - PPG	IM	95000	105000	2.31	P															
			A																		



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 135

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.5 MECHANICAL WORKS -UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION	UOM	QTY. (Sch)	WTD. VALUE (Act)	PERIOD															
				15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10
36 INSULATION - EQFT.	SM	3250	3250	S	500	500	400	500	600	600	600	600	600	600	600	600	600	600	600
37 PAINTING -PPG Primer	IM	217000	230000	0.91	F		1000	0	600	0	0	0	600	1000	50	0	0	0	0
38 PAINTING -PPG Final	IM	210000	230000	0.91	P		0	0	300	0	450	1200	1200	1000	511	77	0	29	29
39 PAINTING - EQPT.	M	6000	6700	0.71	A		0	0	0	0	185	243	1278	1033	434	48	0	0	0
40 CHEM. CLEANING	IM	200000	30000	0.13	P														
CUMM. Sch (%) - S				1.78%	7.59%	18.37%	32.39%	47.71%	64.64%	79.99%	93.33%	98.78%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%
CUMM FRONT % RELEASE- F				0.00%	11.61%	23.89%	33.96%	40.88%	56.02%	65.40%	71.85%	80.08%	85.92%	86.26%	94.68%	96.90%	97.47%	97.65%	98.55%
MONTHLY % PROGRAMM - P				0.00%	3.10%	10.41%	15.03%	15.12%	15.28%	14.34%	13.87%	17.12%	18.37%	9.79%	7.21%	5.76%	5.66%	1.88%	3.25%
CUMM ACT % PROGRESS- A				0.00%	3.10%	9.38%	19.98%	31.63%	42.74%	53.35%	60.57%	70.60%	80.45%	86.28%	89.59%	91.67%	92.98%	94.87%	95.73%



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.6 CIVIL / MECHANICAL WORKS -OFFSITE PART-II BY M/S IOTL



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6691
Annexure- 4.5
PAGE OF 19C
/35

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.6 CIVIL / MECHANICAL WORKS -OFFSITE PART-II BY M/s IOTL

WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD VALUE (%)	15-Jun-09	15-Aug-09	15-Oct-09	15-Dec-09	15-Nov-09	15-Dec-09	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10		
10 CS 1BR PPG.	ID	195	1700	1.61	S		195			0	0	0	0	0	600	0	
	F					858	242	0	0	0	0	0	0	0	600	0	
	P					550	700	900	900	800	667	341	145	525	600		
11 SS PPG	ID	30	0	0	A	200	0	0	0	100	133	326	196	63	242	300	
	S					30					0						
	F																
	P																
	A																
PIPING ERECTION																	
12 CS NIBR PPG	IM	93000	46000	17.41	S	20000	20000	23000	10000	0	0	2000	0	500	1500	1500	
	F	15000	15000	0		3500	1000	2000	2000	1000	0	0	2000	500	1500	1500	
	P	0	24000			36000	21000	1000	2000	2231	308	1250	315	315	1739	1052	
13 CS 1BR PPG.	IM	650	5500	2.08	A	0	10261	13368	13000	0	2140	1923	58	935	0	576	500
	S					650					0						
	F					3227	500	1000	0	0	0	0	0	0	0	0	
	P					0	2000	0	3000	3000	1600	720	1124	860	860	800	
	A					0	0	0	0	0	1400	880	1596	264	0	660	
14 SS PPG	IM	100	0	0	S	100					0						
	F					0	0	0	0	0	0	0	0	0	0	0	
	P					0	0	0	0	0	0	0	0	0	0	0	
	A					0	0	0	0	0	0	0	0	0	0	0	
PIPING SUPPORTING																	
15 CS NIBR PPG	IM	93000	46000	9.67	S	1500	20000	26000	12000	0	0	2000	0	500	1500	1200	
	F	10000	20000	0		3500	1000	2000	2000	0	1000	0	2000	0	500	1500	
	P	0	15000			36000	22000	9000	7000	4368	1050	2000	1268	1268	3200	9600	
16 CS 1BR PPG.	IM	650	5500	1.16	A	0	0	10232	17320	4750	3330	4318	0	782	0	468	2600
	S					650					0						
	F																
	P																
	A																
17 SS PPG	IM	100	0	0	S					100			0				
	F																
	P																
	A																
PIPING HYDROTESTING																	
18 CS NTRD DDC	IM	93000	46000	2.87	S									0			
	F					21000	0	16000	20000	0	1000	0	2000	500	1500	0	



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 145
136

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.6 CIVIL / MECHANICAL WORKS -OFFSET PART-II BY M/s IOTL

WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD VALUE (%)	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	
18 CIVIL DRAINAGE	m	30000	30000	100.00%				10000	22000	32228	27200	12115	10317	9000	9000	9600	9600	5600	
	P		A				0	5265	2507	6028	15085	2798	1317	2000	0	2600	1800		
	S							650				0							
19 CS IBR PPG	IM	650	5500	0.46							3000	0	2000	0	0	0	500	500	
	F		P								0	3000	2176	4176	4000	5000	5000		
	A										0	824	0	0	0	1200			
	S										100		0						
20 SS PPG	IM	100	0	0															
	F		P																
	A																		
	S																		
21 RADIOGRAPHY	NOS	300	200	0.42				100	20	75	0	5	0	0	0	0	0	0	0
	F		P				90	120	120	75	25	120	88	68	58	50	30	30	16
	A						0	35	10	20	10	37	20	10	8	15	10	12	2
	S																		
22 STEAM TRACING	RM	19000	8000	2.52							4000	5000	5000	0	0	0	0	0	0
	F		P								1500	3500	2500	400	0	0	0	0	0
	A																		
	S																		
23 INSULATION -PPG	IM	80000	30000	2.52							5000	15000	25000	25000	10000	0	0	0	0
	F		P																
	A																		
	S																		
24 PAINTING -PPG Primer	IM	93000	46000	1.74							30000	20000	8000	0	0	0	1000	0	2000
	F		P								15000	5500	3500	1000	0	2000	0	500	500
	A										36000	24000	12000	4000	0	3400	800	700	200
	S																		
25 PAINTING -PPG Final	IM	93000	35000	1.33							17270	10998	4288	2744	0	2800	0	600	300
	F		P																
	A																		
	S																		
	CUMM. Sch (%) - S	2.53%	16.81%	34.53%	55.40%	77.11%	91.10%	97.67%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	
	CUMM FRONT % RELEASE- F	11.15%	24.83%	47.43%	56.99%	89.02%	95.32%	99.39%	99.82%	99.60%	99.77%	99.82%	99.77%	99.82%	99.82%	99.82%	99.82%	99.82%	99.80%
	MONTHLY % PROGRAMM - P	2.90%	13.02%	22.01%	22.28%	24.18%	13.23%	22.11%	15.98%	14.78%	11.32%	8.67%	5.65%	4.75%	2.01%				
	CUMM ACT % PROGRESS- A	1.07%	6.93%	25.95%	44.68%	62.46%	68.96%	76.01%	83.86%	88.70%	90.46%	92.66%	93.42%	95.01%	95.75%				



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO: 6891
Annexure- 4.5
PAGE OF 195
1.21

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.7 CIVIL / MECHANICAL WORKS -OFFSITE BY M/S BRIDGE & ROOF

WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD VALUE (%)	TIME PERIOD																	
					15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	
1 EXCAVATION	CUM	6050	5000	0.26	S	150	1300	1200	1100	1200	1100	0	0	1000	0	0	0	0	0	0	0	
					F		1800	0	0	2200	0	0	0	0	0	0	0	0	0	0	0	
					P	300	1800	1200	900	1200	900	1500	859	975	776	500	200	500	200	200	200	200
					A	140	162	775	524	149	750	631	94	659	276	300	0	300	0	0	0	0
2 PCC	CUM	400	115	0.4	S	5	65	80	80	90	75	5									150	
					F		52	0	28	220	0	0	0	0	15	15	0	0	0	0	0	
					P	30	70	16	45	60	15	33	25	25	9	3	5	3	3	3	3	
					A	0	6	15	16	5	13	17	14	15	3	2	3	1	0	2		
					S	10	150	375	340	325	280	40										
3 RCC	CUM	1520	765	4.02	F		387	0	13	500	50	0	0	100	15	0	0	0	0	0	0	
					P	100	150	200	205	300	190	125	180	45	11	5	11	5	5	5	7	
					A	0	17	79	148	56	56	75	140	57	123	49	6	1	4	2	1	
					S		25	35	15													
4 STRL. FABN.	MT	100	220	4.19	F		28	52	0	70	0	10	30	0	10	15	5	0	0	0	0	
					P	10	10	45	80	75	45	29	38	26	13	2	0	0	0	0	0	
					A	0	4	25	48	28	26	21	12	23	6	27	0	0	0	0	0	
					S	22	30	30	18													
5 STRL. ERCN.	MT	100	220	3.43	F		25	0	19	50	20	65	5	0	21	10	5	0	0	0	0	
					P	0	8	20	6	25	1	85	100	83	45	11	11	5	5	4	3	
					A	0	4	0	6	24	5	47	21	48	29	25	6	0	0	2	2	
6 STRL. PAINTING	MT	100	200	0.39	F				30	30	25	15										
					P				75	20	65	5	0	25	0	10	0	10	10	0	0	
					A				0	0	90	150	60	120	190	100	190	170	100	100		
					S				0	0	0	0	0	0	0	0	0	0	60	0	30	
PIPING FABRICATION																						
7 CS NBR PPG	ID	23000	27000	15.04	S	100	3000	4000	4500	4500	2900	0	900	1200	1800	0	2700	1100	3000	1000	100	0
					F	4000	7130	3870	0	100	0	150	200	1000	700	280	888	810	449	226	1358	226
					P	5000	5500	6000	2800	2100	2000	1870	1020	1577	1146	2512	1800	1543	1721	1100	666	
					A	1950	4572	3429	1424	867	988	1750	1643	1231	604	2439	1559	1432	1604	522	342	
8 CS IBR PPG.	ID	1000	0	0	S				400	500	100											
					F				0	0	0											
					P																	
					A																	
					S	10000	13000	15000	15000	11000	4500											
9 SS PPG	ID	3200	3500	2.54	F	100	0	0	470	630	0	0	0	800	0	1400	0	1400	0	0	0	0
					P	0	150	0	200	1000	700	280	888	810	449	226	1358	226	880	400	200	
					A	0	44	0	192	354	330	192	78	361	223	368	358	368	249	189	165	
					S																	
PIPING ERECTION																						
10 CS NBR PPG	IM	68500	75000	16.71	S	25000	12000	1500	8500	7000	1000	4000	0	4000	6000	2000	1500	2000	500	0	0	
					F	10000	25000	24000	21000	16000	10000	9000	6489	5339	4709	9000	4709	2550	2600	3100		
					P	1060	8188	16273	12515	6530	4215	3730	1150	0	630	6709	8000	2300	910	1200	1123	

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5 CONTRACTOR PERFORMANCE BAR CHART



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
NFCCU PROJECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexe-4.5
PAGE OF 145
139

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.7 CIVIL / MECHANICAL WORKS -OFFSITE BY M/s BRIDGE & ROOF

WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD VALUE (%)	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	15-Jan-11					
21 STEAM TRACING	RM	15000	11000	4.09	F				4500	4500	1500																				
									2500	10500	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					P				0	4000	2000	3000	6000	3000	5200	5200	5200	5200	5200	5200	5200	5200	5200	5200	5200	5200	5200				
					A				0	2980	1620	1000	0	200	0	0	0	0	0	0	0	0	0	0	0	0	0				
					S				150	200	200	150																			
22 GI PIPING	IM	900	0	0	F				900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					P				0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					A				0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					S				12000	15000	11400																				
23 INSULATION -PPG	IM	38400	29000	3.59	F				12000	13000	6000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					P				0	0	0	10000	20000	28000	27000	25050	22000	25050	22000	22000	22000	22000	22000	22000	22000	22000	22000				
					A				0	0	0	0	0	0	0	0	2950	1790	320	500	0	0	0	0	0	0	0	0			
					S				4000	15000	20000	15000	5000	5000	4500																
24 PAINTING -PPG Primer	IM	68500	75000	1.67	F				25000	12000	7500	4500	8000	0	2000	0	0	0	0	0	0	0	0	0	0	0	0	0			
					P				35000	127000	15000	10000	5000	0	3000	0	0	0	0	0	0	0	0	0	0	0	0	0			
					A				15321	14095	14138	5168	5210	0	4650	0	0	0	0	0	0	0	0	0	0	0	0	0			
					S				5000	15000	18000	20000	10500																		
25 PAINTING -PPG Final	IM	68500	35000	0.78	F				12000	28000	15000	4600	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
					P				0	10000	5000	20000	30000	15000	20000	30000	27000	10000	10000	10000	10000	10000	10000	10000	10000	10000	10000				
					A				0	0	0	0	0	0	0	0	6850	18150	0	0	0	0	0	0	0	0	0	0			
					S				2.03%	4.38%	15.06%	30.25%	48.15%	67.34%	85.28%	96.20%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%		
					CUMM SCH (%) - S				31.93%	42.52%	48.32%	68.98%	88.71%	94.40%	96.41%	99.03%	99.24%	99.61%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	99.62%	
					CUMM FRONT % RELEASE- F				9.16%	16.20%	20.01%	21.39%	21.16%	19.55%	19.30%	19.84%	15.72%	10.05%	8.42%	7.25%	4.25%	4.01%									
					MONTHLY % PROGRAMM - P				6.46%	14.40%	31.11%	42.77%	64.94%	73.37%	77.74%	82.03%	86.27%	88.51%	89.52%	91.12%	92.01%	92.89%	93.37%								
					CUMM ACT % PROGRESS- A																										

1. Cumulative monthly progress percentages are calculated based on the total quantity scheduled for each month. 2. Cumulative monthly completion percentages are calculated based on the total quantity actually completed for each month. 3. Cumulative monthly release percentages are calculated based on the total quantity released for each month. 4. Cumulative monthly program percentages are calculated based on the total quantity programmed for each month.



JOB CLOSE OUT REPORT - TIME ASPECT CONSTRUCTION ACTIVITIES

4.5 CONTRACTOR PERFORMANCE BAR CHART



JOB CLOSE OUT REPORT - TIME ASPECT CONSTRUCTION ACTIVITIES

4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.8 ELECTRICAL WORKS BY M/S TECHNIMONT ICB PVT LTD



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.5
PAGE OF
142

4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.8 ELECTRICAL WORKS BY M/S TECHNIMONT ICB PVT LTD

WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	15-Jan-11
16 EARTH STRIPS	RM	4100	5800	3.03	F	1150	0	500	650	1300	400	200	275	275	250	100	524	0	
				A	P	1150	1120	600	600	700	600	210	30	300	171	597	0		
				S		183	411	700	711	624	611	754	270	160	305	98	597	0	
17 EARTH ELECTRODES	NOS	30	54	0.45	F	20	0	0	0	0	2	2	0	0	28	2	0	0	
				P		6	12	2	10	3	8	1	5	21	28	0	0		
				A		18	0	1	0	3	1	0	1	0	20	10	0		
				S		20	440	313	0	0	0	0	0	0	0	0	0		
18 FA & PA EQPT INSTN.	NOS	773	328	0.95	F	0	100	100	0	0	0	0	0	0	122	0	0	0	
				P		15	150	25	200	200	120	50	0	0	132	41	0		
				A		0	0	0	0	49	120	21	0	0	0	43	41	0	
19 LAYING OF COMMUNICATION CABLE	RM	11000	15885	1.06	F	1500	4800	4700	0	0	3000	5000	3000	0	3885	1000	0	0	
				P		0	0	0	0	5000	5000	12000	7500	9000	8352	1500	0		
				A		0	0	0	0	1430	330	570	3120	0	6000	1500	0		
20 SAND FILLING	CUM	1500	1857	0.65	S	410	1090	0	0	0	380	700	0	0	307	150	250	0	
				F		0	0	120	0	700	1000	120	120	120	170	150	0		
				P		0	0	85	0	160	827	0	62	170	270	150	0		
21 MOTOR NO LOAD RUN	NOS	118	153	1.00	A	17	75	26	0	0	2	0	48	15	36	0	52		
				F		0	0	0	0	0	0	0	50	60	43	6	31		
				P		0	0	0	0	0	0	0	0	0	60	31	6		
				A		0	0	0	0	0	0	0	0	0	0	0	31		
				SCH (%) - S	CUMM. SCH (%) - S	0.26%	4.65%	22.80%	58.84%	91.24%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%
				RELEASE- F	CUMM FRONT % RELEASE- F	10.01%	14.18%	24.25%	30.78%	37.87%	56.40%	77.75%	86.12%	90.29%	92.47%	94.97%	97.71%	98.44%	99.95%
				PROGRAMM - P	MONTHLY % PROGRAMM - P	4.65%	13.17%	18.09%	14.48%	15.21%	18.88%	32.25%	86.12%	14.00%	7.51%	4.99%	5.50%	2.03%	1.46%
				PROGRESS- A	CUMM ACT % PROGRESS- A	4.65%	9.93%	20.71%	27.42%	33.36%	46.39%	66.67%	81.94%	85.33%	88.31%	93.03%	96.41%	98.44%	99.90%



4.5 CONTRACTOR PERFORMANCE BAR CHART

4.5.9 INSTRUMENTATION WORKS-UNITS & OFFSITES BY M/s JASUBHAI ENGINEERS PVT. LTD.



4.5 CONTRACTOR PERFORMANCE BAR CHART
4.5.9 INSTRUMENTATION WORKS-UNITS & OFFSITES BY M/S JASUBHAI ENGINEERS PVT. LTD.



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure- 4.5
PAGE OF 195
145

4.5.9 INSTRUMENTATION WORKS-UNITS & OFFSTITES BY M/s JASUBHAI ENGINEERS PVT. LTD.

SlNo	WORK ITEM DESCRIPTION	UOM	QTY SCH	QTY ACT.	WTD	15-AUG-09	15-SEP-09	15-OCT-09	15-NOV-09	15-DEC-09	15-JAN-10	15-FEB-10	15-MAR-10	15-APR-10	15-MAY-10	15-JUN-10	15-JUL-10	15-AUG-10	15-SEP-10	15-OCT-10	15-NOV-10	15-DEC-10			
15	Instrument Air Line RM	1700	2500	2.22	F				150	300	300	200	200	150										200	
					A				500	500	200	600	200	200	0	0	0	0	0	0	0	0	0	200	
16	Impulse - Pre Fabn Nos	1200	1365	4.04	S	50	250	250	250	200	100	100	100	100	300	300	322	240	210	450	142	121	121	150	
					F				300	630	600	500	300	300	0	0	0	0	0	0	0	0	0	0	
17	Impulse - Erection Nos	1200	1365	3.23	P				409	380	70	296	355	358	63	0	50	50	67	21	21	12	12	115	
					A				206	89	99	38	100	76	46	58	77	57	57	120	120	141	141	112	
					S				250	250	250	200	100	100	50										
18	LCP / Analyzer panel ErCN	Nos	14	14	P	0.83			150	75	35	110	180	20	130	40	40	60	30	180	144	144	144	150	
					A				214	260	421	500	300	400	75	360	360	300	300	300	200	174	174	150	
19	Installation of Gas Detector	Nos	19	12	P	0.2			128	51	47	71	100	98	75	64	95	67	173	119	119	112	112	112	
					A				2	2	3	3	2	2											
20	Loop Checking	Nos	3700	2500	P	4.44													500	600	600	600	329	443	600
					A													383	169	406	213	186	109	550	
					S																				
					F																				
					CUMM. Sch (%) - S	1.1%	9.3%	20.5%	37.2%	59.6%	78.5%	90.9%	97.5%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	
					CUMM FRONT % RELEASE- F	17.31%	21.34%	33.98%	39.84%	46.04%	50.41%	58.57%	76.47%	78.90%	80.93%	82.10%	84.21%	90.01%	92.01%	97.25%					
					MONTHLY % PROGRAMM - P	5.76%	9.64%	9.64%	12.89%	16.60%	19.9%	18.44%	23.38%	18.19%	16.71%	13.00%	10.15%	9.65%	4.01%	6.90%					
					CUMM ACT % PROGRESS- A	4.20%	8.25%	8.25%	36.00%	4.69%	44.97%	48.95%	58.02%	61.25%	72.44%	77.06%	82.33%	86.99%	89.11%	95.01%					




NFCCU PROJECT

**JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES**

JOB NO. 6891
ANNEXURE - 4.6
PAGE 146 OF 145

PROGRESS CURVES

CIVIL & STRUCTURAL WORKS-PART -I (M/s SKB BUILDERS)






JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

JOB NO. 6891
ANNEXURE - 4.6
PAGE 195 OF 195

PROGRESS CURVES

CIVIL & STRUCTURAL WORKS-PART-II (M/s SKB BUILDERS)






NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE - 4.6
PAGE 14 OF 195

PROGRESS CURVES

CIVIL & STRUCTURAL WORKS-SUB STATION (M/s SKB BUILDERS)






NCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE - 4.6
PAGE 14 OF 195

PROGRESS CURVES

CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGCU - BY M/s FURNACE FABRICA






NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE - 4.6
PAGE 5 OF 195

PROGRESS CURVES

MECHANICAL WORKS - UNIT BY M/s OFFSHORE INFRASTRUCTURE LTD.






NFCCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO. 6891
ANNEXURE - 4.6
PAGE 11 OF 195

PROGRESS CURVES

HEATER PACKAGE WORKS BY M/S THERMAX






JOB CLOSE OUT REPORT – TIME ASPECT CONSTRUCTION ACTIVITIES

NFCCU PROJECT

JOB NO. 6891
ANNEXURE - 4.6
PAGE 1 OF 145

PROGRESS CURVES


FG COOLER PACKAGE WORKS BY M/S THERMAX





PROGRESS CURVES


CIVIL / MECHANICAL WORKS -OFFSITE (PART-1) BY M/s BRIDGE & ROOF





PROGRESS CURVES

CIVIL / MECHANICAL WORKS -OFFSITE (PART-II) BY M/S IOTL






JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

JOB NO. 6891
ANNEXURE - 4.6
PAGES OF 195

PROGRESS CURVES


ELECTRICAL WORKS BY M/S TECHNIMONT ICB PVT LTD





PROGRESS CURVES

INSTRUMENTATION WORKS BY M/S JEPL





NFCU PROJECT

JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No.:6891
 ANNEXURE 4.7
 PAGE 5 OF 195

4.7 UNIT WISE WORK LOAD DATA

Unit Description	RCC (M3)				Strl. Steel (MT)		Pipe Rack Length (M)		Eqpt. Total (MT)		Tanks (Nos.)		Piping U/G (KM)		Piping Total (KM)		Piping Welding (ID)		Electrical		Remarks	
	FDN/ Sub Str.	Super /Str.	FAB	ERCN	(Nos.)	(MT)	(Nos.)	(MT)	(KM)	(IM)	Total	CS	AS	SS	LT Cable (KM)	HT Cable (KM)	Light. Cable (KM)	Motor Cable (KM)	N.R. (Nos.)	Expt. (Nos.)	Transf. (Nos.)	
FCCU ISBL	6600	4575	1600	1600	163	237	2404		2.7	8910	55	233000	208740	184240	60000	257	24.2	37	126	0	0	
FGSU /PTU /CAUSTIC	800	67	42	42	44	159.4	6	93.82		4	10300	11500	6500	0	5000	23	1	4	27	0	0	
OFFSITE WORK	1852	0	487	487	8	108	0	0		42	164600	62030	57530	0	4500							
SCW line Supply & Return	880	0	0	0	0	0	0	0	0	0.95	36640	10275	395492	0								
Substation - 10	625	1350	0	0	0	0	0	0	0	0	0	0	0						141	10		
TOTAL	10757	5992	2129	2129	163	289	2671	6	93.82	3.65	45550	112	447949.2	282270	185500	15500	280	25.2	41	153	141	10

Unit Description	Instrumentation						Insulation			Remarks		
	CABLE TRAY (KM)	BRANCH CABLE (KM)	POWER CABLE (KM)	MULTICORE CABLE (KM)	INSTRUMENT CABLE (KM)	IMPUSE LINE (KM)	INSTRUMENT MOUNTING (Nos.)	LOOP CHECKING (Nos.)	IM (M2)	INSTRUMENT MOUNTING (Nos.)	IM (M2)	Remarks
FCCU ISBL	20.1	63	11.17	133	2200	1275	2154	2410	145000	2850		
FGSU /PTU /CAUSTIC	2	10	4.83	17	300	100	121	90				
OFFSITE WORK												
SCW line Supply & Return	0	0	0	0	0	0	0	0				
Substation - 10	0	0	0	0	0	0	0	0				
TOTAL	22.1	73	16	150	2500	1375	2275	2500	215000	2850		



JOB CLOSE OUT REPORT - TIME ASPECT CONSTRUCTION ACTIVITIES

4.7 UNIT WISE WORK LOAD DATA

Unit Description	RR PACK. & OC		Ejectors		Columns		Vessels		Exchangers		Air Fin Coolers		Pumps		Compressors / Oxidation Blower		Filters		Heaters		Clarifier		Skids		Remarks		
	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	(Nos.)	(MT)	
FCCU	1	846	1	0.28	4	199.80	14	190.00	42	341.00	16	240.6	33	95.40	3	131.85	4	7.11	1	248	2	5.6					
GCU	0	0	0	0	5	308.80	14	198.43	27	343.87	12	156.9	26	45.45	1	69.4	1	0.75									
FGSU	0	0	0	0	1	134.00								8	4.70												
PTU	0	0	0	0										3	2.70	2	10	1	14.24			2	66.5				
CUASTIC	0	0	0	0										5	0.59												
Offsites	0	0	0	0										5	3.81	1	14										
TOTAL	1	846	1	0.28	10	642.6	30	479.19	69	684.87	28	397.5	80	152.65	7	225.25	6	22.1	1	248	2	66.5	2	5.6			



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure 4.8
PAGE 5 OF 195

4.8 RESOURCE DEPLOYMENT REQUIRED VS DEPLOYED
MECHANICAL WORKS -ISBL BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION		15-Apr-09	15-May-09	15-Jun-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	15-Jan-11	15-Feb-11	15-Mar-11	15-Apr-11	15-May-11	15-Jun-11	15-Jul-11	15-Aug-11	15-Sep-11	15-Oct-11	15-Nov-11	15-Dec-11			
MANPOWER		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21														
1	WELDERS- STRL	Reqd.	3	3	5	5	8	11	11	15	14	17	24	18	24	5	3	5	5	5	5	3	3	3	2	2	1									
		Deployed	2	2	3	3	5	7	7	10	9	11	16	12	16	3	2	3	3	3	3	2	2	1												
2	WELDERS -PPG	Reqd.	6	14	42	51	53	52	56	49	46	68	72	59	64	52	44	44	34	34	29	27	26													
		Deployed	6	14	42	51	53	52	56	49	46	68	72	59	64	52	44	44	34	34	29	27	26													
3	TACK WELDER	Reqd.	2	7	11	7	12	15	18	18	15	18	22	18	18	10	8	8	7	7	7	7	6													
		Deployed	2	6	10	6	11	14	16	16	14	16	20	16	16	9	7	7	6	6	6	6	5													
4	FITTERS -MECH	Reqd.	6	14	42	51	53	52	56	49	46	68	72	59	64	52	44	44	34	34	29	27	26													
		Deployed	3	16	33	48	53	52	53	52	52	77	82	72	74	56	45	45	36	36	30	29	25													
5	FITTERS -MILL WRIGHT	Reqd.	2	3	5	6	5	5	6	6	5	11	12	8	3	6	6	6	6	5	5	6	5	2												
		Deployed	1	2	3	4	3	3	4	4	3	7	8	5	2	4	4	4	3	3	4	3	1													
6	RIGGERS	Reqd.	12	28	84	102	106	104	112	98	92	136	144	118	128	104	88	88	68	68	58	54	52													
		Deployed	16	42	85	81	96	116	140	138	136	148	175	170	170	146	126	136	121	115	148	152	135													
7	GAS CUTTERS	Reqd.	3	7	21	26	27	26	28	25	23	34	36	30	32	26	22	22	22	17	17	15	14	13												
		Deployed	3	3	12	15	16	17	20	18	20	23	20	22	16	12	15	13	13	9	9	9														
8	GRINDERS	Reqd.	3	7	21	26	27	26	28	25	23	34	36	30	32	26	22	22	22	17	17	15	14	13												
9	OPERATOR/MECHANIC/EL	Reqd.	8	13	23	22	22	30	30	30	30	30	30	30	30	28	21	21	20	20	20	16	15													
		Deployed	7	12	21	20	20	20	27	27	27	27	27	27	27	25	19	19	18	18	18	16	15													



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCU PROJECT

4.8 RESOURCE DEPLOYMENT REQUIRED VS DEPLOYED
MECHANICAL WORKS -ISBL BY M/s OFFSHORE INFRASTRUCTURE LTD.

WORK ITEM DESCRIPTION		15-Apr-09	15-May-09	15-Jun-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
10 SEMISKILLED		Reqd.	9	12	18	12	18	20	29	27	26	36	79	132	122	142	178	116	141	141	150	150	150
11 HELPERS/UNSKILLED		Deployed	6	8	12	8	12	13	19	18	17	24	66	66	61	71	89	58	47	47	21	25	31
12 OTHERS		Reqd.	21	49	105	128	133	130	140	123	135	170	180	177	192	182	170	170	145	155	171	181	
13 SUPERVISORS		Deployed	11	11	18	18	18	18	18	17	18	18	18	18	13	12	13	13	12	12	12	12	
14 SAFETY OFFICERS		Reqd.	24	30	42	46	44	44	50	55	54	56	56	58	56	50	52	56	43	43	40	29	25
TOTAL Reqd.		114	203	440	503	529	530	586	544	532	701	788	759	789	701	674	618	575	549	540	531	525	
TOTAL Deployed		103	189	356	381	417	454	537	559	544	638	737	692	706	607	557	572	510	483	477	487	473	
EQUIPMENT & MACHINERY																							
1 TRUCK/ TRIAILERS	Reqd.	1	2	2	2	4	5	5	5	5	5	5	5	5	5	5	5	5	6	6	6	5	5
	Deployed	1	2	2	2	4	5	5	5	5	5	5	5	5	5	5	5	5	4	4	3	3	3
2 DG SETS	Reqd.	16	16	15	15	15	16	16	16	16	16	16	17	17	18	18	18	18	18	18	16	14	10
	Deployed	16	16	15	15	15	16	16	16	16	16	16	17	17	18	18	18	18	18	18	16	14	10
3 COMPRESSORS	Reqd.	1	2	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2
	Deployed	1	2	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2



4.8 RESOURCE DEPLOYMENT REQUIRED VS DEPLOYED MECHANICAL WORKS -ISBL BY M/s OFFSHORE INFRASTRUCTURE LTD.



NFCCU PROJECT

**JOB CLOSE OUT REPORT - TIME
ASPECT**

JOB NO-6891
Annexure-4.8
PAGE 4 OF 145

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGSU - BY M/s FURNACE FABRICA

SL No	WORK ITEM DESCRIPTION	UoM	MANPOWER	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
1	CARPENTERS		Reqd.	13	13	29	29	29	15	15	15	15	11	11	11
			Deployed	6	6	13	13	13	7	7	7	7	7	7	7
2	BAR BENDERS		Reqd.	9	11	29	29	29	18	7	7	7	5	5	5
			Deployed	4	5	13	13	13	8	3	3	3	3	3	3
3	MASONs		Reqd.	7	0	0	2	2	2	2	2	2	2	2	2
			Deployed	3			1	1	1	1	1	1	1	1	1
4	WELDERS- STRL		Reqd.	2	4	9	11	11	4	4	4	7	5	5	5
			Deployed	1	2	4	5	5	2	2	2	3	3	3	3
5	WELDERS -PPG		Reqd.	4	4	5	5	5	9	9	11	20	18	18	18
			Deployed				2	2	4	3	5	9	9	9	9
6	FITTERS -MECH		Reqd.	4	4	5	5	5	9	9	11	20	18	18	18
			Deployed	2	2	3	5	5	4	8	6	7	7	7	7
7	FITTERS -MILL WRIGHT		Reqd.	3	3	3	3	3	3	3	5	8	8	8	8
			Deployed	1	1	1	1	1	1	2	3	5	5	5	5
8	RIGGERS		Reqd.	8	8	10	9	9	18	18	22	40	36	36	36
			Deployed	2	2	4	4	4	7	22	21	29	26	26	26
9	GAS CUTTERS		Reqd.	2	2	3	2	2	5	5	6	10	9	9	9
			Deployed	1	1	2	2	2	3	4	4	6	5	5	5
10	GRINDERS		Reqd.	2	2	3	2	2	5	5	6	10	9	9	9
			Deployed	1	2	5	5	2	2	1	2	2	2	2	2
11	ELECTRICIAN/OPERATOR/DRIVER		Reqd.	4	4	4	4	4	4	8	8	10	8	8	8
			Deployed	2	2	2	2	2	2	4	4	5	4	4	4
12	HELPERS/ SEMISKILLED		Reqd.	15	9	27	57	57	69	45	48	57	57	57	57
			Deployed	5	3	9	19	19	23	15	16	19	19	19	19
13	OTHERS		Reqd.	11	9	9	18	18	25	27	31	43	38	38	38
			Deployed	6	5	10	10	14	15	17	24	21	21	21	21
14	SAFETY OFFICERS		Reqd.	2	2	2	2	2	2	5	5	6	6	6	6
			Deployed	1	1	1	1	1	1	4	4	5	5	5	5



NFCCU PROJECT

**JOB CLOSE OUT REPORT - TIME
ASPECT**

JOB NO-6891
Annexure-4.8
PAGE 6 OF 145

4.8 CONTRACTOR RESOURCE REQUIRED VS DEPLOYMENT

CIVIL & MECHANICAL WORKS FOR PTU & CAUSTIC AND MECHANICAL WORKS FOR FGSU - BY M/s FURNACE FABRICA

SL No	WORK ITEM DESCRIPTION	UoM	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
15	STORE INCHARGE	Reqd.	1	1	1	1	1	1	1	1	1	2	2	2
	Deployed		1	1	1	1	1	1	1	1	1	2	2	2
16	SUPERVISORS	Reqd.	6	15	12	15	15	18	18	18	18	18	18	18
	Deployed		2	5	4	5	5	6	6	6	6	6	6	6
	TOTAL MANPOWER	Reqd.	92	91	149	193	193	207	181	199	274	247	247	247
	TOTAL MANPOWER Deployed		37	37	64	89	89	86	99	101	133	125	125	125
EQUIPMENT & MACHINERY														
1	DG SETS	Reqd.	2	2	2	2	2	2	2	2	5	5	5	5
	Deployed		2	2	2	2	2	2	2	2	5	5	5	5
2	DW PUMPS	Reqd.	2	2	2	2	3	3	3	2	2	2	2	2
	Deployed		2	2	2	2	3	3	3	2	2	2	2	2
3	CRANES	Reqd.	1	1	2	2	2	2	3	3	6	6	6	6
	Deployed		0	0	1	1	1	1	1	1	2	2	2	2
4	HYDRA	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2
	Deployed		1	1	1	1	1	1	1	1	1	1	1	1
5	WELDING MACHINE	Reqd.	9	13	21	23	23	20	20	23	40	34	34	34
	Deployed		4	6	6	6	6	6	8	14	14	14	14	14
6	TRUCKS	Reqd.	4	4	4	4	4	4	6	6	6	6	6	3
	Deployed		2	2	2	2	2	2	2	2	2	2	2	1
7	GRINDING M/C.	Reqd.	3	3	4	3	3	7	7	8	11	10	10	10
	Deployed		1	1	1	1	1	2	2	4	4	4	4	4
8	CUTTING M/C.	Reqd.	3	3	4	3	3	7	7	8	11	10	10	10
	Deployed		1	1	1	1	1	2	2	3	3	3	3	3
9	HEATING OVEN	Reqd.	2	2	2	2	2	2	4	4	4	4	4	4
	Deployed		2	2	2	2	2	2	4	4	4	4	4	4
	TOTAL EQUIPMENT & MACHINERY	Reqd.	26	32	42	44	45	50	52	63	84	77	74	74
	Deployed		11	17	18	19	20	24	36	36	36	35	35	35



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

NFCCU PROJECT

JOB NO-6891
Annexure-4.8
PAGE 6 OF 195

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
CIVIL / MECHANICAL WORKS -OFFSITE BY M/s BRIDGE & ROOF

WORK ITEM DESCRIPTION	UOM	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10
MANPOWER														
1 CARPENTERS	Reqd.	43	46	60	53	55	53	39	46	10	5	5	3	3
	Deployed	33	35	46	41	42	41	30	35	8	4	4	2	2
2 WELDERS- STRL	Reqd.	5	5	5	5	8	9	14	8	6	6	2	2	3
3 WELDERS -PPG	Reqd.	8	10	12	12	16	18	18	18	16	16	12	12	12
4 TACK WELDERS	Reqd.	4	5	6	6	8	9	9	9	8	8	8	8	8
5 FITTERS -MECH	Reqd.	6	8	9	9	12	14	14	14	12	12	9	9	9
6 RIGGERS	Reqd.	20	25	30	30	40	45	45	45	40	40	30	30	30
7 GAS CUTTERS	Reqd.	4	5	6	6	8	9	9	9	8	8	6	6	6
8 GRINDERS	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2
9 OPERATOR/MECHANIC/ELECTRICIAN	Reqd.	13	13	13	13	11	11	11	11	11	9	6	6	6
10 SKILLED	Reqd.	7	7	7	7	6	6	6	6	6	5	5	5	5
11 HELPERS/UNSKILLED	Reqd.	8	8	12	12	14	14	14	14	14	8	12	16	12
12 OTHERS	Reqd.	7	8	8	7	7	7	7	7	4	6	8	6	6
TOTAL MANPOWER	Reqd.	157	176	207	196	245	260	258	237	183	160	129	133	126
TOTAL MANPOWER	Deployed	102	112	125	116	146	148	144	123	95	85	82	85	70



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.8
PAGE 1 OF 145

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
CIVIL / MECHANICAL WORKS-OFFSITE BY M/s BRIDGE & ROOF

WORK ITEM DESCRIPTION		UOM	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10
EQUIPMENT & MACHINERY																
1	DUMPER	Reqd.	4	4	4	4	4	4	4	4	4	4	4	4	4	4
		Deployed	4	4	4	4	4	4	4	4	4	4	4	4	4	4
2	DG SETS	Reqd.	8	8	10	10	10	10	14	10	10	10	10	10	10	10
		Deployed	8	8	10	10	10	10	14	10	10	10	10	10	10	10
3	COMPRESSORS	Reqd.	2	2	2	2	2	2	2	1	1	1	1	1	1	1
		Deployed	2	2	2	2	2	2	2	1	1	1	1	1	1	1
4	CRANES	Reqd.	2	2	2	2	2	2	2	2	3	3	3	3	3	3
		Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1	1
5	HYDRA	Reqd.	2	3	3	3	3	3	3	3	3	3	3	3	3	3
		Deployed	2	2	2	2	2	2	2	2	2	2	2	2	2	2
6	WELDING MACHINE	Reqd.	19	22	25	25	35	41	47	38	33	33	33	20	20	23
		Deployed	11	11	11	11	11	11	11	7	7	7	10	10	10	10
7	TRUCKS/TRACTORS/TRLIORS	Reqd.	4	4	4	4	4	4	3	3	3	3	3	3	3	3
		Deployed	3	3	3	3	3	3	2	2	2	2	2	2	2	2
8	SR RECORDER	Reqd.	3	3	3	3	3	3	3	5	3	3	3	3	3	3
		Deployed	2	2	2	2	2	2	4	2	2	2	2	2	2	2
9	RADIOGRAPHY M/C	Reqd.	1	1	1	1	1	1	1	1	1	1	1	1	1	1
		Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1	1
TOTAL EQUIPMENT & MACHINERY		Reqd.	45	49	54	54	64	70	79	67	58	58	41	41	44	
		Deployed	34	34	36	36	36	36	39	32	28	31	27	27	27	



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.8
PAGE6QF 195

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
CIVIL / MECHANICAL WORKS -OFFSITE PART-II BY M/s IOTL

SL. NO	WORK ITEM DESCRIPTION	UOM	MANPOWER															
			15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
1	CARPENTERS	Reqd.	5	8	9	9	9	9	9	9	3	3	2	2	2	2	2	2
	Deployed	3	5	6	6	6	6	6	6	6	2	2	1	1	1	1	1	1
1	BAR BENDER	Reqd.	5	8	9	9	9	9	9	9	3	3	2	2	2	2	2	2
	Deployed	3	3	3	3	5	5	5	5	5	2	1	1	1	1	1	1	1
2	MASON	Reqd.	10	10	12	12	8	8	8	8	4	4	4	4	4	4	4	2
	Deployed	5	5	6	6	4	4	4	4	4	4	2	2	2	2	2	2	1
3	WELDERS -PPG	Reqd.	15	15	15	15	15	15	15	15	15	12	12	10	10	10	10	10
	Deployed	9	9	9	9	9	9	9	9	9	7	7	9	9	9	9	9	9
4	FITTERS -MECH	Reqd.	15	15	15	15	15	15	15	15	15	12	12	10	10	10	10	10
	Deployed	8	14	14	14	11	11	11	11	11	8	6	8	8	8	8	8	8
5	RIGGERS	Reqd.	31	31	31	31	31	31	31	31	31	24	24	20	20	20	20	20
	Deployed	28	28	25	10	10	10	10	10	8	12	12	12	12	12	12	12	12
6	GAS CUTTERS	Reqd.	8	8	8	8	8	8	8	8	8	6	6	5	5	5	5	5
	Deployed	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
7	GRINDERS	Reqd.	8	8	8	8	8	8	8	8	8	6	6	5	5	5	5	5
	Deployed	4	4	4	4	4	4	4	4	4	4	3	3	3	3	3	3	2
8	Supervisor	Reqd.	8	8	8	8	8	8	10	10	10	10	10	10	10	10	10	10
9	HELPERS/UNSKILLED	Reqd.	45	60	71	66	60	66	48	26	15	24	24	24	24	24	24	24
	Deployed	30	40	47	44	40	40	44	32	17	10	16	16	16	16	16	16	16
TOTAL MANPOWER Reqd.			144	162	176	172	162	169	151	123	91	99	89	89	87	87	87	87
TOTAL MANPOWER Deployed			94	112	121	115	91	96	84	60	50	57	59	59	59	59	59	57



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.8
PAGE OF 145

NFCCU PROJECT

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
CIVIL / MECHANICAL WORKS -OFFSITE PART-II BY M/s IOTL

SL. WORK ITEM NO DESCRIPTION	UOM	EQUIPMENT & MACHINERY															
		15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
1 DUMPER	Reqd.	4	5	5	5	5	4	4	4	4	4	4	1	1	1	1	1
	Deployed	4	5	5	5	5	4	4	4	4	4	4	1	1	1	1	1
2 DG SETS	Reqd.	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3
	Deployed	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3
3 JCB	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
	Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4 COMPRESSORS	Reqd.	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
	Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
5 CRANES	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1
	Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
6 GRINDING M/C.	Reqd.	13	13	13	13	13	13	13	13	13	11	11	10	10	10	10	8
	Deployed	15	11	11	11	11	11	11	11	11	11	11	9	9	9	9	8
7 OVENS	Reqd.	17	17	17	17	17	17	17	17	17	14	14	12	12	12	12	12
	Deployed	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14
8 TRACTOR/TRAILOR	Reqd.	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2
	Deployed	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1
9 HYDRA	Reqd.	4	4	4	4	4	4	4	4	4	4	4					
	Deployed	2	2	2	2	2	2	2	2	2	2	2					
10 DRILL MACHINE	Reqd.	2	2	2	2	2	2	2	2	2	2	2					
	Deployed	2	2	2	2	2	2	2	2	2	2	2					
10 WELDING MACHINE	Reqd.	20	20	20	20	20	20	20	20	20	17	17	15	15	15	15	15
	Deployed	12	12	12	12	12	12	12	12	12	12	12	12	12	12	12	12
TOTAL EQUIPMENT & Reqd. MACHINERY Deployed	4	72	72	72	72	71	71	71	71	59	56	51	48	48	45	45	
	57	54	54	54	54	53	53	53	53	51	49	47	44	44	44	43	



4.8 CONTRACTOR RESOURCE REQUIRED VS DEPLOYMENT

**NFCCU PROJECT**
JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES
JOB NO-6891
Annexure-4.8
PAGE 7 OF 14

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
ELECTRICALWORKS BY M/S TECHNIMONT ICB PVT LTD

WORK ITEM DESCRIPTION	UOM	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10
4 WELDING MACHINE	Deployed	5	5	5	8	8	8	8	8	8	8	8	8	8	8
	Reqd.	5	9	9	9	9	9	9	9	9	9	9	9	9	9
5 GRINDING MACHINE	Deployed	4	8	8	8	8	8	8	8	8	8	8	8	8	8
6 DRILL MACHINE	Reqd.	29	29	29	29	31	31	31	31	31	31	29	29	29	29
	Deployed	25	25	25	25	25	25	25	25	25	25	25	25	25	25
7 CUTTING MACHINE	Reqd.	4	4	5	11	11	11	11	11	11	11	11	11	11	11
	Deployed	3	3	4	10	10	10	10	10	10	10	10	10	10	10
8 GAS CUTTING SET	Reqd.	9	9	9	9	9	9	9	9	9	9	9	9	9	9
	Deployed	9	9	9	9	9	9	9	9	9	9	9	9	9	9
9 HYDRAULIC CRIMPING TOOK	Reqd.	3	3	3	3	3	3	3	3	3	3	3	3	3	3
	Deployed	3	3	3	3	3	3	3	3	3	3	3	3	3	3
10 CABLE JACK	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2	2
	Deployed	7	7	7	7	7	7	7	7	7	7	7	7	7	7
TOTAL EQUIPMENT & Reqd.		67	73	74	83	85	85	85	85	85	83	83	82	82	
MACHINERY Deployed		60	66	67	76	75	75								



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.8
PAGE10 OF 195

4.8 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
INSTRUMENTATION WORKS-UNITS & OFFSITES BY M/s JASUBHAI ENGINEERS PVT. LTD.

Sl No	WORK ITEM DESCRIPTION	UOM	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
MANPOWER															
1	WELDERS- PIPING	Reqd.	2	2	3	3	4	4	5	5	7	9	7	7	7
		Deployed	2	2	3	3	4	4	5	5	7	9	7	7	7
2	FITTERS -MECH	Reqd.	7	11	11	12	12	13	13	14	13	12	15	13	13
		Deployed	5	9	9	10	10	11	11	12	11	10	13	11	11
3	ELECTRICIAN	Reqd.	3	3	5	5	6	7	7	10	20	16	14	11	11
		Deployed	2	2	4	4	5	6	6	9	19	15	13	10	10
4	INST. TECHNICIAN	Reqd.	2	2	4	4	4	4	4	6	4	8	6	6	5
		Deployed	1	1	2	2	2	2	3	2	4	3	3	3	3
5	CABLE LAYING GANG	Reqd.		16	16	22	16	16	49	24	17	15	14	14	8
		Deployed		6	6	12	6	6	39	14	7	5	4	4	3
6	STORE OFFICER	Reqd.	2	2	4	4	4	4	3	3	5	4	5	5	5
		Deployed	2	2	4	4	4	4	3	3	5	4	5	5	5
7	SAFETY ENGINEER	Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2
		Deployed	1	1	1	1	1	1	1	1	1	1	1	1	1
8	HELPERS / UNSKILLED	Reqd.	41	41	41	45	51	51	48	42	47	37	36	36	36
		Deployed	29	29	29	26	32	32	29	23	28	29	28	28	28
9	OTHERS	Reqd.	10	10	10	10	10	10	8	10	10	9	9	9	9
		Deployed	7	7	7	7	7	7	5	7	7	6	6	6	6
10	SUPERVISORS	Reqd.	4	4	4	5	6	6	6	7	6	6	4	4	4
		Deployed	1	1	1	1	2	2	2	3	2	2	2	2	2
TOTAL MANPOWER Reqd.		73	77	100	101	114	117	117	151	130	130	117	107	107	100
TOTAL MANPOWER Deployed		50	54	66	67	72	75	75	108	88	86	85	77	77	76



4.9 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT



NFCCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.9
PAGE OF 145

4.9 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
SUMMARY OF RESOURCE DEPLOYMENT - PROJECT WISE AT COMPLEX LEVEL

WORK ITEM DESCRIPTION	UOM	TIME ASPECT																				
		15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10
13 OTHERS	Reqd.	12	12	20	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	
	Deployed	11	11	18	18	18	25	35	37	43	45	51	56	44	47	51	46	52	48	44	38	
14 SUPERVISORS	Reqd.	42	48	66	70	69	75	89	88	98	111	81	87	81	86	88	73	72	67	56	47	
	Deployed	33	36	50	53	52	52	57	65	64	69	75	56	61	56	58	60	47	46	43	34	29
15 SAFETY OFFICERS	Reqd.	4	4	2	4	4	4	4	8	9	10	10	12	11	10	13	13	11	11	13	12	
	Deployed	3	3	2	3	3	3	3	6	7	7	7	7	9	8	7	10	10	9	9	10	9
16 STORE OFFICER/KEEPER	Reqd.	4	4	4	4	4	4	6	7	10	9	6	8	7	6	6	8	7	8	8	7	
	Deployed	2	2	2	2	2	2	4	5	8	8	6	8	7	6	6	8	7	8	8	7	
17 CARPENTERS	Reqd.	78	80	92	98	104	108	154	133	157	138	114	91	77	77	29	22	22	20	15	12	12
	Deployed	42	50	60	69	72	75	110	92	108	96	76	60	49	50	17	12	12	10	10	8	8
18 BAR BENDERS	Reqd.	78	80	92	98	104	104	104	79	89	71	49	29	29	18	7	7	7	5	5	4.5	
	Deployed	40	50	61	71	73	73	73	51	56	46	25	13	13	8	3	3	3	3	3	3	
19 MASONs	Reqd.																					
	Deployed																					
20 CABLE LAYING GANG	Reqd.																					
	Deployed																					
TOTAL MANPOWER Reqd.	249	336	585	656	696	840	1065	1101	1184	1387	1456	1452	1517	1381	1316	1180	1128	1149	1097	970	912	
TOTAL MANPOWER Deployed	284	447	636	684	674	803	1001	1060	1122	1279	1386	1081	1115	970	911	904	853	843	800	748	702	
EQUIPMENT & MACHINERY																						
1 TRUCK/ TRIALERS	Reqd.	1	2	2	2	4	5	12	12	12	12	11	11	12	11	11	11	11	11	7	6.5	
	Deployed	1	2	2	2	4	7	10	10	10	10	10	9	9	9	8	7	7	6	4	4	
2 DG SETS	Reqd.	17	17	16	16	17	28	34	36	39	40	38	42	39	38	38	41	41	38	26	20	
	Deployed	18	18	17	17	17	21	29	35	37	40	42	38	42	39	38	41	41	38	26	20	
3 COMPRESSORS	Reqd.	1	2	3	3	3	3	6	7	7	7	7	6	6	6	5	5	5	4	4		
	Deployed	1	2	3	3	3	4	6	7	7	7	7	6	6	5	5	5	5	4	4		



NFCU PROJECT

JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.9
PAGE 1 OF 15

4.9 CONTRACTOR RESOURCE REQUIRED vs DEPLOYMENT
SUMMARY OF RESOURCE DEPLOYMENT - PROJECT WISE AT COMPLEX LEVEL

WORK ITEM DESCRIPTION	UOM	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	
4 CRANES		16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	
Reqd.	1	1	3	3	3	8	7	7	9	9	9	11	11	14	14	14	11	11	14	14	11	10	
Deployed	1	1	3	3	4	6	5	5	4	6	6	6	6	6	6	6	7	7	7	7	6	6	
Reqd.	5	5	5	6	6	6	12	13	13	15	15	15	15	15	15	15	15	15	15	15	15	15	
Deployed	4	4	5	5	7	9	9	9	10	10	10	10	10	10	10	10	10	10	10	10	10	10	
6 WELDING MACHINE		39	47	76	85	92	137	148	150	182	207	190	210	169	149	151	131	149	137	113	101.15		
Deployed	29	32	66	80	80	93	108	116	125	147	154	139	139	135	114	119	121	121	121	91	81	73	
Reqd.	3	3	3	3	3	3	6	6	6	6	6	6	6	6	6	6	11	11	11	11	9	4	
7 SR RECORDER		3	3	3	3	3	5	5	5	5	5	5	5	5	5	12	10	10	10	10	8	4	
Deployed	3	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	
Reqd.	6	6	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	
8 CONC. MIXER		4	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	
Deployed	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	
Reqd.	8	23	23	23	23	19	19	19	19	19	19	19	19	19	19	19	2	2	2	2	2	2	
9 VIBRATORS		6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	
10 DUMPER		2	2	2	2	2	6	11	11	11	11	11	11	11	11	11	8	8	8	8	8	8	
Deployed	2	2	2	2	2	6	6	6	6	6	6	6	6	6	6	6	7	7	7	7	7	7	
Reqd.	2	2	2	2	2	6	6	6	6	6	6	6	6	6	6	6	7	7	7	7	7	7	
11 DW PUMPS		10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	
Deployed	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	
Reqd.	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	
12 RADIOGRAPHY M/C		17	13	48	48	51	51	51	51	57	57	57	57	57	58	58	58	56	56	59	58	58	26.9
Deployed	15	11	40	40	40	41	41	41	41	45	45	45	45	45	45	45	45	45	45	45	45	45	
Reqd.	11	11	11	11	11	14	14	14	14	16	16	16	16	16	16	16	16	16	16	16	16	16	
13 GRINDING M/C		14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	
Deployed	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	
Reqd.	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	
14 CUTTING M/C		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	
Deployed	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	
Reqd.	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	
15 HEATING OVEN		15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	
Deployed	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	
Reqd.	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	15	



JOB CLOSE OUT REPORT - TIME ASPECT
CONSTRUCTION ACTIVITIES

JOB NO-6891
Annexure-4.9
PAGE OF 195
17

4.9 CONTRACTOR RESOURCE REQUIRED VS DEPLOYMENT
SUMMARY OF RESOURCE DEPLOYMENT - PROJECT WISE AT COMPLEX LEVEL

WORK ITEM DESCRIPTION	UOM	15-Apr-09	15-May-09	15-Jun-09	15-Jul-09	15-Aug-09	15-Sep-09	15-Oct-09	15-Nov-09	15-Dec-09	15-Jan-10	15-Feb-10	15-Mar-10	15-Apr-10	15-May-10	15-Jun-10	15-Jul-10	15-Aug-10	15-Sep-10	15-Oct-10	15-Nov-10	15-Dec-10	15-Jan-11	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
17	JCB																							
18	CABLE WINCH																							
19	HAMMERING M/C.																							
20	GAS CUTTING SET																							
21	HYDRAULIC CRIMPING TOOK																							
22	CABLE JACK																							
23	CALIBRATION EQUIPMENT																							
24	PIPE BENDERS																							
25	CUT-OFF M/C.																							
	TOTAL EQUIPMENT & MACHINERY	Reqd.	103	113	145	155	157	215	287	391	399	444	483	445	475	429	399	398	382	403	384	335	243.4	
	Deployed	69	74	110	125	127	197	232	321	335	362	387	360	370	361	332	336	339	336	300	270	190		



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 179 of 195



VIEW SHOWING RR AREA FOR FOUNDATION WORKS



VIEW SHOWING WORK IN PROGRESS FOR RR FOUNDATION



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 180 of 195



FCCU AREA BEFORE COMMENCEMENT OF MAIN CIVIL WORKS



ERCN. OF RR STRUCTURE IN MODULAR FORM AND RR IN SEGMENTS



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 181 of 195



**FCC UNIT FROM WEST SIDE IN JULY 2009 SHOWING RR PACKAGE, FGC
AND OTHER CIVIL WORKS .**



CIVIL WORKS FOR TECHNOLOGICAL STRUCTURE IN ISBL



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 182 of 195



**OVERALL VIEW FROM SOUTH SHOWING RR STRUCTURE, GCU, AND MAB SHED ETC.
IN SEPTEMBER 2009**



**OVERALL VIEW FROM SOUTH SHOWING RR STRUCTURE, GCU, AND MAB
SHED ETC. IN FEBRUARY 2010**



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 183 of 195



**OVERALL VIEW FROM NORTH SHOWING RR STRUCTURE, HEATER AND TECH-II ETC.
IN APRIL 2011**



**OVERALL VIEW OF GAS TREATING UNIT AND OTHER UNIT FACILITIES FROM
EAST IN APRIL 2011 AFTER COMMISSIONING**




NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 184 of 195



**OVERALL VIEW OF FCC UNIT FROM SOUTH WEST SHOWING TECH-II,
HEATER, MAIN FRACTIANATOR, RR STRUCTURE, FGSU ETC. IN APRIL 2011**



**OVERALL NIGHT VIEW OF FCC UNIT FROM NORTH WEST SHOWING TECH-II,
HEATER, MAIN FRACTIANATOR, RR STRUCTURE, FGSU ETC. IN APRIL 2011**



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 185 of 195



OVERALL DAY VIEW OF FCCU AND OTHER UNIT FACILITES FROM SOUTH WEST IN APRIL 2011



OVERALL NIGHT VIEW OF FCCU AND OTHER UNIT FACILITES FROM SOUTH WEST IN APRIL 2011



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 187 of 195



COMMENCEMENT OF CIVIL WORKS FOR EXTN . OF SUB STATION-10



CIVIL WORKS FOR EXTN. OF SUB STATION-10 IN AUGUST 2009




NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 188 of 195



CIVIL WORKS FOR EXTN . OF SUB STATION-10 IN FEBRUARY 2010




COMPLETION OF CIVIL WORKS FOR EXTN . OF SUB STATION-10



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 189 of 195



PTU AREA IN DECEMBER 2009 BEFORE COMMENCEMENT OF CIVIL WORKS



PURGE TREATING UNIT IN APRIL 2011



NFCCU PROJECT

**JOB CLOSE OUT REPORT –TIME ASPECT
CONSTRUCTION PHOTOGRAPHS**

JOB NO.: 6891
Annexure-4.11
Page 190 of 195



CAUSTIC STORAGE UNIT IN DECMBER 2009 BEFORE COMMENCEMENT OF CIVIL WORKS



CAUSTIC STORAGE UNIT IN APRIL 2011



5.0 SYNOPSIS OF CONSTRUCTION PERFORMANCE

The New FCCU Project of M/s Hindustan Petroleum Corporation Ltd., Mumbai is a new process unit of the refinery with two main units: FCCU & GCU with the capacity of processing 1.456 MMTPA of feeds. The FGC, FGSU, PTU & Caustic units added for waste heat recovery and environmentally improving the properties of flue gas before emission in to atmosphere.

The mechanical completion of the project was achieved on 16.12.2010 for both FCCU & FGSU with a delay of 7 months for FGSU and 14.5 months delay for FCCU.

The project construction took off with RR foundation works from January 2008, with scheduled construction execution within 22 months in line with project completion schedule. However, the completion took 35 months for successful Construction execution of the Project for various reasons.

- Overall Performance of the Main civil and Structural contractor for ISBL, Civil & Mechanical contractor for OSBL was satisfactory.
- Overall performance of the ISBL Main Mechanical contractor (M/s Offshore Infrastructure Limited) was very good.
- Performance of Electrical & instrumentation contract were also very good.
- The delay in deliverables like Drawings, materials, and equipment had delayed completion of the project.

More efforts are required to improve EIL performance in certain areas, such as;

- Release of revised ISO continued upto completion of the project.
- Mismatches with equipments, instrument flanges have resulted in modifications of the lines.
- Variation in contractual and actual quantities, in Civil, structural & Mechanical works led to quantity ammnedments.
- Bulk materials and Critical equipment got delayed, even not received in sequence to optimize construction time.

Drawings release and coordination amongst all Depts.

Due to shifting of balance engineering from EIL HO to EIL ROV and due to conceptual change of FCCU revamp to New FCCU unit some of minute details were missed during the finalization of drawings. Considerable fouling and mismatches were encountered during execution in ISBL as well as OSBL.



NFCCU PROJECT

Release of Mechanical drawings in ISBL continued up to end of the project. Available materials could not be best utilized, as the sequence of the release of drawings was not maintained.

Issue of Isometrics in part with HOLD in supports etc. has resulted in various modifications and called for additional material requirement. Shortages were worked out time to time based on which further procurement action by ROV / client was initiated which has resulted of additional MR's and additional procurement time.

Major Electrical and Instrumentation drawings initially issued at site were mostly in order but some revisions occurred. The correlation with the disciplines in issue of drawings, conveyance of modifications done by a discipline to other, incorporation of site modifications or process revisions in the vendor drawings couldn't be perfected leading to some hick-ups though not significant.

Material availability / Vendor's response :

1. Supply of Free issue items to Contractors :

Delay in receipt of Free Issue materials had major impact on overall delay in the project.

Some unforeseen shortage cropped up due to the following, which was conveyed to ROV time to time for Crash purchases for early receipt of the material at site.

- Incomplete MTO computed by Engineering in COSMOS package.
- Fabrication of piping spools, which become obsolete, due to delay in release of subsequent revisions resulted in additional requirement of Piping Material.
- Unexpected site modifications required to be made for piping in order to avoid the fouling resulted additional requirement of material.

2. Compressor Package by BHEL: Piping / other accessories of the Compressor was not received as per requirement & lot of additional efforts and time as spent by both EIL projects and site to get over the following problems.

- Preparation of MTO & procurement of materials short supplied by vendor.
- Lot of modifications, as the fabricated spools as per vendor ISO's were not matching with site requirement.
- Re-work has cost additional time and cost to site.

3. Contractors Supply bought out items :

Most of the contractor could not supply their part of bought out items in time due to

- Delay in ordering and payments to Sub vendors.
- Non-availability of financial power to the respective site-in-charges.

**Financial Status, Organization and Resourcefulness of the contractor's :****1. M/s. SKB BUILDERS (CIVIL & STRL. WORKS- ISBL)**

- Financially satisfactory. Contractor was resourceful but needs better organisation.

2. M/s. OFFSHORE INFRASTRUCTURE LIMITED (ISBL MECHANICAL WORKS & SCW LINE WORKS)

- Agency executed the contract in organised manner with requisite resource mobilisation and cash flow. Non Payments of RA bills at time has been never been a constraints for site activities.

3. M/s. BRIDGE & ROOF I LTD (CIVIL & MECHANICAL WORKS – OSBL (PART-1)).

Being a government U/T Company, payment delay during their tenure of site work did affect for the procurement of bought out items, payments to Manpower mobilized at site but was overcome by EIL site intervention and a proactive RCM.

4. M/s. IOT ANVESA (CIVIL & MECHANICAL WORKS – OSBL (PART-II)).

Financial performance satisfactory, Contractor was resourceful but needs better site organisation

5. M/s. ICB TECHNIMONT (ELECTRICAL WORKS – ISBL & OSBL WORKS)

Agency was financially sound, the agency having full control in site activities right from procurement of the bought out items to till completion of site activities. Payment of the RA bills of the bill was never a concern for the site activities.

6. M/s. JASUBHAI ENGINEERING PVT. LTD. (INSTRUMENTATION WORKS - ISBL & OSBL)

Financially satisfactory, no financial problems arose during their tenure of site. Procurement of bought out items taken care by JEPL Vadodara office. Many RCM changed during construction period but this initial phase was well covered up by an organised site team.

7. M/s. FURNNACE FABRICA INDIA LIMITED (CIVIL & MECHNAICAL WORKS FOR FGSU / PTU / CAUSTIC UNIT)

Initially site office encountered various problems due to lack of Proper planning mismanagement due to inexperienced site person etc. However, latter on they deployed the experienced engineers / supervisors and supporting staff for smooth completion of works.

8. M/s. L&T (RR PACKAGE – SITE WORKS)

Agency executed the contract in organised manner with requisite resource mobilisation and cash flow. Non Payments of RA bills in time has been never been a constraints for site activities

9. M/s. THERMAX (FG COOLER PACKAGE & HEATER PACKAGE – SITE WORKS)

Agency executed the contract in organised manner with requisite resource mobilisation and cash flow. Non Payments of RA bills in time has been never been a constraints for site activities



JOB CLOSE OUT REPORT – TIME ASPECT
CONSTRUCTION ACTIVITIES

Job No. : 6891
Page 94 of 195

NFCCU PROJECT

Client / Contractor Interaction:

1. Weekly and Monthly meetings were held with all the contractors on regular basis.
2. Daily review meetings were conducted on the day's program vis-à-vis progress and next day's program by EIL / HPCL with contractors.
3. Regular presentations indicating the site progress against scheduled Program including holds, if any to be analyzed with Client/ EIL projects and there after action plan was develop to improve the condition.
4. EIL Team had regular interaction with Client team for resolving issues related to project.

In general, client has shown complete satisfaction on EIL system of working.



The project was successfully commissioned and Unit dedicated to the nation by Hon'ble Minister, P&NG, Shri S. Jaipal Reddy Mumbai, on April 14, 2011.



Photographs showing Hon'ble Minister, P&NG, Shri S. Jaipal Reddy (Centre left) , C&MD of HPCL(Centre right) , Directors of HPCL , Shri JK Bhan , RCM , EIL, New FCCU Project (first from left) and other officials of HPCL / EIL during function.

EIL Team takes pride in delivering another project thro' Excellence to the Nation.